Montana State Library
3 0864 1006 8627 1

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1959

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110									
I 90-1 (4) 60 U-1 Tarkio-Missoula	4.991	Nilson-Smith Const. $1,042,632.36	Grade, Agg. Surf., Seal Coat & Dr.	8/27/58	300 Cal. Days	9/3/58	Fair	18	31
I 90-1 (4) 60 U-2 Tarkio-Missoula	-----	Pew Const. Co. $135,668.29	2-128.0' Conc. O.P. 17.25' Conc. U.P.	9/2/58	6/30/59	9/25/58	--	--	31
I 90-1 (5) 46 Superior-East & West	-----	Riedesel Const. Co. Schye & Sullivan $846,796.85	1-620.92' S. & C. Br. 1-800.92' S. & C. Br.	11/18/58	7/31/60	12/15/58	Fair	39	1
I 90-3 (3) 157 U-1 Bearmouth-Deer Lodge	9.623	Bud King Const. Co. McLaughlin, Inc. $2,456,634.90	Grade, Agg. Surf., P.M.S.,S.C.O. & Dr.	8/27/58	400 Cal. Days	9/8/58	Fair	40	39
I 90-3 (3) 157 U-2 Bearmouth-Deer Lodge	-----	Oster, Johnson & Pederson, Inc. $291,727.84	113.0' Conc. Struc. 153.0' Conc. Struc. 4-17.25' Conc. Struc.	10/15/58	7/31/59	10/27/58	Shutdown	--	9
F-F 90 (4) FH Idaho Line-Plains	-----	Peter Kiewit Sons' $554,931.60	949.25' S. & C. Br.	11/12/58	7/31/60	11/28/58	Poor	16	4
S 127 (3) Unit 1 Philipsburg-West	6.383	G. E. Marshall $264,790.85	Gr., Agg. Surf. & Dr.	7/22/58	200 Cal. Days	8/4/58	Shutdown 12/23/58	--	70
S 127 (3) Unit 2 Philipsburg-West	-----	Kirkpatrick Bros. $ 31,811.04	101.5' Conc. Br.	7/22/58	7/31/59	8/21/58	Shutdown 11/19/58	--	64
F-FG 249 (11) Garrison-Helena	2.613	C. B. & S. $450,982.35	Grade, Agg. Surf. S.C.O. & Dr.	10/6/58	200 Cal. Days	10/7/58	--	32	24
S-SG 272 (1) Frenchtown Wye-Westerly	1.730	Union Const. Co. $197,789.64	Grade, Agg. Surf., BST, Dr. & 18.0' S. & C. O.P.	6/25/58	230 Cal. Days	7/2/58	Shutdown 12/11/58	--	65
U-UG 405 (3) U-2 Missoula Streets	0.832	Asphalt Const. Co. $308,907.18	Grade, Agg. Surf., P.M.S. & S.C.O.	7/22/58	120 Cal. Days	8/4/58	Shutdown 11/7/58	--	57
SMP 4599, Lake, Mineral, Missoula, Powell, Ravalli & Sanders Counties		Wm. W. Strever $128,731.00	Cr. & Stockpile 164,500 Tons	10/22/58	9/30/59	Not Started			
District 120									
S 38 (6) Noxon-Troy	5.854	Max J. Kuney Co. $283,685.06	Grade, Agg. Surf., P.M.S.,S.C.O. & Dr.	10/20/58	130 Cal. Days	12/3/58	Fair	5	4
F 87(10)U-1 & DF 87(11) Plains-Elmo	9.893	Hilde Const. Co. $568,333.27	Grade, Agg. Surf., B.S.T.,S.C.O. & Dr.	11/7/58	160 Cal. Days	11/11/58	Shutdown 11/26/58	--	0
F 87 (10) U-2 Plains-Elmo	----	Mont.Engr. & Const. $ 26,300.56	50.0' S. & C. Br.	9/26/58	7/31/59	10/17/58	Shutdown 11/20/58	--	70

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1959

Division 120 (Continued)									
DF 98 (9) Whitefish-Stryker	10.962	Curtis Const. Co. $314,136.66	Agg. Surf., P.M.S. & S.C.O.	6/25/58	120 Cal. Days	7/11/58	Shutdown 11/3/58		76
F 118 (7) Libby-Rexford	0.631	N.A.Nelson Const. $687,696.05	Grade, Surf., B.S.T., Dr. & 698.0' S.& C.Br.	12/19/57	12/29/59	1/7/58	Fair	16	29
DS 178(4) & S 178(5) Moiese-Charlo-Ninepipe	7.759	Kiely Const. Co. $277,028.95	Grade, Agg. Surf., B.S.T.,S.C.O. & Dr.	9/26/58	160 Cal. Days	10/21/58	Fair	40	57
DS 204 (2) Echo Lake-East & West	8.465	Naranche & Konda $ 95,857.73	P.M.S. & S.C.O.	6/25/58	100 Cal. Days	7/15/58	Shutdown 9/12/58	--	86
F 270 (8) Kalispell-Whitefish	0.266	N. D. Robinson $293,698.70	Grade & Drain	8/5/58	90 Cal. Days	8/11/58	Shutdown 1/15/59	12	78
DISTRICT TWO - BUTTE									
Division 210									
DS 9 (8) Cardwell-Boulder	5.614	R. J. Sundling $ 88,221.60	Reshape, Agg. Surf., & B.S.T.	7/23/58	100 Cal. Days	8/25/58	Shutdown 10/18/58	--	60
I 15-1 (7) 0 Monida-North	17.100	Mont.Engr. & Const. $ 36,959.44	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	Not Started			
I-ING 82-01 (6) U-1 Idaho Line-Dillon	4.997	F & S Contr. Co. $918,343.81	Grade, Surf., B.S.T. & Dr.	3/27/58	300 Cal. Days	5/5/58	Shutdown 12/23/58	--	76
I-ING 82-01 (6) U-2 Idaho Line-Dillon	-----	W.R.Cahoon Const. $213,007.09	118.0' Overpass & 450.0' Overpass	3/27/58	10/31/58	4/15/58	Shutdown 11/26/58	--	95
F 164(10) & F 164(12) Philipsburg-Anaconda-D.Lodge	2.255	Kiely Const. Co. $432,660.42	Grade, Agg. Surf., P.M.B.S., S.C.O. & Dr.	11/6/58	200 Cal. Days	11/26/58	Fair	18	10
DF 164 (11) Philipsburg-Anaconda	11.995	Kiely Const. Co. $301,568.39	P.M.S. & S.C.O.	6/25/58	130 Cal. Days	8/7/58	Shutdown 9/29/58	--	90
S 167 (5) Cardwell-Southeast	4.540	Billings Const. Co. $228,200.22	Grade, Agg. Surf., B.S.T. & Dr.	8/12/58	150 Cal. Days	8/13/58	Shutdown 12/5/58	--	71
I-ING 255 (12) U-1 Idaho Line-Dillon	12.082	Peter Kiewit Sons' $1,172,599.42	Grade, Surf., B.S.T. & Dr.	10/11/57	400 Cal. Days	10/15/57	Shutdown 12/23/58	--	94
I-ING 255 (12) U-2 Idaho Line-Dillon	-----	C.B.Lauch Const. $148,617.38	280.5' S. & C. Br. 118.0' S. & C. Br.	10/11/57	7/31/59	5/16/58	Shutdown 11/28/58	--	95
DS 304 (4) Galen-Anaconda	2.840	Kiely Const. Co. $ 67,694.35	Agg. Surf., P.M.S. & S.C.O.	7/22/58	90 Cal. Days	9/24/58	Shutdown 10/18/58	--	90
DF 387 (6) Dillon-Twin Bridges	10.449	Kiely Const. Co. $138,700.54	Grade, Agg. Surf., P.M.S. & S.C.O.	8/27/58	100 Cal. Days	Not Started			
SSP 7512-05 Lewis & Clark Cavern	-----	E. Carroll Speck $ 8,248.00	Plbg. System & Septic Tank	11/19/58	7/31/59	12/17/58	Poor	1	21
Division 220									
S 14 (8) Ringling-Martinsdale	11.859	Billings Blacktop Gibson Const. Co. $299,954.50	Grade, Agg. Surf., P.M.S.,S.C.O. & Dr.	Subj. to R/W Clear.	160 Cal. Days	Not Started			
DS 64 (2) & 64 (3) Shawmut-Hedgesville	8.709	Wm. W. Strever $239,753.35	Grade, Agg. Surf., Dr. & 50.0' TT Br.	10/27/58	160 Cal. Days	11/18/58	Shutdown 12/3/58	--	14

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1959

Division 220 (Continued)									
I 90-7 (5) 339 Springdale-West	11.800	Starline Equip. Co. $ 13,048.20	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	Not Started			
I 117 (10) U-1 Livingston-Big Timber	7.756	Albert Lalonde Co. $805,256.93	Grade, Surf., P.M.S., Dr. & 118.0' Conc. Br.	3/27/58	250 Cal. Days	5/5/58	Shutdown 10/31/58	--	71
I 117 (10) U-2 Livingston-Big Timber	4.029	Albert Lalonde Co. $1,537,336.57	Grade, Surf., P.M.O. & Dr.	4/24/58	300 Cal. Days	6/17/58	Shutdown 12/19/58	--	46
F 217 (10) Gardiner-Livingston	9.700	Long Const. Co. $507,106.46	Grade, Agg. Surf. & Dr.	9/15/58	220 Cal. Days	10/7/58	Fair	--	34
DISTRICT THREE - GREAT FALLS									
Division 310									
I 15-5 (8) 250 Cascade-Ulm	12.500	Parker & Knez $ 18,810.92	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	Not Started			
DS 91 (4) Eden-Great Falls	3.443	Union Credit Co. $143,831.96	Grade, Surf., B.S.T. & Dr.	5/22/58	90 Cal. Days	6/9/58	Shutdown 9/27/58	--	75
S 107 (6) Ledger-East & West	8.057	Baltrusch Const. $ 34,720.27	Agg. Surf. & Dr.	10/22/58	90 Cal. Days	Not Started			
DF 176 (6) Augusta-Sun River	5.720	Nilson-Smith Const. $439,966.00	Grade, Agg. Surf., P.M.S., S.C.O. & Dr.	8/27/58	180 Cal. Days	9/10/58	Shutdown 12/4/58	--	29
I 182 (6) Cascade-Ulm	12.461	Hilde Const. Co. $1,198,101.12	Grade, Surf., & Dr.	12/19/57	350 Cal. Days	3/31/58	Shutdown 12/3/58	--	83
S 223 (1) U-1 Fairfield-Power	6.003	O'Brien Const. Co. $268,139.81	Grade, Agg. Surf., B.S.T. & Dr.	9/12/58	150 Cal. Days	10/7/58	Shutdown 12/3/58	--	13
S 223 (1) U-2 Fairfield-Power	-----	Robinson & Shepherd $ 18,805.54	2-57.0' TT Brs.	9/12/58	5/31/59	1/5/59	Fair	3	21
FG 224 (5) Great Falls Streets	0.195	Robertson & Cave Sletten Const. Co. $647,370.79	Grade, Surf., Conc. Pave., R.M.O., S.C.O., Dr. & 75.33' St. Br.	9/26/57	8/31/59	10/15/57	Fair	14	90
F 224 (8) Great Falls Streets	-----	Cascade Electric $ 18,624.77	3 Traffic Signals	11/3/58	45 Cal. Days	11/13/58	Shutdown 12/31/58	--	31
S 228 (1) Wolf Creek-Augusta	17.789	Robertson & Cave $730,033.69	Grade, Agg. Surf. B.S.T. and Dr.	9/12/58	200 Cal. Days	9/16/58	Shutdown 11/20/58	--	32
F 235 (26) U-1 Armington-Lewistown	5.283	S. Birch, Inc. & S. Birch Const. Co.	Grade, Agg. Surf., P.M.S., S.C.O. & Dr.	10/10/58	220 Cal. Days	10/16/58	Shutdown 12/3/58	--	13
F 235 (26) U-2 Armington-Lewistown	-----	C.B.Lauch Const. $336,280.87	2-91.5' Conc. Brs. 4-101.5' Conc. Brs. 2-118.0' Conc. Brs. 1-123.0' Conc. Br.	10/15/58	10/31/59	11/4/58	Poor	8	11
F 238 (7) Wolf Creek-Augusta	10.454	Naranche & Konda $1,058,369.51	Grade, Surf., P.M.O., S.C.O. & Dr.	5/26/58	300 Cal. Days	6/9/58	Shutdown 12/11/58	--	77
US 246 (1) Unionville-Helena	0.674	Helena Sand & Grav. $206,006.92	Grade, Surf., P.M.O. & Dr.	10/24/57	150 Cal. Days	4/7/58	Shutdown 9/13/58	--	96
DS 251 (2) Helena No. & East	6.342	Zook Bros. Const. $147,394.66	Grade, Agg. Surf., B.S.T. & Dr.	7/22/58	150 Cal. Days	9/5/58	Shutdown 11/8/58	--	82

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1959

Division 320									
I-IG ING 15-8 (3) 351 Shelby-West Side	5.623	F & S Contr. Co. $1,793,114.67	Grade, Agg. Surf., P.M.S., S.C.O. & Dr. 1-376.0' St. Inter. 1-360.0' S. & C. Interchange	Subj. to BPR Conc. & R/W Clearance	300 Cal. Days	Not Started			
DF 62(10) & DF 225(4) Shelby-Chester & Main St.-Shelby	20.146	S. Birch, Inc., & S. Birch Const. Co. $415,834.17	Grade, Agg. Surf., P.M.S. & S.C.O.	7/23/58	170 Cal. Days	9/17/58	Shutdown 11/20/58	--	59
FG 95 (11) U-2 Gildford-Havre-East	-----	Walter Mackin & Son $127,384.55	1-311.5' S. & C. O.P.	11/19/58	11/30/59	1/27/59	--	5	0
S 185 (1) Santa Rita-Del Bonita	3.909	O'Neil Const. Co. $117,689.72	Grade, Agg. Surf. & Dr.	1/15/59	120 Cal. Days	Not Started			
S 187 (1) U-1 Armells Creek-Hays-Harlem	12.665	J.F.England's Sons' R. A. Millard $437,338.28	Grade, Surf., B.S.T. & Dr.	3/27/58	250 Cal. Days	4/30/58	Shutdown 11/18/58	--	84
S 187 (2) U-1 Armells Creek-Hays-Harlem	14.054	Roth Const. Co. $477,952.17	Grade, Surf., B.S.T. & Dr.	9/26/57	350 Cal. Days	4/2/58	Shutdown 10/10/58	--	94
S 187 (3) U-1 Armells Creek-Hays-Harlem	12.624	Baltrusch Const. $547,714.28	Grade, Surf., B.S.T. & Dr.	6/28/57	450 Cal. Days	7/30/57	Shutdown 10/7/58	--	92
S 219 (3) Big Sandy-Rudyard	6.006	Richardson Const. $ 88,267.08	P.M.S. and S.C.O.	7/22/58	100 Cal. Days	8/21/58	Shutdown 10/6/58	--	86
S 245 (1) Gildford-South	6.728	Baltrusch Const. $138,109.26	Grade, Agg. Surf., B.S.T. and Dr.	7/22/58	180 Cal. Days	8/1/58	Shutdown 11/3/58	--	75
S 248 (2) U-1 Blackfoot-Northerly	12.143	Zook Bros. Const. $287,646.72	Grade, Agg. Surf., & Dr.	11/14/58	300 Cal. Days	12/1/58	Good	14	7
S 248 (2) U-2 Blackfoot-Northerly	-----	Robinson & Shepherd $ 42,884.07	19.0', 38.0', 50.0' & 100.0' T.T. Brs.	12/4/58	6/30/59	Not Started			
S 303 (3) Chester-South	0.189	O'Neil Const. Co. $ 28,964.18	Grade & Drain	9/12/58	60 Cal. Days	10/20/58	Shutdown 12/18/58	--	97
DS 366 (4) Sunburst-Sweetgrass-Westerly Loop	6.569	Witty Const. Co. & Western Utility Co. $119,245.72	Grade, Agg. Surf., & Dr.	8/18/58	180 Cal. Days	8/28/58	Shutdown 11/22/58	--	50
SMP 2199 - Blaine, Hill, Glacier & Pondera Counties	----	Richardson Const. $113,340.00	Cr. & Stockpile Cr. Agg.	11/19/58	7/31/59	1/9/59	Fair	62	17
DISTRICT FOUR - GLENDIVE									
Division 410									
U 121(3) & F 130(15)U-1 Terry-Glendive & Towne St. & Merrile Ave.-Glendive	2.670	Schye & Sullivan $621,693.16	Grade, Agg. Surf., P.M.S., S.C.O. & Dr.	9/12/58	200 Cal. Days	10/9/58	---	4	12
S 128 (3) Wibaux-Sidney	7.415	Roth Const. Co. $218,441.91	Grade, Surf., & Dr.	5/22/58	200 Cal. Days	6/17/58	Shutdown 12/5/58	--	99
F 130 (15) U-2 Terry-Glendive	-----	Sterhan Const. Co. $131,106.79	2-Conc.Brs.-7 Mile Creek, 2-Conc.Brs.-Dry Creek	4/24/58	11/30/58	5/2/58	Shutdown 11/14/58	--	97
[illegible]	-----	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]	[illegible]

MONTHLY CONSTRUCTION CO.
Month Ending January 31, 1959

Division 410 (Continued)									
S 264 (2) Van Norman-North	-----	W.P.Roscoe Co. $ 94,951.51	410.5' S. & C. Br.	10/28/58	11/30/59	11/20/58	Fair	10	15
S 302 (13) Terry-Brockway	-----	Schye & Sullivan Riedesel Const. $605,235.62	825.0' S. & C. Br.	6/28/57	8/31/59	9/11/57	Shutdown 12/3/58	--	98
DS 302 (14) Terry-Brockway	2.197	J.F.England's Sons $142,771.28	Grade, Agg. Surf., R.M.S.,S.C.O. & Dr.	7/22/58	150 Cal. Days	9/8/58	Shutdown 12/1/58	--	55
F 391 (8) Circle-Sidney	9.035	Frank E. Olson $653,237.49	Gr., Soil Cement Base,B.S.T. & Dr.	5/12/58	220 Cal. Days	6/23/58	Shutdown 10/10/58	--	94
DF 391 (9) U-1 Circle-Sidney	9.669	Roth Const. Co. $572,121.96	Grade, Agg. Surf., P.M.S.,S.C.O. & Dr.	11/24/58	300 Cal. Days	12/15/58	Shutdown 12/15/58	--	0
DF 391 (9) U-2 Circle-Sidney	-----	Holm Const. Co. $ 49,075.89	2-88.0' TT Brs. 1-57.0' TT Br.	10/29/58	6/30/59	12/15/58	--	--	12
Division 420									
DS 187 (5) Armells Creek-Hays-Harlem	6.394	J.F.England's Sons $194,196.56	Gr.,Agg. Surf. & Dr.	11/6/58	180 Cal. Days	Not Started			
F 193 (9) & F 273 (10) Culbertson-Plentywood & Sidney-Culbertson	7.842	Norgaard & Hilling $430,359.17	Grade, Agg. Surf., P.M.S.,S.C.O. & Dr.	7/28/58	250 Cal. Days	8/14/58	Shutdown 11/24/58	--	57
F 333 (16) U-2 Grass Range-Malta	2.517	C.B. & S. $487,470.17	Grade & Drain	4/24/58	200 Cal. Days	5/13/58	Shutdown 12/31/58	--	87
DF 333 (19) Grass Range-Malta	14.943	Northwestern Engr. $392,756.05	Agg. Surf., P.M.S. & S.C.O.	6/25/58	150 Cal. Days	7/24/58	Shutdown 11/3/58	--	74
Division 430									
DS 261 (2) Big Spring-North	2.150	Francis Tindall $197,133.44	Grade, Agg. Surf., B.S.T., S.C.O. & Dr.	10/2/58	90 Cal. Days	Not Started			
F-FLH 333 (13) Grass Range-Malta	-----	N.A.Nelson Const. $618,051.25	698.0' S. & C. Br.	10/25/56	11/30/58	11/26/56	--	--	99
DF 333 (15) U-3 Grass Range-Malta	4.517	P.J.Anderson & Sons Stoen Const. Co. $451,099.69	Grade, Surf. & Dr.	4/24/58	180 Cal. Days	5/13/58	Shutdown 12/5/58	--	92
DF 333 (20) Grass Range-Malta	12.936	Roth Const. Co. $314,025.51	Grade & Drain	6/25/58	300 Cal. Days	8/18/58	Shutdown 12/2/58		98
DF 333 (21) Grass Range-Malta	12.936	Summit Const. Co. $447,646.42	Soil Cem.Stab.Base P.M.B.S. & S.C.O.	11/19/58	100 Cal. Days	Not Started			
DISTRICT FIVE - BILLINGS									
Division 510									
I-ING 90-8 (6) 441 Billings Southside E. & W.	-----	C B & S $442,096.74	457.0' Conc. O.P. 133.0' & 3-153.0' Conc.Brs. 3-81.5 Conc. Br. Approaches & Dr.	5/8/58	6/30/59	5/14/58	Fair	10	53
IN 90-9 (5) 498 U-1 & IN 90-((7) 508 U-1 Crow Agency-Hardin	11.594	Stanley Arkwright $1,685,369.32	Grade, Agg. Surf., P.M.S.,S.C.O. & Dr.	9/18/58	400 Cal. Days	9/24/58	Poor	5	13

MONTHLY CONSTRUCTION REPORT
Month Ending January 31, 1959

Division 510 (Continued)									
IN 90-9 (5) 498 U-2 & IN 90-9 (7) 508 U-2 Crow Agency-Hardin	-----	C B & S $347,819.25	1-209.5' Conc. O.P. 2-133.0' Conc. O.P. 164.5' & 153.0' Conc. Brs.	5/22/58	7/31/59	7/1/58	--	--	56
DS 176 (4) Molt-Billings	7.429	Long Const. Co. $ 90,079.24	P.M.S. & S.C.O.	6/25/58	70 Cal. Days	8/28/58	Shutdown 10/23/58	--	90
S 192 (2) U-2 Adobe Road-Laurel	6.837	Bud King Const. Co. $445,944.82	Grade, Agg. Surf., PMO, S.C.O., Dr. 1-19.0', 1-25.0', 1-29.0' TT Brs.	11/3/58	160 Cal. Days	11/10/58	Poor	8	11
F-FG 228 (14) Laurel-Billings	-----	W.R.Cahoon Const. $1,042,703.83	1713.30' S. & C. O.P.	10/24/57	10/31/59	11/13/57	Fair	10	44
S 236 (3) Custer Musselshell	7.056	Holland Const. Co. $133,121.90	Grade, Agg. Surf. & Dr.	11/18/58	150 Cal. Days	12/22/58	--	--	2
DF 258 (11) Wyo. Line-Bridger	5.773	Wickens Bros. $444,588.92	Grade, Agg. Surf., P.M.S., S.C.O. & Dr.	8/5/58	180 Cal. Days	9/16/58	Shutdown 12/12/58	--	43
S 260 (1) Lodge Grass-St.Xavier-Big Horn	11.412	Walling Const. Co. $304,367.56	Grade, Agg. Surf. & Dr.	Subj. to R/W Clear.	250 Cal. Days	Not Started			
DS 274 (2) Red Lodge-West	3.368	Dillsworth Const. $339,750.93	Grade, Agg. Surf. & Dr.	11/19/58	120 Cal. Days	12/27/58	--	12	1
DF 284 (9) Broadview-Lavina	0.657	C.B.Lauch Const. $113,434.99	143.0' & 101.5' C.Brs. Agg. Surf. & B.S.T.	6/25/58	9/15/59	7/21/58	Good	6	38
S 289 (6) & S 346 (3) Red Lodge-Columbus	-----	C.B.Lauch Const. $ 77,515.38	110.0' & 153.0' S. & C. Bros.	7/9/58	7/31/59	7/22/58	Fair	5	76
DS 289 (7) & DS 346(4) Red Lodge-Columbus	7.676	Wickens Bros. $193,979.98	Grade, Agg. Surf. & Dr.	11/22/58	160 Cal. Days	1/12/59	Fair	3	0
Division 520									
S 45 (7) Brandenberg-Garland-M.City	-----	J.F.England's Sons $ 35,538.42	138.0' Conc. Br.	10/24/57	8/31/58	8/12/58	Shutdown 11/13/58	--	61
S 45 (8) Brandenberg-Garland-M.City	5.668	United Const. Co. $126,455.52	Grade, Agg. Surf. & Dr.	9/12/58	150 Cal. Days	9/17/58	Shutdown 12/4/58	--	64
S 51 (4) Knobs-Webster-Baker	4.597	J.F.England's Sons $ 67,520.15	Grade, Agg. Surf. & Dr.	11/5/58	120 Cal. Days	Not Started			
DS 54 (5) Wyo. Line-Broadus	9.121	Dean R. Round $166,873.20	Agg. Surf., P.M.S. & S.C.O.	7/23/58	130 Cal. Days	8/14/58	Shutdown 10/21/58	--	85
S 196 (1) Albion-Carter	10.968	Dean R. Round $112,969.01	Grade, Agg. Surf. & Dr.	12/4/58	150 Cal. Days	Not Started			
DF 198 (4), F 334 (15) U-2 & DF 334 (16) Broadus-Olive & Crow Agency-Broadus	9.417 10.980	Carlson Lien Co. $565,293.68	Grade, Soil Cement Stab., P.M.S., S.C.O. & Dr.	9/8/58	190 Cal. Days	10/7/58	Shutdown 10/19/58	--	1
DF-DFG 384 (4) Forsyth-Northwest	1.244	Billings Blacktop Gibson Const. Co. $140,740.23	Grade, Surf., B.S.T. & Drain	5/22/58	150 Cal. Days	6/13/58	Shutdown 10/31/58	--	95

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1959

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began-	Pro-gress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110									
I 90-1 (4) 60 U-1 Tarkio-Missoula	4.991	Nilson-Smith Const. $1,042,632.36	Grade, Agg. Surf., Seal Coat & Dr.	8/27/58	300 Cal. Days	9/3/58	Shutdown 2/6/59		32
I 90-1 (4) 60 U-2 Tarkio-Missoula	-----	Pew Const. Co. $135,668.29	2-128.0' Conc. O.P. 17.25' Conc. U.P.	9/2/58	6/30/59	9/25/58	--	--	31
I 90-1 (5) 46 Superior-East & West	-----	Riedesel Const. Co. Schye & Sullivan $846,796.85	1-620.92' S. & C. Br. 1-800.92' S. & C. Br.	11/18/58	7/31/60	12/15/58	Good	47	3
I 90-3 (3) 157 U-1 Bearmouth-Deer Lodge	9.623	Bud King Const. Co. McLaughlin, Inc. $2,456,634.90	Grade, Agg. Surf., P.M.S., S.C.O. & Dr.	8/27/58	400 Cal. Days	9/8/58	--	--	40
I 90-3 (3) 157 U-2 Bearmouth-Deer Lodge	-----	Oster, Johnson & Pederson, Inc. $291,727.84	113.0' Conc. Struc. 153.0' Conc. Struc. 4-17.25' Conc. Struc.	10/15/58	7/31/59	10/27/58	--	--	9
F-F 90 (4) FH Idaho Line-Plains	-----	Peter Kiewit Sons' $554,931.60	949.25' S. & C. Br.	11/12/58	7/31/60	11/28/58	--	22	9
S 127 (3) Unit 1 Philipsburg-West	6.383	G. E. Marshall $264,790.85	Gr., Agg. Surf. & Dr.	7/22/58	200 Cal. Days	8/4/58	Shutdown 12/23/58		70
S 127 (3) Unit 2 Philipsburg-West	-----	Kirkpatrick Bros. $ 31,811.04	101.5' Conc. Br.	7/22/58	7/31/59	8/21/58	Shutdown 11/19/58		64
F-FG 249 (11) Garrison-Helena	2.613	C. B. & S. $450,982.35	Grade, Agg. Surf. S.C.O. & Dr.	10/6/58	200 Cal. Days	10/7/58	--	20	34
S-SG 272 (1) Frenchtown Wye-Westerly	1.730	Union Const. Co. $197,789.64	Grade, Agg. Surf., BST, Dr. & 18.0' S. & C. O.P.	6/25/58	230 Cal. Days	7/2/58	Shutdown 12/11/58		65
U-UG 405 (3) U-2 Missoula Streets	0.832	Asphalt Const. Co. $308,907.18	Grade, Agg. Surf., P.M.S. & S.C.O.	7/22/58	120 Cal. Days	8/4/58	Shutdown 11/7/58		57
SMP 4599, Lake, Mineral, Missoula, Powell, Ravalli & Sanders Counties	-----	Wm. W. Strever $128,731.00	Cr. & Stockpile 164,500 Tons	10/22/58	9/30/59	Not Started			
Division 120									
S 38 (6) Noxon-Troy	5.854	Max J. Kuney Co. $283,685.06	Grade, Agg. Surf., P.M.S., S.C.O. & Dr.	10/20/58	130 Cal. Days	12/3/58	--	5	4
F 87(10)U-1 & DF 87(11) Plains-Elmo	9.893	Hilde Const. Co. $568,333.27	Grade, Agg. Surf., B.S.T., S.C.O. & Dr.	11/7/58	160 Cal. Days	11/11/58	Shutdown 11/26/58		0
F 87 (10) U-2 Plains-Elmo	-----	Mont. Engr. & Const. $ 26,300.56	50.0' S. & C. Br.	9/26/58	7/31/59	10/17/58	Shutdown 1/20/59		70

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1959

Division 120 (Continued)									
DF 98 (9) Whitefish-Stryker	10.962	Curtis Const. Co. $314,136.66	Agg. Surf., P.M.S. & S.C.O.	6/25/58	120 Cal. Days	7/11/58	Shutdown 11/3/58		76
F 118 (7) Libby-Rexford	0.631	N.A.Nelson Const. $687,696.05	Grade, Surf., B.S.T., Dr. & 698.0' S.& C.Br.	12/19/57	12/29/59	1/7/58	Fair	12	31
DS 178 (4) & S 178 (5) Moiese-Charlo-Ninepipe	7.759	Kiely Const. Co. $277,028.95	Grade, Agg. Surf., B.S.T.,S.C.O. & Dr.	9/26/58	160 Cal. Days	10/21/58	--	--	62
DS 204 (2) Echo Lake-East & West	8.465	Naranche & Konda $ 95,857.73	P.M.S. & S.C.O.	6/25/58	100 Cal. Days	7/15/58	Shutdown 9/12/58		86
F 270 (8) Kalispell-Whitefish	0.266	N. D. Robinson $293,698.70	Grade and Drain	8/5/58	90 Cal. Days	8/11/58	--	12	78
DISTRICT TWO - BUTTE									
Division 210									
DS 9 (8) Cardwell-Boulder	5.614	R. J. Sundling $ 88,221.60	Reshape, Agg. Surf. & B.S.T.	7/23/58	100 Cal. Days	8/25/58	Shutdown 10/18/58		60
I 15-1 (7) 0 Monida-North	17.100	Mont.Engr. & Const. $ 36,959.44	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	Not Started			
I-ING 82-01 (6) U-1 Idaho Line-Dillon	4.997	F & S Contr. Co. $918,343.81	Grade, Surf., B.S.T. & Dr.	3/27/58	300 Cal. Days	5/5/58	Shutdown 12/23/58		76
I-ING 82-01 (6) U-2 Idaho Line-Dillon	-----	W.R.Cahoon Const. $213,007.09	118.0' Overpass & 450.0' Overpass	3/27/58	10/31/58	4/15/58	Shutdown 11/26/58		95
F 164(10) & F 164(12) Philipsburg-Anaconda-D.Lodge	2.255	Kiely Const. Co. $432,660.42	Grade, Agg. Surf., P.M.B.S., S.C.O. & Dr.	11/6/58	200 Cal. Days	11/26/58	Fair	36	12
DF 164 (11) Philipsburg-Anaconda	11.995	Kiely Const. Co. $301,568.39	P.M.S. & S.C.O.	6/25/58	130 Cal. Days	8/7/58	Shutdown 9/29/58		90
S 167 (5) Cardwell-Southeast	4.540	Billings Const. Co. $228,200.22	Grade, Agg. Surf., B.S.T. & Dr.	8/12/58	150 Cal. Days	8/13/58	Shutdown 12/5/58		71
I-ING 255 (12) U-1 Idaho Line-Dillon	12.082	Peter Kiewit Sons' $1,172,599.42	Grade, Surf., B.S.T. & Dr.	10/11/57	400 Cal. Days	10/15/57	Shutdown 12/23/58		94
I-ING 255 (12) U-2 Idaho Line-Dillon	----	C.B.Lauch Const. $148,617.38	280.5' S. & C. Br. 118.0' S. & C. Br.	10/11/57	7/31/59	5/16/58	Shutdown 11/28/58		95
DS 304 (4) Galen-Anaconda	2.840	Kiely Const. Co. $ 67,694.35	Agg. Surf., P.M.S. & S.C.O.	7/22/58	90 Cal. Days	9/24/58	Shutdown 10/18/58		90
DF 387 (6) Dillon-Twin Bridges	10.449	Kiely Const. Co. $138,700.54	Grade, Agg. Surf., P.M.S. & S.C.O.	8/27/58	100 Cal. Days	Not Started			
SSP 7512-05 Lewis & Clark Cavern	-----	E. Carroll Speck $ 8,248.00	Plbg. System & Septic Tank	11/19/58	7/31/59	12/17/58	Poor	1	21
Division 220									
S 14 (8) Ringling-Martinsdale	11.859	Billings Blacktop Gibson Const. Co. $299,954.50	Grade, Agg. Surf. P.M.S.,S.C.O. & Dr.	2/9/59	160 Cal. Days	Not Started			
DS 64 (2) & S 64 (3) Shawmut-Hedgesville	8.709	Wm. W. Strever $239,753.35	Grade, Agg. Surf., Dr. & 50.0' TT Br.	10/27/58	160 Cal. Days	11/18/58	Shutdown 12/3/58		14

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1959

Division 220 (Continued)									
I 90-7 (5) 339 Springdale-West	11.800	Starline Equipment $ 13,048.20	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	Not Started			
I 117 (10) U-1 Livingston-Big Timber	7.756	Albert Lalonde Co. $805,256.93	Grade, Surf., P.M.S. Dr. & 118.0' Conc. Br.	3/27/58	250 Cal. Days	5/5/58	Shutdown 10/31/58		71
I 117 (10) U-2 Livingston-Big Timber	4.029	Albert Lalonde Co. $1,537,336.57	Grade, Surf., P.M.O. & Dr.	4/24/58	300 Cal. Days	6/17/58	Shutdown 12/19/58		46
F 217 (10) Gardiner-Livingston	9.700	Long Const. Co. $507,106.46	Grade, Agg. Surf. & Dr.	9/15/58	220 Cal. Days	10/7/58	--	--	37
DISTRICT THREE - GREAT FALLS									
Division 310									
I 15-5 (8) 250 Cascade-Ulm	12.500	Parker & Knez $ 18,810.92	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	Not Started			
DS 91 (4) Eden-Great Falls	3.443	Union Credit Co. $143,831.96	Grade, Surf., B.S.T. & Dr.	5/22/58	90 Cal. Days	6/9/58	Shutdown 9/27/58		75
S 107 (6) Ledger-East & West	8.057	Baltrusch Const. $ 34,720.27	Agg. Surf. & Dr.	10/22/58	90 Cal. Days	Not Started			
DF 176 (6) Augusta-Sun River	5.720	Nilson-Smith Const. $439,966.00	Grade, Agg. Surf., P.M.S., S.C.O. & Dr.	8/27/58	180 Cal. Days	9/10/58	Shutdown 12/3/58		29
I 182 (6) Cascade-Ulm	12.461	Hilde Const. Co. $1,198,101.12	Grade, Surf., & Dr.	12/19/57	350 Cal. Days	3/31/58	Shutdown 12/3/58		83
S 223 (1) U-1 Fairfield-Power	6.003	O'Brien Const. Co. $268,139.81	Grade, Agg. Surf., B.S.T. & Dr.	9/12/58	150 Cal. Days	10/7/58	Shutdown 1/5/59		13
S 223 (1) U-2 Fairfield-Power	-----	Robinson & Shepherd $ 18,805.54	2-57.0' TT Brs.	9/12/58	5/31/59	1/5/59	Good	5	74
FG 224 (5) Great Falls Streets	0.195	Robertson & Cave Sletten Const. Co.. $647,370.79	Grade, Surf., Conc. Pave., R.M.O., S.C.O., Dr. & 75.33' St. Br.	9/26/57	8/31/59	10/15/57	--	--	94
F 224 (8) Great Falls Streets	-----	Cascade Electric $ 18,624.77	3 Traffic Signals	11/3/58	45 Cal. Days	11/13/58	Shutdown 12/31/58		31
S 228 (1) Wolf Creek-Augusta	17.789	Robertson & Cave $730,033.69	Grade, Agg. Surf., B.S.T. and Dr.	9/12/58	200 Cal. Days	9/16/58	Shutdown 11/20/58		33
F 235 (26) U-1 Armington-Lewistown	5.283	S. Birch, Inc. & S. Birch Const. Co.	Grade, Agg. Surf., P.M.S., S.C.O. & Dr.	10/10/58	220 Cal. Days	10/16/58	Shutdown 12/4/58		13
F 235 (26) U-2 Armington-Lewistown	-----	C. B. Lauch Const. $336,280.87	2-91.5' Conc. Brs. 2-101.5' Conc. Brs. 2-118.0' Conc. Brs. & 1-123.0' Conc. Br.	10/15/58	10/31/59	11/4/58	Poor	4	12
F 238 (7) Wolf Creek-Augusta	10.454	Naranche & Konda $1,058,369.51	Grade, Surf., P.M.O. S.C.O. & Dr.	5/26/58	300 Cal. Days	6/9/58	Shutdown 12/12/58		77
US 246 (1) Unionville-Helena	0.674	Helena Sand & Gravel $206,006.92	Grade, Surf., P.M.O. & Dr.	10/24/57	150 Cal. Days	4/7/58	Shutdown 9/13/58		96
DS 251 (2) Helena No. & East	6.342	Zook Bros. Const. $147,394.66	Grade, Agg. Surf., B.S.T & Dr.	7/22/58	150 Cal. Days	9/5/58	Shutdown 11/8/58		82

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1959

Division 320									
I-IG-ING 15-8 (3) 351 Shelby-West Side	5.623	F & S Contr. Co. $1,793,114.67	Grade, Agg. Surf., P.M.S., S.C.O. & Dr. 1-376.0' St. Inter. 1-360.0' S. & C. Interchange	2/9/59	300 Cal.	Not Started			
DF 62(10) & DF 225 (4) Shelby-Chester & Main St. Shelby	20.146	S. Birch, Inc. & S. Birch Const. Co. $415,834.17	Grade, Agg. Surf., P.M.S. & S.C.O.	7/23/58	170 Cal. Days	9/17/58	Shutdown 11/20/58		59
FG 95 (11) U-2 Gildford-Havre-East	-----	Walter Mackin & Son $127,384.55	1-311.5' S. & C. O.P.	11/19/58	11/30/59	1/27/59	Fair	6	8
S 185 (1) Santa Rita-Del Bonita	3.909	O'Neil Const. Co. $117,689.72	Grade, Agg. Surf. & Dr.	1/15/59	120 Cal. Days	Not Started			
S 187 (1) U-1 Armells Creek-Hays-Harlem	12.665	J.F.England's Sons R. A. Millard $437,338.28	Grade, Surf., B.S.T. & Dr.	3/27/58	250 Cal. Days	4/30/58	Shutdown 11/18/58		84
S 187 (2) U-1 Armells Creek-Hays-Harlem	14.054	Roth Const. Co. $477,952.17	Grade, Surf., B.S.T. & Dr.	9/26/57	350 Cal. Days	4/2/58	Shutdown 10/10/58		94
S 187 (3) U-1 Armells Creek-Hays-Harlem	12.624	Baltrusch Const. $547,714.28	Grade, Surf., B.S.T. & Dr.	6/28/57	450 Cal. Days	7/30/57	Shutdown 10/7/58		92
S 219 (3) Big Sandy-Rudyard	6.006	Richardson Const. $ 88,267.08	P.M.S. and S.C.O.	7/22/58	100 Cal. Days	8/21/58	Shutdown 10/6/58		86
S 245 (1) Gildford-South	6.728	Baltrusch Const. $138,109.26	Grade, Agg. Surf., B.S.T. and Dr.	7/22/58	180 Cal. Days	8/1/58	Shutdown 11/3/58		75
S 248 (2) U-1 Blackfoot-Northerly	12.143	Zook Bros. Const. $287,646.72	Grade, Agg. Surf., & Dr.	11/14/58	300 Cal. Days	12/1/58	Poor	14	10
S 248 (2) U-2 Blackfoot-Northerly	-----	Robinson & Shepherd $ 42,884.07	19.0', 38.0', 50.0' & 100.0' T.T. Brs.	12/4/58	6/30/59	Not Started			
S 303 (3) Chester-South	0.189	O'Neil Const. Co. $ 28,964.18	Grade & Drain	9/12/58	60 Cal. Days	10/20/58	Shutdown 12/18/58		97
DS 366 (4) Sunburst-Sweetgrass-Westerly Loop	6.569	Witty Const. Co. & Western Utility Co. $119,245.72	Grade, Agg. Surf. & Dr.	8/18/58	180 Cal. Days	8/28/58	Shutdown 11/22/58		50
SMP 2199 - Blaine, Hill, Glacier & Pondera Counties	-----	Richardson Const. $113,340.00	Cr. & Stockpile Cr. Agg.	11/19/58	7/31/59	1/9/59	Good	40	73
DISTRICT FOUR - GLENDIVE									
Division 410									
U 121(3) & F 130(15)U-1 Terry-Glendive & Towne St. & Merrile Ave.-Glendive	2.670	Schye & Sullivan $621,693.16	Grade, Agg. Surf., P.M.S., S.C.O. & Dr.	9/12/58	200 Cal. Days	10/9/58	--	1	12
S 128 (3) Wibaux-Sidney	7.415	Roth Const. Co. $218,441.91	Grade, Surf., & Dr.	5/22/58	200 Cal. Days	6/17/58	Shutdown 12/5/58		99
F 130 (15) U-2 Terry-Glendive	-----	Sterhan Const. Co. $131,106.79	2-Conc.Brs.-7 Mile Creek; 2 Conc.Brs.-Dry Creek	4/24/58	11/30/58	5/2/58	--	--	97
S 264 (2) Van Norman-North	-----	W. P. Roscoe Co. $ 94,951.51	410.5' S. & C. Br.	10/28/58	11/30/59	11/20/58	--	--	23

MONTHLY CONSTRUCTION REPORT
Month Ending February 28, 1959

Division 410 (Continued)									
S 302 (13) Terry-Brockway	-----	Schye & Sullivan Riedesel Const. $605,235.62	825.0' S. & C. Br.	6/28/57	8/31/59	9/11/57	--	--	98
DS 302 (14) Terry-Brockway	2.197	J.F.England's Sons $142,771.28	Grade, Agg. Surf., R.M.S.,S.C.O. & Dr.	7/22/58	150 Cal. Days	9/8/58	Shutdown 12/1/58		55
F 391 (8) Circle-Sidney	9.035	Frank E. Olson $653,237.49	Gr., Soil Cement Base,B.S.T. & Dr.	5/12/58	220 Cal. Days	6/23/58	Shutdown 10/10/58		94
DF 391 (9) U-1 Circle-Sidney	9.669	Roth Const. Co. $572,121.96	Grade, Agg. Surf., P.M.S.,S.C.O. & Dr.	11/24/58	300 Cal. Days	12/15/58	Shutdown 12/15/58		0
DF 391 (9) U-2 Circle-Sidney	-----	Holm Const. Co. $ 49,075.89	2-88.0' TT Brs. 1-57.0' TT Brs.	10/29/58	6/30/59	12/15/58	--	--	12
Division 420									
DS 187 (5) Armells Creek-Hays-Harlem	6.394	J.F.England's Sons $194,196.56	Gr., Agg. Surf. & Dr.	11/6/58	180 Cal. Days	Not Started			
F 193 (9) & F 273 (10) Culbertson-Plentywood & Sidney-Culbertson	7.842	Norgaard & Hilling $430,359.17	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr.	7/28/58	250 Cal. Days	8/14/58	Shutdown 11/24/58		57
F 333 (16) U-2 Grass Range-Malta	2.517	C. B. & S. $487,470.17	Grade & Drain	4/24/58	200 Cal. Days	5/13/58	--	10	88
DF 333 (19) Grass Range-Malta	14.943	Northwestern Engr. $392,756.05	Agg. Surf., P.M.S. & S.C.O.	6/25/58	150 Cal. Days	7/24/58	Shutdown 11/3/58		74
Division 430									
DS 261 (2) Big Spring-North	2.150	Francis Tindall $197,133.44	Gr., Agg. Surf., B.S.T., S.C.O. & Dr.	10/2/58	90 Cal. Days	Not Started			
F-FLH 333 (13) Grass Range-Malta	-----	N.A.Nelson Const. $618,051.25	698.0' S. & C. Br.	10/25/56	11/30/58	11/26/56	--	--	99
DF 333 (15) U-3 Grass Range-Malta	4.517	P.J.Anderson & Sons Stoen Const. Co.	Grade, Surf. & Dr.	4/24/58	180 Cal. Days	5/13/58	Shutdown 12/5/58		92
DF 333 (15) U-4 Grass Range-Malta	-----	Riddock & Bell $ 6,110.00	Core Drilling	1/9/59		1/20/59	Poor	--	--
DF 333 (20) Grass Range-Malta	12.936	Roth Const. Co. $314,025.51	Grade & Drain	6/25/58	300 Cal. Days	8/18/58	Shutdown 12/2/58		98
DF 333 (21) Grass Range-Malta	12.936	Summit Const. Co. $447,646.42	Soil Cem.Stab.Base, P.M.B.S. & S.C.O.	11/19/58	100 Cal. Days	Not Started			
DISTRICT FIVE - BILLINGS									
Division 510									
I-ING 90-8 (6) 441 Billings Southside E. & W.	-----	C. B. & S. $442,096.74	457.0' Conc. O.P. 133.0' & 3-153.0' Conc.Brs. 3-81.5 Conc. Br. Approaches & Dr.	5/8/58	6/30/59	5/14/58	Fair	11	59
IN 90-9 (5) 498 U-1 & IN 90-9 (7) 508 U-1 Crow Agency-Hardin	11.594	Stanley Arkwright $1,685,369.32	Grade, Agg. Surf., P.M.S.,S.C.O. & Dr.	9/18/58	400 Cal. Days	9/24/58	Fair	4	13

Division 510 (Continued)									
IN 90-9 (5) 498 U-2 & IN 90-9 (7) 508 U-2 Crow Agency-Hardin	-----	C B & S $347,819.25	1-209.5' Conc. O.P. 2-133.0' Conc. O.P. 164.5' & 153.0' Conc. Brs.	5/22/58	7/31/59	7/1/58	--	--	56
DS 176 (4) Molt-Billings	7.429	Long Const. Co. $ 90,079.24	P.M.S. & S.C.O.	6/25/58	70 Cal. Days	8/28/58	Shutdown 10/23/58		90
S 192 (2) U-2 Adobe Road-Laurel	6.837	Bud King Const. Co. $445,944.82	Grade, Agg. Surf., PMO, S.C.O.,Dr.,1-19.0' 1-25.0', 1-29.0' TT Brs.	11/3/58	160 Cal. Days	11/10/58	Fair	10	17
F-FG 228 (14) Laurel-Billings	-----	W.R.Cahoon Const. $1,042,703.83	1713.30' S. & C. O.P.	10/24/57	10/31/59	11/13/57	Fair	14	45
S 236 (3) Custer-Musselshell	7.056	Holland Const. Co. $133,121.90	Grade, Agg. Surf. & Dr.	11/18/58	150 Cal. Days	12/22/58	--	--	2
DF 258 (11) Wyo. Line-Bridger	5.773	Wickens Bros. $444,588.92	Grade, Agg. Surf., P.M.S.,S.C.O. & Dr.	8/5/58	180 Cal. Days	9/16/58	--	4	43
S 260 (1) Lodge Grass-St. Xavier-Big Horn	11.412	Walling Const. Co. $304,367.56	Grade, Agg. Surf. & Dr.	Subj. to R/W Clear.	250 Cal. Days	Not Started			
DS 274 (2) Red Lodge-West	3.368	Dillsowrth Const. $339,750.93	Grade, Agg. Surf. & Dr.	11/19/58	120 Cal. Days	12/27/58	Fair	18	12
DF 284 (9) Broadview-Lavina	0.657	C.B.Lauch Const. $113,434.99	143.0' & 101.5' C.Brs. Agg. Surf. & B.S.T.	6/25/58	9/15/59	7/21/58	Fair	6	41
S 289 (6) & S 346 (3) Red Lodge-Columbus	-----	C. B. Lauch Const. $ 77,515.38	110.0' & 153.0' S. & C. Brs.	7/9/58	7/31/59	7/22/58	Fair	4	80
DS 289 (7) & DS 346 (4) Red Lodge-Columbus	7.676	Wickens Bros. $193,979.98	Grade, Agg. Surf. & Dr.	11/22/58	160 Cal. Days	1/12/59	Poor	4	0
Division 520									
S 45 (7) Brandenberg-Garland-Miles City	-----	J.F.England's Sons $ 35,538.42	138.0' Conc. Br.	10/24/57	8/31/58	8/12/58	Shutdown 11/13/58		61
S 45 (8) Brandenberg-Garland-Miles City	5.668	United Const. Co. $126,455.52	Grade, Agg. Surf. & Dr.	9/12/58	150 Cal. Days	9/17/58	Shutdown 12/4/58		64
S 51 (4) Knobs-Webster-Baker	4.597	J.F.England's Sons $ 67,520.15	Grade, Agg. Surf. & Dr.	11/5/58	120 Cal. Days	Not Started			
DS 54 (5) Wyo. Line-Broadus	9.121	Dean R. Round $166,873.20	Agg. Surf.,P.M.S. & S.C.O.	7/23/58	130 Cal. Days	8/14/58	Shutdown 10/21/58		85
S 196 (1) Albion-Carter	10.968	Dean R. Round $112,969.01	Grade, Agg. Surf. & Dr.	12/4/58	150 Cal. Days	Not Started			
DF 198 (4), F 334 (15) U-2 & DF 334 (16) Broadus-Olive & Crow Agency-Broadus	9.417 10.980	Carlson Lien Co. $565,293.68	Grade, Soil Cement Stab.,P.M.S.,S.C.O. & Dr.	9/8/58	190 Cal. Days	10/7/58	Shutdown 10/19/58		1
DF-DFG 384 (4) Forsyth-Northwest	1.244	Billings Blacktop Gibson Const. Co. $140,740.23	Grade, Surf., B.S.T. & Drain	5/22/58	150 Cal. Days	6/13/58	Shutdown 10/31/58		95

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1959

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110									
I 90-1 (4) 60 U-1 Tarkio-Missoula	4.991	Nilson-Smith Const. $1,042,632.36	Grade, Agg. Surf., P.M.S.,S.C. & Dr.	8/27/58	300 Cal. Days	9/3/58	--	--	32
I 90-1 (4) 60 U-2 Tarkio-Missoula	-----	Pew Const. Co. $135,668.29	2-128.0' Conc. O.P. 17.25' Conc. U.P.	8/27/58	6/30/59	9/25/58	Fair	6	31
I 90-1 (5) 46 Superior-East & West	-----	Riedesel Const. Co. Schye & Sullivan $846,796.85	1-620.92' S.& C. Br. 1-800.92' S.& C. Br.	11/18/58	7/31/60	12/15/58	Good	38	5
I 90-3 (3) 157 U-1 Bearmouth-Deer Lodge	9.623	Bud King Const. Co. McLaughlin, Inc. $2,456,634.90	Grade, Agg. Surf., P.M.S.,S.C.O. & Dr.	8/27/58	400 Cal. Days	9/8/58	--	--	40
I 90-3 (3) 157 U-2 Bearmouth-Deer Lodge	-----	Oster,Johnson & Pederson, Inc. $291,727.84	113.0' Conc. Struc. 153.0' Conc. Struc. 4-17.25' Conc. Struc.	8/27/58	7/31/59	10/27/58	Good	14	14
F-F 90 (4) FH Idaho Line-Plains	-----	Peter Kiewit Sons' $554,931.60	949.25' S.& C. Br.	11/12/58	7/31/60	11/28/58	Fair	19	15
S 127 (3) Unit 1 Philipsburg-West	6.383	G. E. Marshall $264,790.85	Gr., Agg. Surf. & Dr.	7/22/58	200 Cal. Days	8/4/58	Shutdown 12/23/58		70
S 127 (3) Unit 2 Philipsburg-West	-----	Kirkpatrick Bros. $ 31,811.04	101.5' Conc. Br.	7/22/58	7/31/59	8/21/58	--	--	64
S 216 (2) St. Regis-Paradise	3.391	Fred H. Slate Co. $297,245.41	Gr., Agg. Surf., P.M.S.,S.C. & Dr.	Subj. to BPR conc. & R/W clear.	120 Cal. Days				
F-FG 249 (11) Garrison-Helena	2.613	C. B. & S. $450,982.35	Grade, Agg. Surf., B.S.T. & Dr.	10/6/58	200 Cal. Days	10/7/58	Fair	25	49
S-SG 272 (1) Frenchtown Wye-Westerly	1.730	Union Const. Co. $197,789.64	Gr., Agg. Surf., B.S.T., Dr. & 180.0' S.& C. O.P.	6/25/58	230 Cal. Days	7/2/58	Shutdown 12/11/58	--	66
U-UG 405 (3) U-2 Missoula Streets	0.832	Asphalt Const. Co. $308,907.18	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr.	7/22/58	120 Cal. Days	8/4/58	Shutdown 11/7/58	--	57
SMP 4599, Lake, Mineral, Missoula, Powell, Ravalli & Sanders Counties	-----	Wm. W. Strever $128,731.00	Cr. & Stockpile 164,500 Tons	10/22/58	9/30/59	Not Started			
Division 120									
S 38 (6) Noxon-Troy	5.854	Max J. Kuney Co. $283,685.06	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr.	10/20/58	130 Cal. Days	12/3/58	--	--	4
F 87(10)U-1 & DF 87(11) Plains-Elmo	9.893	Hilde Const. Co. $568,333.27	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr.	11/7/58	160 Cal. Days	11/11/58	Fair	10	2

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1959

Division 120 (Continued)									
F 87 (10) U-2 Plains-Elmo	-----	Mont.Engr. & Const. $ 26,300.56	50.0' S. & C. Br.	9/26/58	7/31/59	10/17/58	--	3	70
DF 98 (9) Whitefish-Stryker	10.962	Curtis Const. Co. $314,136.66	Agg. Surf., P.M.S. & S.C.O.	6/25/58	120 Cal. Days	7/11/58	Shutdown 11/3/58	--	76
F 100(8), F 270(9), F 270(10), Whitefish- C.Falls & Kalispell-Whitefish	14.635	Baltrusch Const. $668,851.08	Gr., Agg. Surf., P.M.S.,S.C. & Dr.	Subj. to BPR Conc. & R/W Clear.	220 Cal. Days				
F 118 (7) Libby-Rexford	0.631	N.A.Nelson Const. $687,696.05	Gr., Surf., B.S.T., Dr. & 698.0' S. & C. Br.	12/19/57	12/31/59	1/7/58	Good	11	35
DS 178 (4) & S 178 (5) Moiese-Charlo-Ninepipe	7.759	Kiely Const. Co. $277,028.95	Gr., Agg. Surf.,P.M.S., S.C.O.,Dr. & 75' T.T. Br.	9/24/58	160 Cal. Days	10/21/58	--	--	62
DS 204 (2) Echo Lake-East & West	8.465	Naranche & Konda $ 95,857.73	P.M.S. & S.C.O.	6/25/58	100 Cal. Days	7/15/58	Shutdown 9/12/58	--	86
F 270 (8) Kalispell-Whitefish	0.266	N. D. Robinson $293,698.70	Grade and Drain	8/5/58	90 Cal. Days	8/11/58	--	--	84
DISTRICT TWO - BUTTE									
Division 210									
DS 9 (8) Cardwell-Boulder	5.614	R. J. Sundling $ 88,221.60	Reshape, Agg. Surf. & B.S.T.	7/23/58	100 Cal. Days	8/25/58	Shutdown 10/18/58	--	60
I 15-1 (7) 0 Monida-North	17.100	Mont.Engr. & Const. $ 36,959.44	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	Not Started			
I-ING 82-01 (6) U-1 Idaho Line-Dillon	4.997	F & S Contr. Co. $918,343.81	Gr., Agg. Surf.,B.S.T. & Dr.	3/27/58	300 Cal. Days	5/5/58	Shutdown 12/23/58	--	76
I-ING 82-01 (6) U-2 Idaho Line-Dillon	-----	W.R.Cahoon Const. $213,007.09	118.0' O.P. & 450.0' O.P.	3/27/58	10/31/58	4/15/58	Shutdown 11/26/58	--	95
F 164(10) & DF 164(12) Philipsburg-Anaconda	2.255	Kiely Const. Co. $432,660.42	Gr., Agg. Surf.,P.M.S., S.C.O. & Dr.	11/6/58	200 Cal. Days	11/26/58	Fair	35	33
DF 164 (11) Philipsburg-Anaconda	11.995	Kiely Const. Co. $301,568.39	P.M.S. & S.C.O.	6/25/58	130 Cal. Days	8/7/58	Shutdown 9/29/58	--	90
S 167 (5) Cardwell-Southeast	4.540	Billings Const. $228,200.22	Gr., Agg. Surf., B.S.T. & Dr.	8/12/58	150 Cal. Days	8/13/58	Shutdown 12/5/58	--	71
I-ING 255 (12) U-1 Idaho Line-Dillon	12.082	Peter Kiewit Sons' $1,172,599.41	Grade, Grav. Surf., B.S.T. & Dr.	10/11/57	400 Cal. Days	10/15/57	Shutdown 12/23/58	--	94
I-ING 255 (12) U-2 Idaho Line-Dillon	-----	C.B.Lauch Const. $148,617.38	280.5' S. & C. Br. 118.0' S. & C. Br.	10/11/57	7/31/59	5/16/58	Shutdown 11/28/58	--	95
DS 304 (4) Galen-Anaconda	2.840	Kiely Const. Co. $ 67,694.35	Agg. Surf.,P.M.S. & S.C.O.	7/22/58	75 Cal. Days	9/24/58	Shutdown 10/18/58	--	90
DF 387 (6) Dillon-Twin Bridges	10.449	Kiely Const. Co. $138,700.54	Gr., Agg. Surf., P.M.S. & S.C.O.	8/27/58	100 Cal. Days	Not Started			
SPP 7512-05 Lewis & Clark Cavern	-----	E. Carroll Speck $ 8,248.00	Plbg. System & Septic Tank	11/19/58	4/15/59	12/17/58	Fair	1	40

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1959

Division 220									
S 14 (8) Ringling-Martinsdale	11.859	Billings Blacktop Gibson Const. Co. $299,154.50	Gr., Agg. Surf. P.M.S.,S.C.O. & Dr.	2/9/59	160 Cal. Days	Not Started			
DS 64 (2) & S 64 (3) Shawmut-Hedgesville	8.709	Wm. W. Strever $239,753.35	Gr., Agg. Surf., Dr. & 50.0' TT Br.	10/27/58	160 Cal. Days	11/18/58	Shutdown 12/3/58	--	14
I 90-7 (5) 339 Springdale-West	11.800	Starline Equipment $ 13,048.20	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	Not Started			
I 117 (10) U-1 Livingston-Big Timber	7.756	Albert Lalonde Co. $805,256.93	Gr., Agg. Surf., P.M.S.,Dr. & 118.0' C. Br.	3/27/58	250 Cal. Days	4/4/58	Shutdown 10/31/58	--	71
I 117 (10) U-2 Livingston-Big Timber	4.029	Albert Lalonde Co. $1,537,336.57	Gr., Agg. Surf., & Dr.	4/24/58	300 Cal. Days	6/17/58	Good	54	29
F 217 (10) Gardiner-Livingston	9.700	Long Const. Co. $507,106.46	Gr., Agg. Surf. & Dr.	9/15/58	220 Cal. Days	10/7/58	Good	34	47
DISTRICT THREE - GREAT FALLS									
Division 310									
I 15-5 (8) 250 Cascade-Ulm	12.500	Parker & Knez $ 18,810.92	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	Not Started			
DS 91 (4) Eden-Great Falls	3.443	Union Credit Co. $143,831.96	Grade, Agg. Surf., B.S.T. & Dr.	5/22/58	90 Cal. Days	6/9/58	Shutdown 9/27/58	--	75
S 107 (6) Ledger-East & West	8.057	Baltrusch Const. $ 34,720.27	Agg. Surf. & Dr.	10/22/58	90 Cal. Days	Not Started			
DF 176 (6) Augusta-Sun River	5.720	Nilson-Smith Const. $439,966.00	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr.	8/27/58	180 Cal. Days	9/10/58	Fair	27	30
I 182 (6) Cascade-Ulm	12.461	Hilde Const. Co. $1,198,101.12	Gr., Grav. Surf., P.M.S.,S.C.O. & Dr.	12/19/57	350 Cal. Days	3/31/58	Shutdown 12/3/58	--	83
S 223 (1) U-1 Fairfield-Power	6.003	O'Brien Const. Co. $268,139.81	Gr., Agg. Surf. B.S.T. & Dr.	9/23/58	150 Cal. Days	10/7/58	Shutdown 1/5/59	--	13
S 223 (1) U-2 Fairfield-Power	-----	Robinson & Shepherd $ 18,805.54	2-57.0' TT Brs.	9/23/58	5/31/59	1/5/59	Good	--	99
FG 224 (5) Great Falls Streets	0.195	Robertson & Cave Sletten Const. Co. $647,370.79	Gr., Grav. Surf.,Conc. Pave.,R.M.O.,S.C.O. Dr. & 75.33' St. Br.	9/26/57	8/31/59	10/14/57	Fair	2	94
F 224 (8) Great Falls Streets	-----	Cascade Electric $ 18,624.77	3 Traffic Signals	11/3/58	45 Cal. Days	11/13/58	Shutdown 12/31/58	--	31
S 228 (1) Wolf Creek-Augusta	17.789	Robertson & Cave $730,033.69	Gr., Agg. Surf., B.S.T. & Dr.	9/12/58	200 Cal. Days	9/16/58	Shutdown 11/20/58	--	33
F 235 (26) U-1 Armington-Lewistown	5.283	S. Birch, Inc. & S. Birch Const. Co. $740,564.06	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr.	10/10/58	220 Cal. Days	10/16/58	Shutdown 12/4/58	--	13
F 235 (26) U-2 Armington-Lewistown	-----	C.B.Lauch Const. $336,280.87	2-91.5', 4-101.5', 2-118.0' & 1-123.0' Conc. Brs.	10/15/58	10/31/59	11/4/58	Fair	12	17
F 238 (7) Wolf Creek-August	10.454	Naranche & Konda $1,058,369.51	Gr., Agg. Surf., P.M.O., S.C.O. & Dr.	5/26/58	300 Cal. Days	6/9/58	Shutdown 12/12/58	--	77

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1959

Division 310 (Continued)									
US 246 (1) Unionville-Helena	0.674	Helena Sand & Grav. $206,006.92	Gr., Grav. Surf. P.M.O. & Dr.	10/24/57	150 Cal. Days	4/7/58	Shutdown 9/13/58	--	96
DS 251 (2) Helena-No. & East	6.342	Zook Bros. $147,394.66	Gr., Agg. Surf. B.S.T. & Dr.	7/22/58	150 Cal. Days	9/5/58	Shutdown 11/8/58	--	82
Division 320									
I-IG-ING 15-8 (3) 351 Shelby-West Side	5.623	F & S Contr. Co. $1,793,114.67	Gr., Agg. Surf., P.M.S., S.C.O. & Dr. 1-276.0' St. Inter. 1-360.0' S. & C. Inter.	2/9/59	300 Cal. Days	Not Started			
DF 62 (10) & DF 225 (4) Shelby-Chester & Main St.-Shelby	20.146	S. Birch, Inc. & S. Birch Const. Co. $415,834.17	Gr., Agg. Surf., P.M.S. & S.C.O.	7/23/58	170 Cal. Days	9/17/58	Shutdown 11/20/58	--	59
FG 95 (11) U-2 Gildford-Havre-East	-----	Walter Mackin & Son $127,384.55	1-311.5' S.& C. O.P.	11/19/58	11/30/59	1/27/59	Good	7	20
S 185 (1) Santa Rita-Del Bonita	3.909	O'Neil Const. Co. $117,689.72	Gr., Agg. Surf. & Dr.	1/15/59	120 Cal. Days	Not Started			
S 185 (2) Santa Rita-Del Bonita	32.113	Inland Asphalt Co. $357,323.56	Agg. Surf., P.M.S. & S.C.O.	3/18/50	120 Cal. Days	Not Started			
S 187 (1) U-1 Armells Creek-Hays-Harlem	12.665	J.F.England's Sons R. A. Millard $437,338.28	Grade, Agg. Surf., B.S.T. & Dr.	3/27/58	250 Cal. Days	4/30/58	Shutdown 11/18/58	--	84
S 187 (2) U-1 Armells Creek-Hays-Harlem	14.054	Roth Const. Co. $477,952.17	Grade, Grav. Surf., B.S.T. & Dr.	9/26/57	350 Cal. Days	4/2/58	Shutdown 10/10/58	--	94
S 187 (3) U-1 Armells Creek-Hays-Harlem	12.624	Baltrusch Const. $547,714.28	Grade, Grav. Surf., B.S.T. & Dr.	6/28/57	450 Cal. Days	7/30/57	Shutdown 10/7/58	--	92
F 190 (3) Birch Creek-Browning	7.417	Zook Bros. $499,697.29	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	Subj. to BPR Conc. & R/W Clear.	225 Cal. Days				
S 219 (3) Big Sandy-Rudyard	6.006	Richardson Const. $ 88,267.08	P.M.S. & S.C.O.	7/22/58	100 Cal. Days	8/21/58	Shutdown 10/6/58	--	86
S 245 (1) Gildford-South	6.728	Baltrusch Const. $138,109.26	Gr., Agg. Surf. B.S.T. and Dr.	7/22/58	180 Cal. Days	8/1/58	Shutdown 11/3/58	--	75
S 248 (2) U-1 Blackfoot-Northerly	12.143	Zook Bros. $287,646.72	Gr., Agg. Surf. & Dr.	11/14/58	300 Cal. Days	12/1/58	Fair	16	23
S 248 (2) U-2 Blackfoot-Northerly	-----	Robinson & Shepherd $ 42,884.07	19.0', 38.0', 50.0' & 100.0' T.T. Brs.	12/4/58	6/30/59	3/10/59	Poor	6	8
S 303 (3) Chester-South	0.189	O'Neil Const. $ 28,964.18	Grade & Drain	9/12/58	60 Cal. Days	10/20/58	Shutdown 12/18/58	--	97
DS 366 (4) Sunburst-Sweetgrass Westerly Loop	6.569	Witty Const. Co. Western Utility Co. $119,245.72	Gr., Agg. Surf. & Dr.	8/18/58	180 Cal. Days	8/28/58	Shutdown 11/22/58	--	50
SMP 2199 - Blaine, Hill, Glacier & Pondera Counties	-----	Richardson Const. $113,340.00	Cr. & Stockpile Cr. Agg. 132,750 Tons	11/19/58	7/31/59	1/9/59	--	--	99

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1959

DISTRICT FOUR - GLENDIVE

Division 410									
U 121(3) & F 130(15)U-1 Terry-Glendive & Towne St. & Merrile Ave., Glendive	2.670	Schye & Sullivan $621,693.16	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	9/24/58	200 Cal. Days	10/9/58	Shutdown 11/15/58	1	12
S 128 (3) Wibaux-Sidney	7.415	Roth Const. Co. $218,441.91	Gr., Agg. Surf. & Dr.	5/22/58	200 Cal. Days	6/17/58	Shutdown 12/5/58	--	99
F 130 (15) U-2 Terry-Glendive	-----	Sterhan Const. Co. $131,106.79	2-Conc.Brs.-7 Mile Creek; 2 Conc.Brs.-Dry Creek	4/24/58	11/30/58	5/2/58	--	--	97
S 264 (2) Van Norman-North	-----	W.P.Roscoe Co. $ 94,951.51	410.5' S.& C. Br.	10/28/58	11/30/59	11/20/58	Fair	6	31
S 302 (13) Terry-Brockway	-----	Schye & Sullivan Riedesel Const. $605,235.62	825.0' S.& C. Br.	6/28/57	8/31/59	9/11/57	--	--	98
DS 302 (14) Terry-Brockway	2.197	J.F.England's Sons $142,771.28	Gr., Agg. Surf., R.M.S., S.C.O. & Dr.	7/22/58	150 Cal. Days	9/8/58	Shutdown 12/1/58	--	55
F 391 (8) Circle-Sidney	9.035	Frank E. Olson $653,237.49	Gr., Soil Cement Base, B.S.T. & Dr.	5/11/58	220 Cal. Days	6/23/58	Shutdown 10/10/58	--	94
DF 391 (9) U-1 Circle-Sidney	9.669	Roth Const. Co. $572,121.96	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	11/24/58	300 Cal. Days	12/15/58	Shutdown 12/15/58	--	0
DF 391 (9) U-2 Circle-Sidney	-----	Holm Const. Co. $ 49,075.89	2-88.0' & 1-57.0' T.T. Brs.	10/29/58	6/30/59	12/15/58	Good	3	19
Division 420									
DS 187 (5) Armells Creek-Hays-Harlem	6.394	J.F.England's Sons $194,196.56	Gr., Agg. Surf. & Dr.	11/6/58	180 Cal. Days	Not Started			
F 193 (9) & F 273 (10) Culbertson-Plentywood & Sidney-Culbertson	7.842	Norgaard & Hilling $430,359.17	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	7/28/58	250 Cal. Days	8/14/58	Shutdown 11/24/58	--	57
F 333 (16) U-2 Grass Range-Malta	2.517	C. B. & S. $487,470.17	Grade & Drain	4/24/58	200 Cal. Days	5/13/58	Good	18	96
DF 333 (19) Grass Range-Malta	14.943	Northwestern Engr. $392,756.05	Agg. Surf., P.M.S. & S.C.O.	6/25/58	150 Cal. Days	7/24/58	Shutdown 11/3/58	--	74
Division 430									
DS 261 (2) Big Spring-North	2.150	Francis Tindall $197,133.44	Gr., Agg. Surf., R.M.S., S.C.O. & Dr.	10/2/58	90 Cal. Days	Not Started			
F-FLH 333 (13) Grass Range-Malta	-----	N.A.Nelson Const. $718,051.25	698.0' S.& C. Br.	10/25/56	11/30/58	11/26/56	--	--	99
F 333 (15) U-3 Grass Range-Malta	4.517	P.J.Anderson & Sons Stoen Const. $451,099.69	Gr., Sel. Surf. & Dr.	4/24/58	180 Cal. Days	5/13/58	Shutdown 12/5/58	--	92
F 333 (15) U-4 Grass Range-Malta	-----	Riddock & Bell $ 6,110.00	Core Drilling	1/9/59	2/15/59	1/12/59	Completed 3/18/59		
DF 333 (20) Grass Range-Malta	12.936	Roth Const. Co. $314,025.51	Grade & Drain	6/25/58	300 Cal. Days	8/18/58	Shutdown 12/2/58	--	98

Division 430 (Continued)									
DF 333 (21) Grass Range-Malta	12.936	Summit Const. $447,646.42	Soil Cem.Stab.Base P.M.S. & S.C.O.	11/19/58	100 Cal.	Not Started			
S 342 (7) Arrow Creek-Brooks	13.017	McLaughlin, Inc. $203,307.71	Agg. Surf.,P.M.S., S.C.O. & Dr.	3/18/59	120 Cal. Days	Not Started			
DISTRICT FIVE - BILLINGS									
Division 510									
I-ING 90-8 (6) 441 Billings Southside E. & W.	-----	C. B. & S. $442,096.74	457.0' Conc. O.P. 133.0' & 3-153.0' Conc. Brs. 3-81.5 Conc. Br. Approaches & Dr.	5/8/58	6/30/59	5/14/58	Good	14	68
IN 90-9 (5) 498 U-1 & IN 90-9 (7) 508 U-1 Crow Agency-Hardin	11.594	Stanley Arkwright $1,685,369.32	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr.	9/18/58	400 Cal. Days	9/24/58	Good	19	15
IN 90-9 (5) 498 U-2 & IN 90-9 (7) 508 U-2 Crow Agency-Hardin	-----	C.B. & S $347,819.25	2-118.0', 1-209.5', 2-133.0' Conc. O.Ps. 164.5' & 153.0' Conc. Brs.	5/22/58	7/31/59	7/1/58	Good	12	58
DS 176 (4) Molt-Billings	7.429	Long Const. Co. $ 90,079.24	P.M.S. & S.C.O.	6/25/58	70 Cal. Days	8/28/58	Shutdown 10/23/58	--	90
S 192 (2) U-2 Adobe Road-Laurel	7.317	Bud King Const. $445,944.82	Gr.,Agg.Surf.,P.M.O., S.C.O.,Dr.,1-19.0', 1-25.0', 1-29.0' TT Brs.	11/3/58	160 Cal. Days	11/10/58	Fair	17	25
F-FG 228 (14) Laurel-Billings	----	W.R.Cahoon Const. $1,042,703.83	1713.30' S.& C. O.P.	10/24/57	10/31/59	11/13/57	Good	28	51
S 236 (3) Custer-Musselshell	7.056	Holland Const. $133,121.90	Gr., Agg. Surf. & Dr.	11/18/58	150 Cal. Days	12/22/58	Fair	8	6
DF 258 (11) Wyo. Line-Bridger	5.773	Wickens Bros. $444,588.92	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr.	8/5/58	180 Cal. Days	9/16/58	Good	57	46
S 260 (1) Lodge Grass-St. Xavier	11.412	Walling Const. $304,367.56	Gr., Agg. Surf. & Dr.	Subj. to R/W Clear.	250 Cal. Days	Not Started			
DS 274 (2) Red Lodge-West	3.368	Dillsworth Const. $339,750.93	Grade, Agg. Surf. & Dr.	11/19/58	120 Cal. Days	12/27/58	Fair	15	20
DF 284 (9) Broadview-Lavina	0.657	C.B.Lauch Const. $113,434.99	143.0' & 101.5' C.Brs. Agg. Surf. & B.S.T.	6/25/58	9/15/59	7/21/58	Good	8	52
S 289 (6) & S 346 (3) Red Lodge-Columbus	-----	C.B.Lauch Const. $ 77,515.38	110.0' & 153.0' S. & C. Brs.	7/9/58	7/31/59	7/22/58	Poor	3	80
DS 289 (7) & DS 346 (4) Red Lodge-Columbus	7.676	Wickens Bros. $193,979.98	Grade, Agg. Surf. & Dr.	11/22/58	160 Cal. Days	1/12/59	Poor	--	0
Division 520									
S 45 (7) Brandenberg-Garland-Miles City	-----	J.F.England's Sons $ 35,538.42	138.0' Conc. Br.	10/24/57	8/31/58	8/12/58	Shutdown 11/13/58	--	61
S 45 (8) Brandenberg-Garland-Miles City	5.668	United Const. Co. $126,455.52	Gr., Agg. Surf. & Dr.	9/12/58	150 Cal. Days	9/17/58	Shutdown 12/4/58	--	64

MONTHLY CONSTRUCTION REPORT
Month Ending March 31, 1959

Division 520-Continued)									
S 51 (4) Knobx-Webster-Baker	4.597	J.F.England's Sons $ 67,520.15	Gr.,Agg. Surf. & Dr.	11/5/58	120 Cal. Days	Not Started			
DS 54 (5) Wyo. Line-Broadus	9.121	Dean R. Rounds $166,873.20	Agg. Surf.,P.M.S. & S.C.O.	7/23/58	130 Cal. Days	8/14/58	Shutdown 10/21/58	--	85
S 196 (1) Albion-Carter	10.968	Dean R. Rounds $112,969.01	Gr., Agg. Surf. & Dr.	12/4/58	150 Cal. Days	Not Started			
DF 198 (4), F 334 (15) U-2 & DF 334 (16) Broadus-Olive & Crow Agency-Broadus	9.417 10.980	Carlson Lien Co. $565,293.68	Gr., Soil Cem. Stab., P.M.S.,S.C.O. & Dr.	9/5/58	190 Cal. Days	10/7/58	Shutdown 10/19/58	--	1
S 362 (5) Lame Deer-Colstrip	9.049	Wyoming Paving $153,459.59	Agg. Surf.,P.M.S. & S.C.O.	3/18/59	120 Cal. Days	Not Started			
DF-DFG 384 (4) Forsyth-Northwest	1.244	Billings Blacktop Gibson Const. Co. $140,740.23	Gr. Agg. Surf., B.S.T. & Dr.	5/22/58	150 Cal. Days	6/13/58	Shutdown 10/31/58	--	95

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1959

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110									
F 78 (7) Philipsburg-Maxville	9.702	Fred H. Slate Oreg.Ltd. $961,523.74	Gr., Agg Surf., P.M.Bit.Surf. & Dr.	4/22/59	250 Cal. Days	Not Started			
I 90-1 (4) 60 U-1 Tarkio-Missoula	4.991	Nilson-Smith Const. $1,042,632.36	Gr., Agg. Surf., P.M.S.,S.C. & Dr.	8/27/58	300 Cal. Days	9/3/58	Good	61	43
I 90-1 (4) 60 U-2 Tarkio-Missoula	-----	Pew Const. Co. $135,668.29	2-128.0' Conc.O.P. 17.25' Conc. U.P.	8/27/58	6/30/59	9/25/58	Good	12	57
I 90-1 (5) 46 Superior-East & West	-----	Riedesel Const. Co. Schye & Sullivan $846,796.85	620.92' S.& C.Br. 800.92' S.& C.Br.	11/18/58	7/31/60	12/15/58	Good	26	9
I 90-3 (3) 157 U-1 Bearmouth-Deer Lodge	9.623	Bud King Const. Co. McLaughlin, Inc. $2,456,634.90	Gr., Agg. Surf., P.M.S.,S.C.O.,Dr.	8/27/58	400 Cal. Days	9/8/58	Good	48	44
I 90-3 (3) 157 U-2 Bearmouth-Deer Lodge	-----	Oster, Johnson & Pederson, Inc. $291,727.84	113.0' Conc.Struc. 153.0' " " 4-17.25' Conc. Struc.	8/27/58	7/31/59	10/27/58	Good	42	38
F-F 90 (4) FH Idaho Line-Plains	-----	Peter Kiewit Sons' $554,931.60	949.25' S. & C. Br.	11/12/58	7/31/60	11/28/58	Fair	20	22
S 127 (3) U-1 Philipsburg-West	6.383	G. E. Marshall $264,790.83	Gr., Agg. Surf. & Dr.	7/22/58	200 Cal. Days	8/4/58	Good	23	88
S 127 (3) U-2 Philipsburg-West	-----	Kirkpatrick Bros. $31,811.04	101.5' Conc. Br.	7/22/58	7/31/59	8/21/58	Good	7	90
S 216 (2) St. Regis-Paradise	3.391	Fred H. Slate Oreg.Ltd. $297,245.41	Gr., Agg. Surf. P.M.S.,S.C. & Dr.	4/13/59	120 Cal. Days	4/14/59	Good	22	7
F-FG 249 (11) Garrison-Helena	2.613	C. B. & S. $450,982.35	Gr., Agg. Surf., B.S.T. & Dr.	10/6/58	200 Cal. Days	10/7/58	Fair	10	85
S-SG 272 (1) Frenchtown Wye-Westerly	1.730	Union Const. Co. $197,789.64	Gr., Agg. Surf., B.S.T.,Dr. & 180.0' S.& C. O.P.	6/25/58	230 Cal. Days	7/2/58	Fair	12	77
U-UG 405 (3) U-2 Missoula Streets	0.832	Asphalt Const. Co. $308,907.18	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr.	7/22/58	120 Cal. Days	8/4/58	Shutdown 11/7/58	4	63
SMP 4599, Lake, Mineral, Missoula, Powell, Ravalli & Sanders Counties	-----	Wm. W. Strever $128,731.00	Cr. & Stockpile 164,500 Tons	10/22/58	9/30/59	4/8/59	Fair	7	9
Division 120									
S 38 (6) Noxon-Troy	5.854	Max J. Kuney Co. $283,685.06	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr.	10/20/58	130 Cal. Days	12/3/58	Shutdown 1/30/59	--	4

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1959

Division 120 (Continued)									
F 87(10)U-1 & DF 87(11) Plains-Elmo	9.893	Hilde Const. Co. $568,333.27	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	11/7/58	160 Cal. Days	11/11/58	Poor	29	18
F 87 (10) U-2 Plains-Elmo	-----	Mont.Engr. & Const. $26,300.56	50.0' S. & C. Br.	9/26/58	7/31/59	10/17/58	Completed		
DF 98 (9) Whitefish-Stryker	10.962	Curtis Const. Co. $314,136.66	Agg. Surf., P.M.S. & S.C.O.	6/25/58	120 Cal. Days	7/11/58	Shutdown 11/3/58	--	76
F 100(8), F 270(9), F 270(10), Whitefish-C.Falls & Kalispell-Whitefish	14.635	Baltrusch Const. $668,851.08	Gr., Agg. Surf., P.M.S., S.C. & Dr.	Subj. to BPR Conc. & R/W Clear.	220 Cal. Days				
F 118 (7) Libby-Rexford	0.631	N.A.Nelson Const. $687,696.05	Gr., Surf., B.S.T., Dr. & 698.0' S. & C. Br.	12/19/57	12/31/59	1/7/58	Good	24	38
DS 178(4) & S 178(5) Moiese-Charlo-Ninepipe	7.759	Kiely Const. Co. $277,028.95	Gr., Agg. Surf.,P.M.S. S.C.O.,Dr. & 75' T.T.Br.	9/24/58	160 Cal. Days	10/21/58	Good	27	70
DS 204 (2) Echo Lake-East & West	8.465	Naranche & Konda $95,856.63	P.M.S. & S.C.O.	6/25/58	100 Cal. Days	7/15/58	Shutdown 9/12/58	--	86
F 270 (8) Kalispell-Whitefish	0.266	N. D. Robinson $293,698.70	Gr. & Dr.	8/5/58	90 Cal. Days	8/11/58	--	--	95
DISTRICT TWO - BUTTE									
Division 210									
DS 9 (8) Cardwell-Boulder	5.614	R. J. Sundling $88,221.60	Reshape, Agg. Surf. & B.S.T.	7/23/58	100 Cal. Days	8/25/58	Shutdown 10/18/58	--	60
I 15-1 (7) 0 Monida-North	17.100	Mont.Engr. & Const. $36,959.44	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	Not Started			
I-ING 15-2 (8) 118 Dillon-Butte	4.245	Peter Kiewit Sons' $1,360,740.95	Gr., Agg. Surf.,P.M. Bit.Surf., Dr. 209.5' C. O.P. & 2-S. & C. O.P.	Subj. to R/W Clear.	330 Cal. Days				--1,421.5'
I-ING 82-01 (6) U-1 Idaho Line-Dillon	4.997	F & S Contr. Co. $918,343.81	Gr.,Agg.Surf.,B.S.T. & Dr.	3/27/58	300 Cal. Days	5/5/58	Good	44	80
I-ING 82-01 (6) U-2 Idaho Line-Dillon	-----	W.R.Cahoon Const. $213,007.09	118.0' O.P. & 450.0' O.P.	3/27/58	10/31/58	4/15/58	Shutdown 11/28/58	--	95
F 164(10) & DF 164(12) Philipsburg-Anaconda	2.255	Kiely Const. Co. $432,660.42	Gr.,Agg. Surf.,P.M.S. S.C.O. & Dr.	11/6/58	200 Cal. Days	11/26/58	Fair	36	45
DF 164 (11) Philipsburg-Anaconda	11.995	Kiely Const. Co. $301,568.39	P.M.S. & S.C.O.	6/25/58	130 Cal. Days	8/7/58	Shutdown 9/29/58	--	90
S 167 (5) Cardwell-Southeast	4.540	Billings Const. $228,200.22	Gr., Agg. Surf., B.S.T. & Dr.	8/12/58	150 Cal. Days	8/13/58	Fair	10	74
I-ING 255 (12) U-1 Idaho Line-Dillon	12.082	Peter Kiewit Sons' $1,172,599.41	Gr., Grav. Surf., B.S.T. & Dr.	10/11/57	400 Cal. Days	10/15/57	Shutdown 12/23/58	12	94
I-ING 255 (12) U-2 Idaho Line-Dillon	-----	C.B.Lauch Const. $148,617.38	280.5' S. & C. Br. 118.0' S. & C. Br.	10/11/57	7/31/59	5/16/58	Shutdown 10/26/58	--	95
DS 304 (4) Galen-Anaconda	2.840	Kiely Const. Co. $67,694.35	Agg. Surf., P.M.S. & S.C.O.	7/22/58	75 Cal. Days	9/24/58	Shutdown 10/18/58	--	90

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1959

Division 210 (Continued)									
DF 387 (6) Dillon-Twin Bridges	10.449	Kiely Const. Co. $138,700.54	Gr., Agg. Surf., P.M.S. & S.C.O.	8/27/58	100 Cal. Days	4/23/59	Good	16	--
SPP 7512-05 Lewis & Clark Cavern	----	E. Carroll Speck $8,248.00	Plbg. System & Septic Tank	11/19/58	4/15/59	12/17/58	Fair	3	90
Division 220									
S 14 (8) Ringling-Martinsdale	11.859	Billings Blacktop Gibson Const. Co. $299,154.50	Gr., Agg. Surf. P.M.S.,S.C.O. & Dr.	2/9/59	160 Cal. Days	Not Started			
DS 64(2) & S 64(3) Shawmut-Hedgesville	8.709	Wm. W. Strever $239,753.35	Gr., Agg. Surf.,Dr. & 50.0' TT Br.	10/27/58	160 Cal. Days	11/18/58	Good	17	41
I 90-7 (5) 339 Springdale-West	11.800	Starline Equipment $13,048.20	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	Not Started			
I 117 (10) U-1 Livingston-Big Timber	7.756	Albert Lalonde Co. $805,256.93	Gr., Agg. Surf., P.M.S.,Dr. & 118.0' C.Br.	3/27/58	250 Cal. Days	4/4/58	Shutdown 10/31/58	2	71
I 117 (10) U-2 Livingston-Big Timber	4.029	Albert Lalonde Co. $1,537,336.57	Gr., Agg. Surf. & Dr.	4/24/58	300 Cal. Days	6/17/58	Good	70	35
F 217 (10) Gardiner-Livingston	9.700	Long Const. Co. $507,106.46	Gr., Agg. Surf. & Dr.	9/15/58	220 Cal. Days	10/7/58	Good	48	66
DISTRICT THREE - GREAT FALLS									
Division 310									
I 15-5 (8) 250 Cascade-Ulm	12.500	Parker & Knez $18,810.92	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	Not Started			
DS 91 (4) Eden-Great Falls	3.443	Union Credit Co. $143,831.96	Gr., Agg. Surf., B.S.T. & Dr.	5/22/58	90 Cal. Days	6/9/58	Shutdown 9/27/58	--	75
S 107 (6) Ledger-East & West	8.057	Baltrusch Const. $34,720.27	Agg. Surf. & Dr.	10/22/58	90 Cal. Days	4/29/59	--	--	--
DF 176 (6) Augusta-Sun River	5.720	Nilson-Smith Const. $439,966.00	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr.	8/27/58	180 Cal. Days	9/10/58	Good	29	61
I 182 (6) Cascade-Ulm	12.461	Hilde Const. Co. $1,198,101.12	Gr., Grav. Surf., P.M.S.,S.C.O. & Dr.	12/19/57	350 Cal. Days	3/31/58	Shutdown 12/3/58	--	83
S 223 (1) U-1 Fairfield-Power	6.003	O'Brien Const. Co. $268,139.81	Gr., Agg. Surf., B.S.T. & Dr.	9/23/58	150 Cal. Days	10/7/58	Fair	31	20
S 223 (1) U-2 Fairfield-Power	-----	Robinson & Shepherd $18,805.54	2-57.0' TT Brs.	9/23/58	5/31/59	1/5/59	--	--	99
FG 224 (5) Gt. Falls Streets	0.195	Robertson & Cave Sletten Const. Co. $647,370.79	Gr.,Grav. Surf.,C. Pave.,R.M.O.,S.C.O. Dr. & 75.33' St. Br.	9/26/57	8/31/59	10/14/57	Fair	8	99
F 224 (8) Gt. Falls Street	-----	Cascade Electric $18,624.77	3 Traffic Signals	11/3/58	45 Cal. Days	11/13/58	Good	2	99
S 228 (1) Wolf Creek-Augusta	17.789	Robertson & Cave $730,033.69	Gr., Agg. Surf., B.S.T. & Dr.	9/12/58	200 Cal. Days	9/16/58	Fair	--	39

Division 310 (Continued)									
F 235 (26) U-1 Armington-Lewistown	5.283	S. Birch, Inc. & S. Birch Const. Co. $740,564.06	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr.	10/10/58	220 Cal. Days	10/16/58	Good	34	23
F 235 (26) U-2 Armington-Lewistown	-----	C.B.Lauch Const. $336,280.87	2-91.5', 4-101.5' 2-118.0' & 1-123.0' Conc. Brs.	10/15/58	10/31/59	11/4/58	Fair	17	25
F 238 (7) Wolf Creek-Augusta	10.454	Naranche & Konda $1,058,369.51	Gr., Agg. Surf., P.M.O.,S.C.O. & Dr.	5/26/58	300 Cal. Days	6/9/58	Fair	22	78
US 246 (1) Unionville-Helena	0.674	Helena Sand & Grav. $206,006.92	Gr., Grav. Surf. P.M.O. & Dr.	10/24/57	150 Cal. Days	4/7/58	Shutdown 9/13/58	--	96
DS 251 (2) Helena-No. & East	6.342	Zook Bros. $147,394.66	Gr., Agg. Surf., B.S.T. & Dr.	7/22/58	150 Cal. Days	9/3/58	Shutdown 11/8/58	--	90
Division 320									
I-IG-ING 15-8 (3) 351 Shelby-West Side	5.623	F & S Contr. Co. $1,793,114.67	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr. 1-276.0' St. Inter. 1-360.0' S. & C. Inter.	2/9/59	300 Cal. Days	3/27/59	Fair	63	11
DF 62(10) & DF 225(4) Shelby-Chester & Main St.-Shelby	20.146	S. Birch, Inc. & S. Birch Const. Co. $415,834.17	Gr., Agg. Surf., P.M.S. & S.C.O.	7/23/58	170 Cal. Days	9/17/58	Fair	31	61
FG 95 (11) U-2 Gildford-Havre-East	-----	Walter Mackin & Son $127,384.55	1-311.5' S.& C. O.P.	11/19/58	11/30/59	1/27/59	Fair	8	35
S 185 (1) Santa Rita-Del Bonita	3.909	O'Neil Const. Co. $117,689.72	Gr., Agg. Surf. & Dr.	1/15/59	120 Cal. Days	Not Started			
S 185 (2) Santa Rita-Del Bonits	32.113	Inland Asphalt Co. $357,323.56	Agg. Surf., P.M.S. & S.C.O.	3/18/50	120 Cal. Days	4/10/59	Good	15	5
S 187 (1) U-1 Armells Creek-Hays-Harlem	12.665	J.F.England's Sons R. A. Millard $437,338.28	Gr., Agg. Surf., B.S.T. & Dr.	3/27/58	250 Cal. Days	4/30/58	Shutdown 11/18/58	--	84
S 187 (2) U-1 Armells Creek-Hays-Harlem	14.054	Roth Const. Co. $477,952.17	Gr., Grav. Surf., B.S.T. & Dr.	9/26/57	350 Cal. Days	4/2/58	Shutdown 10/10/58	--	94
S 187 (3) U-1 Armells Creek-Hays-Harlem	12.624	Baltrusch Const. $547,714.28	Gr., Grave. Surf., B.S.T. & Dr.	6/28/57	450 Cal. Days	7/30/57	Shutdown 10/7/58	--	92
S 187 (6) Armells Creek-Hays-Harlem	39.343	Asbell Bros. Wyoming Paving $440,549.16	P.M. Bit. Surf.	4/22/59	100 Cal. Days	Not Started			
F 190 (3) Birch Creek-Browning	7.417	Zook Bros. $499,697.29	Gr., Agg. Surf. P.M.S.,S.C.O. & Dr.	5/1/59	225 Cal. Days	Not Started			
S 219 (3) Big Sandy-Rudyard	6.006	Richardson Const. $88,267.08	P.M.S. & S.C.O.	7/22/58	100 Cal. Days	8/21/58	Shutdown 10/6/58	--	86
S 245 (1) Gildford-South	6.728	Baltrusch Const. $138,109.26	Gr., Agg. Surf. B.S.T. and Dr.	7/22/58	180 Cal. Days	8/1/58	Shutdown 11/3/58	--	75

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1959

Division 320 (Continued)									
S 248 (2) U-1 Blackfoot-Northerly	12.143	Zook Bros. $287,646.72	Gr., Agg. Surf. & Dr.	11/14/58	300 Cal. Days	12/1/58	Good	30	38
S 248 (2) U-2 Blackfoot-Northerly	-----	Robinson & Shepherd $42,884.07	19.0', 38.0', 50.0' & 100.0' T.T. Brs.	12/4/58	6/30/59	3/10/59	Fair	5	65
S 303 (3) Chester-South	0.189	O'Neil Const. $28,964.18	Grade & Drain	9/12/58	60 Cal. Days	10/20/58	Shutdown 12/18/58	--	98
DS 366 (4) Sunburst-Sweetgrass Westerly Loop	6.569	Witty Const. Co. Western Utility Co. $119,245.72	Gr.,Agg.Surf. & Dr.	8/18/58	180 Cal. Days	8/28/58	Poor	7	51
SMP 2199 - Blaine, Hill, Glacier & Pondera Counties	----	Richardson Const. $113,340.00	Cr. & Stockpile Cr. Agg. 132,750 Tons	11/19/58	7/31/59	1/9/59	Completed 3/27/59		
SPP 071-9009-08 Tiber Dam Recreation Sites	-----	Miller & Hayes $3,575.00	Plumbing facilities	4/22/59	5/22/59	Not Started			
DISTRICT FOUR - GLENDIVE									
Division 410									
S 31 (4) Circle-Northwest	8.097	United Const. Co. $178,469.68	Gr.,Agg. Surf. & Dr.	4/22/59	150 Cal. Days	Not Started			
I 94-6 (2) 216 Glendive-East	4.184	Carlson Lien Central Contracting $762,435.42	Gr.,Agg. Surf.,P.M. Bit.Surf., Dr. & 1-17.25' Conc. Jr. Sep.	4/22/59	270 Cal. Days	Not Started			
U 121(3) & F 130(15)U-1 Terry-Glendive & Towne St. & Merrile Ave., Glendive	2.670	Schye & Sullivan $621,693.16	Gr.,Agg. Surf.,P.M. S., S.C.O. & Dr.	9/24/58	200 Cal. Days	10/9/58	Fair	35	20
S 128 (3) Wibaux-Sidney	7.415	Roth Const. Co. $218,441.91	Gr.,Agg. Surf. & Dr.	5/22/58	200 Cal. Days	6/17/58	Completed 4/7/59		
F 130 (15) U-2 Terry-Glendive	-----	Sterhan Const. Co. $131,106.79	2-Conc.Brs.-7 Mile Creek; 2 Conc.Brs.-Dry Creek	4/24/58	11/30/58	5/2/58	--	--	97
S 264 (2) Van Norman-North	-----	W.P.Roscoe Co. $94,951.51	410.5' S.& C. Br.	10/28/58	11/30/59	11/20/58	Fair	6	31
S 302 (13) Terry-Brockway	-----	Schye & Sullivan Riedesel Const. $605,235.62	825.0' S.& C. Br.	6/28/57	8/31/59	9/11/57	--	--	98
DS 302 (14) Terry-Brockway	2.197	J.F.England's Sons $142,771.28	Gr.,Agg. Surf., R.M.S.,S.C.O. & Dr.	7/22/58	150 Cal. Days	9/8/58	Poor	5	58
F 391 (8) Circle-Sidney	9.035	Frank E. Olson $653,237.49	Gr.,Soil Cement Base, B.S.T. & Dr.	5/11/58	220 Cal. Days	6/23/58	Shutdown 10/10/58	--	94
DF 391 (9) U-1 Circle-Sidney	9.669	Roth Const. Co. $572,121.96	Gr.,Agg. Surf., P.M.S.,S.C.O. & Dr.	11/24/58	300 Cal. Days	12/15/58	Good	38	13
DF 391 (9) U-2 Circle-Sidney	-----	Holm Const. Co. $49,075.89	2-88.0' & 1-57.0' T.T. Brs.	10/29/58	6/30/59	12/15/58	Good	5	65

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1959

Division 420									
F 84 (26) W.Point-No.Dak.Line	9.846	Norgaard & Hilling $496,894.26	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	Subj. to R/W Clear.	220 Cal. Days				
DS 187 (5) Armells Creek-Hays-Harlem	6.394	J.F.England's Sons $194,196.56	Gr.,Agg.Surf. & Dr.	11/6/58	180 Cal. Days	Not Started			
F 193 (9) & F 273 (10) Culbertson-Plentywood & Sidney-Culbertson	7.842	Norgaard & Hilling $430,359.17	Gr.,Agg.Surf.,P.M.S., S.C.O. & Dr.	7/28/58	250 Cal. Days	8/14/58	Good	30	63
S 313 (4) Plentywood-Can. Line	15.633	Northwestern Engr. $172,265.42	P.M. Bit. Surf.	4/22/59	100 Cal. Days	Not Started			
F 333 (16) U-2 Grass Range-Malta	2.517	C. B. & S. $487,470.17	Grade & Drain	4/24/58	200 Cal. Days	5/13/58	Completed 4/8/59		
DF 333 (19) Grass Range-Malta	14.943	Northwestern Engr. $392,756.05	Agg. Surf.,P.M.S. & S.C.O.	6/25/58	150 Cal. Days	7/24/58	Shutdown 11/3/58	--	74
Division 430									
DS 261 (2) Big Spring-North	2.150	Francis Tindall $197,133.44	Gr.,Agg.Surf.,R.M.S., S.C.O. & Dr.	10/2/58	90 Cal. Days	4/13/59	Poor	--	2
F-FLH 333 (13) Grass Range-Malta	-----	N.A.Nelson Const. $718,051.25	698.0' S.& C. Br.	10/25/56	11/30/58	11/26/56	Competed 3/27/59	--	99
F 333 (15) U-3 Grass Range-Malta	4.517	P.J.Anderson & Sons Stoen Construction $451,099.69	Gr.,Sel.Surf. & Dr.	4/24/58	180 Cal. Days	5/13/58	Fair	--	99
DF 333 (20) Grass Range-Malta	12.936	Roth Const. Co. $314,025.51	Grade & Drain	6/25/58	300 Cal. Days	8/18/58	Fair	3	99
DF 333 (21) Grass Range-Malta	12.936	Summit Const. $447,646.42	Soil Cem.Stab.Base, P.M.S. & S.C.O.	11/19/58	100 Cal. Days	Not Started			
S 342 (7) Arrow Creek-Brooks	13.017	McLaughlin, Inc. $203,307.71	Agg. Surf.,P.M.S., S.C.O. & Dr.	3/18/59	120 Cal. Days	4/14/59	Fair	22	4
DISTRICT FIVE - BILLINGS									
Division 510									
I-ING 90-8 (6) 441 Billings Southside E. & W.	-----	C. B. & S. $442,096.74	457.0' Conc. O.P. 133.0' & 3-153.0' Conc. Brs. 3-81.5 Conc. Br. Approaches & Dr.	5/8/58	6/30/59	5/14/58	Fair	15	76
IN 90-9 (5) 498 U-1 & IN 90-9 (7) 508 U-1 Crow Agency-Hardin	11.594	Stanley Arkwright $1,685,369.32	Gr.,Agg.Surf.,P.M.S. S.C.O. & Dr.	9/18/58	400 Cal. Days	9/24/58	Good	64	22
IN 90-9 (5) 498 U-2 & IN 90-9 (7) 508 U-2 Crow Agency-Hardin	-----	C. B. & S $347,819.25	2-118.0', 1-209.5', 2-133.0' Conc. O.Ps 164.5' & 153.0' Conc. Brs.	5/22/58	7/31/59	7/1/58	Good	16	70
DS 176 (4) Molt-Billings	7.429	Long Const. Co. $90,079.24	P.M.S. & S.C.O.	6/25/58	70 Cal. Days	8/28/58	Shutdown 10/23/58	--	90

MONTHLY CONSTRUCTION REPORT
Month Ending April 30, 1959

Division 510 (Continued)									
S 192 (2) U-2 Adobe Road-Laurel	7.317	Bud King Const. $445,944.82	Gr.,Agg.Surf.,P.M.O. S.C.O.,Dr.,1-19.0', 1-25.0', 1-29.0' TT Brs.	11/3/58	160 Cal. Days	11/10/58	Fair	30	38
F-FG 228 (14) Laurel-Billings	-----	W.R.Cahoon Const. $1,042,703.83	1713.30' S.& C. O.P.	10/24/57	10/31/59	11/13/57	Fair	33	53
S 236 (3) Custer-Musselshell	7.056	Holland Const. $133,121.90	Gr.,Agg.Surf. & Dr.	11/18/58	150 Cal. Days	12/22/58	Good	10	53
DF 258 (11) Wyo. Line-Bridger	5.773	Wickens Bros. $444,588.92	Gr.,Agg.Surf.,P.M.S., S.C.O. & Dr.	8/5/58	180 Cal. Days	9/16/58	Poor	26	64
S 260 (1) Lodge Grass-St. Xavier	11.412	Walling Const. $304,367.56	Gr.,Agg. Surf. & Dr.	3/17/59	250 Cal. Days	4/8/59	Fair	6	1
DS 274 (2) Red Lodge-West	3.368	Dillsworth Const. $339,750.93	Gr.,Agg.Surf. & Dr.	11/19/58	120 Cal. Days	12/27/58	Poor	13	45
DF 284 (9) Broadview-Lavina	0.657	C.B.Lauch Const. $113,434.99	143.0' & 101.5' C.Brs. Agg.Surf. & B.S.T.	6/25/58	9/15/59	7/21/58	Good	9	66
S 289 (6) & S 346 (3) Red Lodge-Columbus	-----	C.B.Lauch Const. $77,515.38	110.0' & 153.0' S. & C. Brs.	7/9/58	7/31/59	7/22/58	Good	12	95
DS 289 (7) & DS 346 (4) Red Lodge-Columbus	7.676	Wickens Bros. $193,979.98	Gr.,Agg.Surf. & Dr.	11/22/58	160 Cal. Days	1/12/59	Poor	22	15
Division 520									
S 45 (7) Brandenberg-Garland-Miles City	-----	J.F.England's Sons $35,538.42	138.0' Conc. Br.	10/24/57	8/31/58	8/12/58	Good	8	92
S 45 (8) Brandenberg-Garland-Miles City	5.668	United Const. Co. $126,455.52	Gr.,Agg.Surf. & Dr.	9/12/58	150 Cal. Days	9/17/58	Poor	18	84
S 51 (4) Knobs-Webster-Baker	4.597	J.F.England's Sons $67,520.15	Gr.,Agg.Surf. & Dr.	11/5/58	120 Cal. Days	4/6/59	Good	20	61
DS 54 (5) Wyo. Line-Broadus	9.121	Dean R. Rounds $166,873.20	Agg.Surf.,P.M.S. & S.C.O.	7/23/58	130 Cal. Days	8/14/58	Shutdown 10/21/58	--	85
S 196 (1) Albion-Carter	10.968	Dean R. Rounds $112,969.01	Gr.,Agg.Surf. & Dr.	12/4/58	150 Cal. Days	Not Started			
DF 198 (4), F 334 (15), U-2 & DF 334 (16) Broadus-Olive & Crow Agency-Broadus	9.417 10.980	Carlson Lien Co. $565,293.68	Gr.,Soil Cem. Stab. P.M.S.,S.C.O. & Dr.	9/5/58	190 Cal. Days	10/7/58	Shutdown 10/19/58	--	1
S 362 (5) Lame Deer-Colstrip	9.049	Wyoming Paving $153,459.59	Agg. Surf.,P.M.S. & S.C.O.	3/18/59	120 Cal. Days	4/2/59	Fair	22	17
DF-DFG 384 (4) Forsyth-Northwest	1.244	Billings Blacktop Gibson Const. Co. $140,740.23	Gr.,Agg.Surf.,B.S.T. & Dr.	5/22/58	150 Cal. Days	6/13/58	Shutdown 10/31/58	--	95

STR

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1959

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110									
F 63 (7), F 192 (8), F 194 (4), F 197 (6) St. Ignatius-Pablo-Arlee-Ravalli	16.719	Kiely Const. Co. $605,418.22	Gr., Agg. Surf., P.M. Bit. Surf., Seal Coat, Dr. & Traffic Delineation	5/27/59	120 Cal. Days	Not Started			
F 78 (7) Philipsburg-Maxville	9.702	Fred H. Slate $961,523.74	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	4/22/59	250 Cal. Days	Not Started			
I 90-1 (4) 60 U-1 Tarkio-Missoula	4.991	Nilson-Smith $1,042,632.36	Gr., Agg. Surf., P.M.S., S.C. & Dr.	8/27/58	300 Cal. Days	9/3/58	Good	47	54
I 90-1 (4) 60 U-2 Tarkio-Missoula	-----	Pew Const. Co. $135,668.29	2-128.0' Conc. O.P. 17.25' Conc. U.P.	8/27/58	6/30/59	9/25/58	Good	10	76
I 90-1 (5) 46 Superior-East & West	-----	Riedesel Const. Schye & Sullivan $846,796.85	620.92' S.& C. Br. 800.92' S.& C. Br.	11/18/58	7/31/60	12/15/58	Fair	20	12
I 90-3 (3) 157 U-1 Bearmouth-Deer Lodge	9.623	Bud King Const. McLaughlin, Inc. $2,456,634.90	Gr., Agg. Surf., P.M.S., S.C.O., Dr.	8/27/58	400 Cal. Days	9/8/58	Good	67	50
I 90-3 (3) 157 U-2 Bearmouth-Deer Lodge	-----	Oster, Johnson & Pederson, Inc. $291,727.84	113.0' Conc. Struc. 153.0' " " 4-17.25' Conc. Struc.	8/27/58	7/31/59	10/27/58	Good	38	61
F-F 90 (4) FH Idaho Line-Plains	-----	Peter Kiewit Sons' $554,931.60	949.25' S. & C. Br.	11/12/58	7/31/60	11/28/58	Fair	9	25
S 127 (3) U-1 Philipsburg-West	6.383	G. E. Marshall $264,790.83	Gr., Agg. Surf. & Dr.	7/22/58	200 Cal. Days	8/4/58	Good	10	99
S 127 (3) U-2 Philipsburg-West	-----	Kirkpatrick Bros. $31,811.04	101.5' Conc. Br.	7/22/58	7/31/59	8/21/58	Shutdown 5/22/59		94
S 216 (2) St. Regis-Paradise	3.391	Fred H. Slate $297,245.41	Gr., Agg. Surf., P.M.S., S.C. & Dr.	4/13/59	120 Cal. Days	4/14/59	Good	25	26
F-FG 249 (11) Garrison-Helena	2.613	C. B. & S. $450,982.35	Gr., Agg. Surf., B.S.T. & Dr.	10/6/58	200 Cal. Days	10/7/58	Shutdown 5/9/59		87
S-SG 272 (1) Frenchtown Wye-Westerly	1.730	Union Const. Co. $197,789.64	Gr., Agg. Surf., B.S.T., Dr. & 180.0' S.&C. O.P.	6/25/58	230 Cal. Days	7/2/58	Shutdown 5/15/59		85
U-UG 405 (3) U-2 Missoula Streets	0.832	Asphalt Const. $308,907.18	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	7/22/58	120 Cal. Days	8/4/58	Poor	18	74
SMP 4599, Lake, Mineral, Missoula, Powell, Ravalli & Sanders Counties	-----	Wm. W. Strever $128,731.00	Cr. & Stockpile 164,500 Tons	10/22/58	9/30/59	4/8/59	Fair	12	21

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1959

Division 120									
S 38 (6)	5.854	Max J. Kuney Co.	Gr.,Agg. Surf., P.M.S.,	10/20/58	130 Cal.	12/3/58	Shutdown		4
Noxon-Troy		$283,685.06	S.C.O. & Dr.		Days		1/30/59		
F 87 (10)U-1 & DF 87(11)	9.893	Hilde Const. Co.	Gr., Agg. Surf.,P.M.S.,	11/7/58	160 Cal.	11/11/58	Fair	36	29
Plains-Elmo		$568,333.27	S.C.O. & Dr.		Days				
DF 98 (9)	10.962	Curtis Const.	Agg. Surf., P.M.S.	6/25/58	120 Cal.	7/11/58	Shutdown		76
Whitefish-Stryker		$314,136.66	& S.C.O.		Days		11/3/58		
F 100 (8), F 270 (9)	14.635	Baltrusch Const.	Gr., Agg. Surf.,	5/5/59	220 Cal.	5/26/59	Fair	7	1
F 270 (10), Whitefish-		$668,851.08	P.M.S., S.C. & Dr.		Days				
C.Falls & Kalispell-Whitefish									
F 118 (7)	0.631	N.A.Nelson Const.	Gr.,Surf.,B.S.T.,	12/19/57	12/31/59	1/7/58	Good	27	63
Libby-Rexford		$687,696.05	Dr. & 698.0' S.& C.Br.						
S 157 (2)	10.392	Chas. Shannon Co.	P.M.Bit.Surf. & S.C.	5/27/59	90 Cal.	Not Started			
Kalispell-Lupfer		$124,412.69			Days				
DS 178(4) & S 178(5)	7.759	Kiely Const. Co.	Gr., Agg.Surf.,P.M.S.,	9/24/58	160 Cal.	10/21/58	Good	36	83
Moiese-Charlo-Ninepipe		$277,028.95	S.C.O.,Dr. & 75' T.T.Br.		Days				
S 178 (6)	4.825	Kiely Const. Co.	P.M.Bit. Surf. & S.C.	5/27/59	70 Cal.	Not Started			
Moiese-Charlo-Ninepipe		$71,542.99			Days				
DS 204 (2)	8.465	Naranche & Konda	P.M.S. & S.C.O.	6/25/58	100 Cal.	7/15/58	Shutdown		86
Echo Lake-East & West		$95,856.63			Days		9/12/58		
F 270 (8)	0.266	N.D.Robinson	Gr. & Dr.	8/5/58	90 Cal.	8/11/58	Completed		
Kalispell-Whitefish		$293,698.70			Days		5/14/59		
DISTRICT TWO - BUTTE									
Division 210									
DS 9 (8)	5.614	R.J.Sundling	Reshape, Agg. Surf.	7/23/58	100 Cal.	8/25/58	Shutdown	--	60
Cardwell-Boulder		$88,221.60	& B.S.T.		Days		10/18/58		
I 15-1 (7) 0	17.100	Mont.Engr.& Const.	Furnish & Place	8/27/58	45 Cal.	Not Started			
Monida-North		$36,959.44	Signs & Delineators		Days				
I-ING 15-2 (8) 118	4.245	Peter Kiewit	Gr., Agg. Surf.,P.M.	5/22/59	330 Cal.	Not Started			
Dillon-Butte		$1,360,740.95	Bit.Surf., Dr.		Days				
			209.5' C. O.P. & 2-S.&C. O.P. - 1,421.5'						
I-ING 82-01 (6) U-1	4.997	F & S Contr. Co.	Gr.,Agg. Surf. B.S.T.	3/27/58	300 Cal.	5/5/58	Poor	32	89
Idaho Line-Dillon		$918,343.81	& Dr.		Days				
I-ING 82-01 (6) U-2	-----	W.R.Cahoon	118.0' O.P. &	3/27/58	10/31/58	4/15/58	--	4	95
Idaho Line-Dillon		$213,007.09	450.0' O.P.						
F 164(10) & DF 164(12)	2.255	Kiely Const.	Gr., Agg. Surf.,P.M.S.	11/6/58	200 Cal.	11/26/58	Fair	40	57
Philipsburg-Anaconda		$432,660.42	S.C.O. & Dr.		Days				
DF 164 (11)	11.995	Kiely Const.	P.M.S. & S.C.O.	6/25/58	130 Cal.	8/7/58	Shutdown		90
Philipsburg-Anaconda		$301,568.39			Days		9/29/58		
S 167 (5)	4.540	Billings Const.	Gr., Agg. Surf.,B.S.T.	8/12/58	150 Cal.	8/13/58	Good	11	88
Cardwell-Southeast		$228,200.22	& Dr.		Days				
I-ING 255 (12) U-1	12.082	Peter Kiewit	Gr., Grav. Surf.,	10/11/57	400 Cal.	10/15/57	Poor	34	96
Idaho Line-Dillon		$1,172,599.41	B.S.T. & Dr.		Days				

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1959

Division 210 (Continued)									
I-ING 255 (12) U-1 Idaho Line-Dillon	-----	C.B.Lauch $148,617.38	280.5' S.&C. Br. 118.0' S.&C. Br.	10/11/57	7/31/59	5/16/58	Shutdown 10/26/58		95
DS 304 (4) Galen-Anaconda	2.840	Kiely Const. Co. $67,694.35	Agg. Surf.,P.M.S. & S.C.O.	7/22/58	75 Cal. Days	9/24/58	Shutdown 10/18/58		90
DF 387 (6) Dillon-Twin Bridges	10.449	Kiely Const. Co. $138,700.54	Gr., Agg. Surf., P.M.S. & S.C.O.	8/27/58	100 Cal. Days	4/23/59	Good	31	51
SPP 7512-05 Lewis & Clark Cavern	-----	E. Carroll Speck $8,248.00	Plbg. System & Septic Tank	11/19/58	4/15/59	12/17/58	Completed 5/15/59		
Division 220									
S 14 (8) Ringling-Martinsdale	11.859	Billings Blacktop Gibson Const. Co. $299,154.50	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	2/9/59	160 Cal. Days	Not Started			
DS 64(2) & S 64(3) Shawmut-Hedgesville	8.709	Wm. W. Strever $239,753.35	Gr., Agg. Surf.,Dr. & 50.0' TT Br.	10/27/58	160 Cal. Days	11/18/58	Fair	14	53
I 90-7 (5) 339 Springdale-West	11.800	Starline Equip. $13,048.20	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	Not Started			
I 117 (10) U-1 Livingston-Big Timber	7.756	Albert Lalonde $805,256.93	Gr., Agg. Surf., P.M.S.,Dr. & 118.0' C.Br.	3/27/58	250 Cal. Days	4/4/58	Fair	12	71
I 117 (10) U-2 Livingston-Big Timber	4.029	Albert Lalonde $1,537,336.57	Gr., Agg. Surf. & Dr.	4/24/58	300 Cal. Days	6/17/58	Good	66	43
F 217 (10) Gardiner-Livingston	9.700	Long Const. Co. $507,106.46	Gr., Agg. Surf. & Dr.	9/15/58	220 Cal. Days	10/7/58	Good	21	75
DISTRICT THREE-GREAT FALLS									
Division 310									
I 15-5 (8) 250 Cascade-Ulm	12.500	Parker & Knez $18,810.92	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	Not Started			
DS 91 (4) Eden-Great Falls	3.443	Union Credit Co. $143,831.96	Gr., Agg. Surf., B.S.T. & Dr.	5/22/58	90 Cal. Days	6/9/58	Poor		85
S 107 (6) Ledger-East & West	8.057	Baltrusch Const. $34,720.27	Agg. Surf. & Dr.	10/22/58	90 Cal. Days	4/29/59	Fair	21	60
DF 176 (6) Augusta-Sun River	5.720	Nilson-Smith $439,966.00	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr.	8/27/58	180 Cal. Days	9/10/58	Fair	18	78
I 182 (6) Cascade-Ulm	12.461	Hilde Const. Co. $1,198,101.12	Gr., Grav..Surf., P.M.S.,S.C.O. & Dr.	12/19/57	350 Cal. Days	3/31/58	Poor	24	88
S 223 (1) U-1 Fairfield-Power	6.003	O'Brien Const. $268,139.81	Gr., Agg. Surf., B.S.T. & Dr.	9/23/58	150 Cal. Days	10/7/58	Good	41	54
S 223 (1) U-2 Fairfield-Power	-----	Robinson & Shepherd- $18,805.54	2-57.0' TT Brs.	9/23/58	5/31/59	1/5/59	--	--	99
FG 224 (5) Great Falls Streets	0.195	Robertson & Cave Sletten Const. $647,370.79	Gr.,Grave.Surf.,C. Pave.,R.M.O.,S.C.O. Dr. & 75.33' St. Br.	9/26/57	8/31/59	10/14/57	Poor	4	96
F 224 (8) Gt. Falls Streets	-----	Cascade Electric $18,624.77	3 Traffic Signals	11/3/58	45 Cal. Days	11/13/58	Completed 5/13/58		

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1959

Division 310 (Continued)									
S 228 (1) Wolf Creek-Augusta	17.789	Robertson & Cave $730,033.69	Gr., Agg. Surf., B.S.T. & Dr.	9/12/58	200 Cal. Days	9/16/58	Poor		44
F 235 (26) U-1 Armington-Lewistown	5.283	S.Birch, Inc. & S.Birch Const. $740,564.06	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr.	10/10/58	220 Cal. Days	10/16/58	Poor	35	31
F 235 (26) U-2 Armington-Lewistown	-----	C.B.Lauch Const. $336,280.87	2-91.5', 4-101.5', 2-118.0' & 1-123.0' Conc. Brs.	10/15/58	10/31/59	11/4/58	Fair	18	34
F 238 (7) Wolf Creek-Augusta	10.454	Naranche & Konda $1,058,369.51	Gr., Agg. Surf., P.M.O.,S.C.O. & Dr.	5/26/58	300 Cal. Days	6/9/58	Poor	3	83
US 246 (1) Unionville-Helena	0.674	Helena Sand & Grav. $206,006.92	-Gr., Grav. Surf., P.M.O. & Dr.	10/24/57	150 Cal. Days	4/7/58	Shutdown 9/13/58		96
DS 251 (2) Helena-No. & East	6.342	Zook Bros. $147,394.66	Gr., Agg. Surf., B.S.T. & Dr.	7/22/58	150 Cal. Days	9/3/58	Fair	3	90
Division 320									
I-IG-ING 15-8 (3) 351 Shelby-West Side	5.623	F & S Contr. Co. $1,793,114.67	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr. 1-276.0' St. Inter. 1-360.0' S.& C. Inter.	2/9/59	300 Cal. Days	3/27/59	Good	80	21
DF 62 (10) & DF 225(4) Shelby-Chester & Main St.-Shelby	20.146	S. Birch, Inc. & S. Birch Const. $415,834.17	Gr., Agg. Surf., P.M.S. & S.C.O.	7/23/58	170 Cal. Days	9/17/58	Fair	27	73
FG 95 (11) U-2 Gildford-Havre-East	-----	Walter Mackin $127,384.55	1-311.5' S.&C. O.P.	11/19/58	11/30/59	1/27/59	Fair	8	40
S 185 (1) Santa Rita-Del Bonita	3.909	O'Neil Const. $117,689.72	Gr., Agg. Surf. & Dr.	1/15/59	120 Cal. Days	5/20/59	Fair	10	9
S 185 (2) Santa Rita-Del Bonita	32.113	Inland Asphalt $357,323.56	Agg. Surf.,P.M.S. & S.C.O.	3/18/59	120 Cal. Days	4/10/59	Fair	18	28
S 187 (1) U-1 Armells Creek-Hays-Harlem	12.665	J.F.England Sons R. A. Millard $437,338.28	Gr., Agg. Surf., B.S.T. & Dr.	3/27/58	250 Cal. Days	4/30/58	Shutdown 11/18/58		84
S 187 (2) U-1 Armells Creek-Hays-Harlem	14.054	Roth Const. Co. $477,952.17	Gr., Grav. Surf., B.S.T. & Dr.	9/26/57	350 Cal. Days	4/2/58	Shutdown 10/10/58		94
S 187 (3) U-1 Armells Creek-Hays-Harlem	12.624	Baltrusch Const. $547,714.28	Gr., Grav. Surf., B.S.T. & Dr.	6/28/57	450 Cal. Days	7/30/57	Shutdown 10/7/58		92
S 187 (6) Armells Creek-Hays-Harlem	39.343	Asbell Bros. Wyoming Paving $440,549.16	P.M. Bit. Surf.	4/22/59	100 Cal. Days	Not Started			
F 190 (3) Birch Creek-Browning	7.417	Zook Bros. $499,697.29	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr.	5/1/59	225 Cal. Days	Not Started			
S 219 (3) Big Sandy-Rudyard	6.006	Richardson Const. $88,267.08	P.M.S. & S.C.O.	7/22/58	100 Cal. Days	8/21/58	Shutdown 10/6/58		86

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1959

Division 320 (Continued)									
S 245 (1) Gildford-South	6.728	Baltrusch Const. $138,109.26	Gr., Agg. Surf. B.S.T. and Dr.	7/22/58	180 Cal. Days	8/1/58	Shutdown 11/3/58		.75
S 248 (2) U-1 Blackfoot-Northerly	12.143	Zook Bros. $287,646.72	Gr., Agg. Surf. & Dr.	11/14/58	300 Cal. Days	12/1/58	Fair	33	55
S 248 (2) U-2 Blackfoot-Northerly	-----	Robinson & Shepherd $42,884.07	-19.0', 38.0', 50.0' & 100.0' T.T. Brs.	12/4/58	6/30/59	3/10/59	Fair	3	90
S 303 (3) Chester-South	0.189	O'Neil Const. $28,964.18	Grade & Drain	9/12/58	60 Cal. Days	10/20/58	Completed 5/14/59		
DS 366 (4) Sunburst-Sweetgrass Westerly Loop	6.569	Witty Const. & Western Utility Co. $119,245.72	Gr., Agg. Surf. & Dr.	8/18/58	180 Cal. Days	8/28/58	Fair	7	.55
SPP 071-9009-08 Tiber Dam Recreation Sites	-----	Miler & Hayes $3,575.00	Plumbing Facilities	4/22/59	5/22/59	5/4/59	Completed 5/26/59		
DISTRICT FOUR - GLENDIVE									
Division 410									
S 31 (4) Circle-Northwest	8.097	United Const. $178,469.68	Gr., Agg. Surf. & Dr.	4/22/59	150 Cal. Days	4/30/59	Good	21	22
S 32 (9) Glendive-Richey	10.037	Richardson Const. $155,420.03	Agg. Surf., P.M. Bit. Surf. & S.C.	5/27/59	100 Cal. Days	Not Started			
I 94-6 (2) 216 Glendive-East	4.184	Carlson Lien Central Cont. $762,435.42	Gr., Agg. Surf., P.M. Bit. Surf., Dr. & 1-17.25' Conc. Jr. Sep.	4/22/59	270 Cal. Days	5/25/59	Fair	12	0
U 121 (3) & F130(15)U-1 Terry-Glendive & Towne St. & Merrile Ave., Glendive	2.670	Schye & Sullivan $621,693.16	Gr., Agg. Surf., P.M.S. S.C.O. & Dr.	9/24/58	200 Cal. Days	10/9/58	Fair	36	24
F 130 (15) U-2 Terry-Glendive	-----	Sterhan Const. $131,106.79	2-Conc.Brs.-7 Mile Creek; 2 Conc.Brs.-Dry Creek	4/24/58	11/30/58	5/2/58	--	--	97
S 264 (2) Van Norman-North	-----	W.P.Roscoe Co. $94,951.51	410.5' S. & C. Br.	10/28/58	11/30/59	11/20/58	Fair	40	32
S 270 (2) Lindsay-Bloomfield-	0.232	Albert Lalonde $47,332.12	Gr. & Install Struc. Pl. Pi. Arches	Subj. to R/W clearance	9/30/59				
S 302 (13) Terry-Brockway	-----	Schye & Sullivan Riedesel Const. $605,235.62	825.0' S.&C. Br.	6/28/57	8/31/59	9/11/57	Completed 5/17/59		
DS 302 (14) Terry-Brockway	2.197	J.F.England Sons $142,771.28	Gr., Agg. Surf., R.M.S.,S.C.O. & Dr.	7/22/58	150 Cal. Days	9/8/58	Poor	60	64
F 391 (8) Circle-Sidney	9.035	Frank E. Olson $653,237.49	Gr., Soil Cement Base, B.S.T. & Dr.	5/11/58	220 Cal. Days	6/23/58	Completed 5/18/59		
DF 391 (9) U-1 Circle-Sidney	9.669	Roth Const. $572,121.96	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr.	11/24/58	300 Cal. Days	12/15/58	Good	44	35
DF 391 (9) U-2 Circle-Sidney	-----	Holm Const. $49,075.89	2-88.0' & 1-57.0' T.T. Brs.	10/29/58	6/30/59	12/15/58	Good	4	95

MONTHLY CONSTRUCTION REPORT
Month Ended May 31, 1959

Division 410 (Continued)									
F 391 (12) Circle-Sidney	9.035	Albert Lalonde Co. $130,143.97	P.M.Bit. Surf. & apply State-Fur. Cov. Mtl.	5/27/59	80 Cal. Days	Not Started			
Division 420									
F 84 (26) W.Point-No.Dak.Line	9.846	Norgaard & Hilling $496,894.26	Gr.,Agg. Surf., P.M. Bit. Surf. & Dr.	5/12/59	220 Cal. Days	5/12/59	Poor	23	5
F 193 (9) & F 273 (10) Culbertson-Plentywood & Sidney-Culbertson	7.842	Norgaard & Hilling $430,359.17	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	7/28/58	250 Cal. Days	8/14/58	Poor	20	74
S 257 (3) Tampico-Glasgow	-----	W.P.Roscoe Co. $298,813.75	400.0' & 120.0' S & C Brs. & 75.0' TT Br.	5/27/59	11/30/60	Not Started			
S 313 (4) Plentywood-Can. Line	15.633	Northwestern Engr. $172,265.42	P.M. Bit. Surf.	4/22/59	100 Cal. Days	Not Started			
DF 333 (19) Grass Range-Malta	14.943	Northwestern Engr. $392,756.05	Agg. Surf., P.M.S. & S.C.O.	6/25/58	150 Cal. Days	7/24/58	Poor	28	79
Division 430									
DS 187 (5) Armells Creek-Hays-Harlem	6.394	J.F.England Sons $194,196.56	Gr., Agg. Surf. & Dr.	11/6/58	180 Cal. Days	Not Started			
DS 261 (2) Big Spring-North	2.150	Francis Tindall $197,133.44	Gr., Agg. Surf., S.C.O. & Dr.	10/2/58	90 Cal. Days	4/13/59	Poor		22
F 333 (15) U-3 Grass Range-Malta	4.517	P.J.Anderson Sons Stoen Const. $451,099.69	Gr., Sel. Surf. & Dr.	4/24/58	180 Cal. Days	5/13/58	Completed 5/2/59		
DF 333 (20) Grass Range-Malta	12.936	Roth Const. Co. $314,025.51	Grade & Drain	6/25/58	300 Cal. Days	8/18/58	Completed 5/6/59		
DF 333 (21) Grass Range-Malta	12.936	Summit Const. Co. $447,646.42	Soil Cem.Stab. Base P.M.S. & S.C.O.	11/19/58	100 Cal. Days	Not Started			
F 333 (24) Grass Range-Malta	19.875	Nilson-Smith $762,810.19	Agg. Surf., P.M. Bit. Surf. & Seal Coat	5/27/59	200 Cal. Days	Not Started			
S 342 (7) Arrow Creek-Brooks	13.017	McLaughlin, Inc. $203,307.71	Agg. Surf.,P.M.S., S.C.O. & Dr.	3/18/59	120 Cal. Days	4/14/59	Poor	22	14
SMP 403-001-01-42 So. of Roy	------	Oliver Schubert $24,956.00	Sectionhouse	5/27/59	9/30/59	Not Started			
DISTRICT FIVE - BILLINGS									
Division 510									
I-ING 90-8 (6) 441 Billings Southside E. & W.	-----	C. B. & S. $442,096.74	457.0' Conc. O.P. 133.0' & 3-153.0' Conc. Brs. 3-81.5 Conc. Br. Approaches & Dr.	5/8/58	6/30/59	5/14/58	Fair	14	81
IN 90-9 (5) 498 U-1 & IN 90-9 (7) 508 U-1 Crow Agency-Hardin	11.594	Stanley Arkwright $1,685,369.32	Gr., Agg. Surf.,P.M.S. S.C.O. & Dr.	9/18/58	400 Cal. Days	9/24/58	Good	126	31
IN 90-9 (5) 498 U-2 & IN 90-9 (7) 508 U-2 Crow Agency-Hardin	-----	C. B. & S. $347,819.25	2-118.0', 1-209.5', 2-133.0' Conc. O.Ps 164.5' & 153.0' Conc. Brs.	5/22/58	7/31/59	7/1/58	Fair	19	77

MONTHLY CONSTRUCTION REPORT
Month Ending May 31, 1959

Division 510 (Continued)									
DS 176 (4) Molt-Billings	7.429	Long Const. Co. $90,079.24	P.M.S. & S.C.O.	6/25/58	70 Cal. Days	8/28/58	Shutdown 10/23/58		90
S 192 (2) U-2 Adobe Road-Laurel	7.317	Bud King Const. $445,944.82	Gr., Agg. Surf., P.M.O. S.C.O., Dr., 1-19.0', 1-25.0', 1-29.0' TT Brs.	11/3/58	160 Cal. Days	11/10/58	Fair	20	53
F-FG 228 (14) Laurel-Billings	-----	W.R.Cahoon $1,042,703.83	1713.30' S.&C. O.P.	10/24/57	10/31/59	11/13/57	Good	46	67
S 236 (3) Custer-Musselshell	7.056	Holland Const. $133,121.90	Gr., Agg. Surf. & Dr.	11/18/58	150 Cal. Days	12/22/58	Fair	11	70
DF 258 (11) Wyo. Line-Bridger	5.773	Wickens Bros. $444,588.92	Gr., Agg. Surf., P.M.S. S.C.O. & Dr.	8/5/58	180 Cal. Days	9/16/58	Good	23	89
S 260 (1) Lodge Grass-St. Xavier	11.412	Walling Const. $304,367.56	Gr., Agg. Surf., & Dr.	3/17/59	250 Cal. Days	4/8/59	Good	28	12
DS 274 (2) Red Lodge-West	3.368	Dillsworth Const. $339,750.93	Gr., Agg. Surf. & Dr.	11/19/58	120 Cal. Days	12/27/58	Fair	7	56
DF 284 (9) Broadview-Lavina	0.657	C.B.Lauch Const. $113,434.99	143.0' & 101.5' C.Brs. Agg. Surf. & B.S.T.	6/25/58	9/15/59	7/21/58	Good	5	72
S 289 (6) & S 346 (3) Red Lodge-Columbus	-----	C.B.Lauch Const. $77,515.38	110.0' & 153.0' S. & C. Brs.	7/9/58	7/31/59	7/22/58	Completed 5/21/59		
DS 289(7) & DS 346(4) Red Lodge-Columbus	7.676	Wickens Bros. $193,979.98	Gr., Agg. Surf. & Dr.	11/22/58	160 Cal. Days	1/12/59	Poor	21	36
Division 520									
S 45 (7) Brandenberg-Garland-Miles City	-----	J.F.England Sons $35,538.42	138.0' Conc. Br.	10/24/57	8/31/58	8/12/58	Completed 5/20/59		
S 45 (8) Brandenberg-Garland-Miles City	5.668	United Const. Co. $126,455.52	Gr., Agg. Surf. & Dr.	9/12/58	150 Cal. Days	9/17/58	--	--	98
S 51 (4) Knobs-Webster-Baker	4.597	J.F.England Sons $67,520.15	Gr., Agg. Surf. & Dr.	11/5/58	120 Cal. Days	4/6/59	--	--	63
DS 54 (5) Wyo. Line-Broadus	9.121	Dean R. Rounds $166,873.20	Agg. Surf., P.M.S. & S.C.O.	7/23/58	130 Cal. Days	8/14/58	Shutdown 10/21/58		85
S 196 (1) Albion-Carter	10.968	Dean R. Rounds $112,969.01	Gr., Agg. Surf. & Dr.	12/4/58	150 Cal. Days	5/7/59	Fair	15	20
DF 198 (4), F 334 (15) U-2 & DF 334 (16) Broadus-Olive & Crow Agency-Broadus	9.417 10.980	Carlson Lien Co. $565,293.68	Gr., Soil Cem. Stab. P.M.S., S.C.O. & Dr.	9/5/58	190 Cal. Days	10/7/58	Good	27	6
S 362 (5) Lame Deer-Colstrip	9.049	Wyoming Paving $153,459.59	Agg. Surf., P.M.S. & S.C.O.	3/18/59	120 Cal. Days	4/2/59	Good	33	34
DF-DFG 384 (4) Forsyth-Northwest	1.244	Billings Blacktop Gibson Const. Co. $140,740.23	Gr., Agg. Surf., B.S.T. & Dr.	5/22/58	150 Cal. Days	6/13/58	Fair	5	95

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1959

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110									
F 63 (7), F 192 (8), F 194 (4), F 197 (6) St. Ignatius-Pablo-Arlee-Ravalli	16.719	Kiely Const. Co. $605,418.22	Gr., Agg. Surf., P.M. Bit. Surf., Seal Coat, Dr. & Traffic Delineation	5/27/59	120 Cal. Days	6/17/59	Fair	6	1
F 78 (7) Philipsburg-Maxville	9.702	Fred H. Slate $961,523.74	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	4/22/59	250 Cal. Days	5/27/59	Good	32	6
I 90-1 (4) 60 U-1 Tarkio-Missoula	4.991	Nilson-Smith $1,042,632.36	Gr., Agg. Surf., P.M.S., S.C. & Dr.	8/27/58	300 Cal. Days	9/3/58	Fair	40	65
I 90-1 (4) 60 U-2 Tarkio-Missoula	-----	Pew Const. Co. $135,668.29	2-128.0' Conc. O.P. 17.25' Conc. U.P.	8/27/58	6/30/59	9/25/58	Good	12	94
I 90-1 (5) 46 Superior-East & West	-----	Riedesel Const. Schye & Sullivan $846,796.85	620.92' S. & C. Br. 800.92' S. & C. Br.	11/18/58	7/31/60	12/15/58	Poor	0	13
I 90-3 (3) 157 U-1 Bearmouth-Deer Lodge	9.623	Bud King Const. McLaughlin, Inc. $2,456,634.90	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	8/27/58	400 Cal. Days	9/8/58	Good	86	54
I 90-3 (3) 157 U-2 Bearmouth-Deer Lodge	-----	Oster, Johnson & Pederson, Inc. $291,727.84	113.0' Conc. Struc. 153.0' Conc. Struc. 4-17.25' Conc. Struc.	8/27/58	7/31/59	10/27/58	Good	23	71
F-F 90 (4) FH Idaho Line-Plains	-----	Peter Kiewit Sons' $554,931.60	949.25' S. & C. Br.	11/12/58	7/31/60	11/28/58	Fair	15	25
S 127 (3) U-1 Philipsburg-West	6.383	G. E. Marshall $264,790.83	Gr., Agg. Surf. & Dr.	7/22/58	200 Cal. Days	8/4/58	Shutdown 6/13/59		99
S 127 (3) U-2 Philipsburg-West	-----	Kirkpatrick Bros. $31,811.04	101.5' Conc. Br.	7/22/58	7/31/59	8/21/58	Shutdown 5/22/59		99
S 216 (2) St. Regis-Paradise	3.391	Fred H. Slate $297,245.41	Gr., Agg. Surf., P.M.S., S.C. & Dr.	4/13/59	120 Cal. Days	4/14/59	Good	43	37
F-FG 249 (11) Garrison-Helena	2.613	C. B. & S. $450,982.35	Gr., Agg. Surf., B.S.T. & Dr.	10/6/58	200 Cal. Days	10/7/58	Shutdown 5/9/59	6	89
S-SG 272 (1) Frenchtown Wye-Westerly	1.730	Union Const. Co. $197,789.64	Gr., Agg. Surf., B.S.T., Dr. & 18.0' S & C O.P.	6/25/58	230 Cal. Days	7/2/58	Fair	10	92
U-UG 405 (3) U-2 Missoula Streets	0.832	Asphalt Const. $308,907.18	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	7/22/58	120 Cal. Days	8/4/58	Good	14	90
U 405 (5) Missoula Streets	-----	Pew Const. Co. $18,898.42	Furnish & Erect Signs	6/17/59	50 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1959

Division 110 (Continued)									
SMP 4599, Lake, Mineral, Missoula, Powell, Ravalli & Sanders Counties	-----	Wm. W. Strever $128,731.00	Cr. & Stockpile 164,500 Tons	10/22/58	9/30/59	4/8/59	Good	14	33
Division 120									
S 38 (6) Noxon-Troy	5.854	Max J. Kuney Co. $283,685.06	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	10/20/58	130 Cal. Days	12/3/58	Fair	7	7
F 87(10)U-1 & DF 87(11) Plains-Elmo	9.893	Hilde Const. Co. $568,333.27	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	11/7/58	160 Cal. Days	11/11/58	Fair	34	40
DF 98 (9) Whitefish-Stryker	10.962	Curtis Const. $314,136.66	Agg. Surf., P.M.S. & S.C.O.	6/25/58	120 Cal. Days	7/11/58	Shutdown 11/3/58		76
F 100 (8), F 270 (9), F 270 (10), Whitefish-C.Falls & Kalispell-Whitefish	14.635	Baltrusch Const. $668,851.08	Gr., Agg. Surf., P.M.S., S.C. & Dr.	5/5/59	220 Cal. Days	5/26/59	Fair	22	2
F 118 (7) Libby-Rexford	0.631	N.A.Nelson Const. $687,696.05	Gr., Surf., B.S.T., Dr. & 698.0' S.& C. Br.	12/19/57	12/31/59	1/7/58	Fair	11	74
S 157 (2) Kalispell-Lupfer	10.392	Chas. Shannon Co. $124,412.69	P.M.Bit.Surf. & S.C.	5/27/59	90 Cal. Days	Not Started			
DS 178(4) & S 178(5) Moiese-Charlo-Ninepipe	7.759	Kiely Const. Co. $277,028.95	Gr., Agg. Surf., P.M.S., S.C.O., Dr. & 75' T.T.Br.	9/24/58	160 Cal. Days	10/21/58	Good	21	95
S 178 (6) Moiese-Charlo-Ninepipe	4.825	Kiely Const. Co. $71,542.99	P.M.Bit. Surf. & S.C.	5/27/59	70 Cal. Days	6/25/59	Good	24	0
DS 204 (2) Echo Lake-East & West	8.465	Naranche & Konda $95,856.63	P.M.S. & S.C.O.	6/25/58	100 Cal. Days	7/15/58	Shutdown 9/12/58		86
DISTRICT TWO - BUTTE									
Division 210									
DS 9 (8) Cardwell-Boulder	5.614	R.J.Sundling $88,221.60	Reshape, Agg. Surf. & B.S.T.	7/23/58	100 Cal. Days	8/25/58	Good	18	84
I 15-1 (7) 0 Monida-North	17.100	Mont.Engr. & Const. $36,959.44	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	Not Started			
I-ING 15-2 (8) 118 Dillon-Butte	4.245	Peter Kiewit $1,360,740.95	Gr., Agg. Surf., P.M. Bit. Surf., Dr. 209.5' C. O.P. & 2-S.&C. O.P. -1,421.5'	5/22/59	330 Cal. Days	6/16/59	Fair	11	1
I-ING 82-01 (6) U-1 Idaho Line-Dillon	4.997	F & S Contr. Co. $918,343.81	Gr., Agg. Surf., B.S.T. & Dr.	3/27/58	300 Cal. Days	5/5/58	Good	36	93
I-ING 82-01 (6) U-2 Idaho Line-Dillon	-----	W. R. Cahoon $213,007.09	118.0' O.P. & 450.0' O.P.	3/27/58	10/31/58	4/15/58	Good	6	99
F 164(10) & DF 164(12) Philipsburg-Anaconda	2.255	Kiely Const. $432,660.42	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	11/6/58	200 Cal. Days	11/26/58	Fair	15	62
DF 164 (11) Philipsburg-Anaconda	11.995	Kiely Const. $301,568.39	P.M.S. & S.C.O.	6/25/58	130 Cal. Days	8/7/58	Shutdown 9/29/58		90
S 167 (5) Cardwell-Southeast	4.540	Billings Const. $228,200.22	Gr., Agg. Surf., B.S.T. & Dr.	8/12/58	150 Cal. Days	8/13/58	Poor	3	93

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1959

Division 210 (Continued)									
I-ING 255 (12) U-1 Idaho Line-Dillon	12.082	Peter Kiewit $1,172,599.41	Gr., Grav. Surf., B.S.T. & Dr.	10/11/57	400 Cal. Days	10/15/57	Good	32	99
I-ING 255 (12) U-2 Idaho Line-Dillon	-----	C. B. Lauch $148,617.38	280.5' S.&C. Br. 118.0' S.&C. Br.	10/11/57	7/31/59	5/16/58	Fair	2	96
DS 304 (4) Galen-Anaconda	2.840	Kiely Const. Co. $67,694.35	Agg. Surf., P.M.S. & S.C.O.	7/22/58	75 Cal. Days	9/24/58	Shutdown 10/18/58		98
DF 387 (6) Dillon-Twin Bridges	10.449	Kiely Const. Co. $138,700.54	Gr., Agg. Surf., P.M.S. & S.C.O.	8/27/58	100 Cal. Days	4/23/59	Poor	--	81
Division 220									
S 14 (8) Ringling-Martinsdale	11.859	Billings Blacktop Gibson Const. Co. $299,154.50	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr.	2/9/59	160 Cal. Days	Not Started			
DS 64 (2) & S 64 (3) Shawmut-Hedgesville	8.709	Wm. W. Strever $239,753.35	Gr., Agg. Surf., Dr. & 50.0' TT Br.	10/26/58	160 Cal. Days	11/18/58	Good	20	72
I 90-7 (5) 339 Springdale-West	11.800	Starline Equip. $13,048.20	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	Not Started			
I 117 (10) U-1 Livingston-Big Timber	7.756	Albert Lalonde $805,256.93	Gr., Agg. Surf., P.M.S., Dr. & 118.0' C. Br.	3/27/58	250 Cal. Days	4/4/58	Poor	7	71
I 117 (10) U-2 Livingston-Big Timber	4.029	Albert Lalonde $1,537,336.57	Gr., Agg. Surf. & Dr.	4/24/58	300 Cal. Days	6/17/58	Good	67	49
F 217 (10) Gardiner-Livingston	9.700	Long Const. Co. $507,106.46	Gr., Agg. Surf. & Dr.	9/15/58	220 Cal. Days	10/7/58	Fair	28	80
SMP 3099 Gallatin, Meagher, Park	-----	Wm. W. Strever $81,735.00	Crush & stockpile Grav.	6/17/59	9/30/59	Not Started			
DISTRICT THREE-GREAT FALLS									
Division 310									
I-IG-ING 15-4 (4)184 U-1 GN & NP, Helena	---	Sletten Const. Co. $569,389.84	Dual Steel & Conc. Overpasses	6/19/59	11/30/60	Not Started			
I 15-5 (8) 250 Cascade-Ulm	12.500	Parker & Knez $18,810.92	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	6/9/59	Fair	2	9
DS 91 (4) Eden-Great Falls	3.443	Union Credit Co. $143,831.96	Gr., Agg. Surf., B.S.T. & Dr.	5/22/58	90 Cal. Days	6/9/58	Completed 6/9/59		
S 107 (6) Ledger-East & West	8.057	Baltrusch Const. $34,720.27	Agg. Surf. & Dr.	10/22/58	90 Cal. Days	4/29/59	Completed 6/10/59		
DF 176 (6) Augusta-Sun River	5.720	Nilson-Smith $439,966.00	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr.	8/27/58	180 Cal. Days	9/10/58	Good	16	89
S 193 (1) Valier-No. & West	7.397	Naranche & Konda $342,351.56	Gr., Agg. Surf., P.M.S. & Dr.	6/17/59	180 Cal. Days	Not Started			
I 182 (6) Cascade-Ulm	12.461	Hilde Const. Co. $1,198,101.12	Gr., Grav. Surf., P.M.S.,S.C.O. & Dr.	12/19/57	350 Cal. Days	3/31/58	Good	27	93
S 223 (1) U-1 Fairfield-Power	6.003	O'Brien Const. $268,139.81	Gr., Agg. Surf., B.S.T. & Dr.	9/23/58	150 Cal. Days	10/7/58	Good	18	74

Division 310 (Continued)

S 223 (1) U-2 Fairfield-Power	-----	Robinson & Shepherd $18,805.54	2-57.0' TT Brs.	9/23/58	5/31/59	1/5/59	Completed 5/28/59		
FG 224 (5) Great Falls Streets	0.195	Robertson & Cave Sletten Const. $647,370.79	Gr., Grav. Surf., C. Pave., R.M.O., S.C.O., Dr. & 75.33' St. Br.	9/26/57	8/31/59	10/14/57	Fair	7	98
S 228 (1) Wolf Creek-Augusta	17.789	Robertson & Cave $730,033.69	Gr., Agg. Surf., B.S.T. & Dr.	9/12/58	200 Cal. Days	9/16/58	Fair		54
S 232 (2) East Helena-No.	-----	Fred Strandberg Const. $13,845.70	31.5' Conc. Br.	6/17/59	10/31/59	Not Started			
F 235 (26) U-1 Armington-Lewistown	5.283	S.Birch, Inc. & S.Birch Const. Co. $740,564.06	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	10/10/58	220 Cal. Days	10/16/58	Good	35	43
F 235 (26) U-2 Armington-Lewistown	-----	C.B.Lauch Const. $336,280.87	2-91.5', 4-101.5', 2-118.0' & 1-123.0' Conc. Brs.	10/15/58	10/31/59	11/4/58	Fair	22	43
F 238 (7) Wolf Creek-Augusta	10.454	Naranche & Konda $1,058,369.51	Gr., Agg. Surf., P.M.O.,S.C.O. & Dr.	5/26/58	300 Cal. Days	6/9/58	Good	30	92
US 246 (1) Unionville-Helena	0.674	Helena Sand & Grav. $206,006.92	Gr., Grav. Surf., P.M.O. & Dr.	10/24/57	150 Cal. Days	4/7/58	Shutdown 9/13/58		96
DS 251 (2) Helena-No. & East	6.342	Zook Bros. $147,394.66	Gr., Agg. Surf., B.S.T. & Dr.	7/22/58	150 Cal. Days	9/3/58	Fair	19	96
F 267 (10) Ovando-Lewis & Clark	16.540	S. Birch, Inc. & S.Birch & Sons	Agg. Surf. & P.M.S.	6/17/59	120 Cal. Days	6/25/59			
SMP 301-0020-01-42 Great Falls	----	Palmer Const. Co. $189,158.00	Shop & Office Bldg.	6/17/59	12/31/59	Not Started			

Division 320

I-IG-ING 15-8 (3) 351 Shelby-West Side	5.623	F & S Contr. Co. $1,793,114.67	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr. 1-276.0' St. Inter. 1-360.0' S.& C. Inter.	2/9/59	300 Cal. Days	3/27/59	Good	68	28
DF 62 (10) & DF 225 (4) Shelby-Chester & Main St.-Shelby	20.146	S.Birch, Inc. & S.Birch Const. $415,834.17	Gr., Agg. Surf., P.M.S. & S.C.O.	7/23/58	170 Cal. Days	9/17/58	Fair	21	97
F-FG 95 (11) U-1 Gildford-Havre East	7.142	Baltrusch Const. $543,201.01	Gr., Agg. Surf., P.M.S. & Dr.	6/17/59	200 Cal. Days	Not Started			
FG 95 (11) U-2 Gildford-Havre-East	-----	Walter Mackin $127,384.55	1-311.5' S.&C. O.P.	11/19/58	11/30/59	1/27/59	Good	9	67
F 132 (7) Chester-Gildford	12.695	Holland Const. Co. $835,350.13	Gr., Agg. Surf., P.M.S., S.C. & Dr.	7/1/59	200 Cal. Days	Not Started			
S 185 (1) Santa Rita-Del Bonita	3.909	O'Neil Const. $117,689.72	Gr., Agg. Surf. & Dr.	1/15/59	120 Cal. Days	5/20/59	Good	12	40
S 185 (2) Santa Rita-Del Bonita	32.113	Inland Asphalt $357,323.56	Agg. Surf., P.M.S. & S.C.O.	3/18/59	120 Cal. Days	4/10/59	Fair	18	55

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1959

Division 320 (Continued)									
S 187 (1) U-1 Armells Creek-Hays-Harlem	12.665	J.F.England Sons R.A.Millard $437,338.28	Gr., Agg. Surf., B.S.T. & Dr.	3/27/58	250 Cal. Days	4/30/58	Poor	12	88
S 187 (2) U-1 Armells Creek-Hays-Harlem	14.054	Roth Const. Co. $477,952.17	Gr., Grav. Surf., B.S.T. & Dr.	9/26/57	350 Cal. Days	4/2/58	Shutdown 10/10/58		94
S 187 (3) U-1 Armells Creek-Hays-Harlem	12.624	Baltrusch Const. $547,714.28	Gr., Grav. Surf., B.S.T. & Dr.	6/28/57	450 Cal. Days	7/30/57	Shutdown 10/7/58		92
S 187 (6) Armells Creek-Hays-Harlem	39.343	Asbell Bros. Wyoming Paving $440,549.16	P.M. Bit. Surf.	4/22/59	100 Cal. Days	5/30/59	Poor	33	8
F 190 (3) Birch Creek-Browning	7.417	Zook Bros. $499,697.29	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	5/1/59	225 Cal. Days	6/11/59	Good	25	8
S 219 (3) Big Sandy-Rudyard	6.006	Richardson Const. $88,267.08	P.M.S. & S.C.O.	7/22/58	100 Cal. Days	8/21/58	Shutdown 10/6/58		86
S 245 (1) Gildford-South	6.728	Baltrusch Const. $138,109.26	Gr., Agg. Surf., B.S.T. & Dr.	7/22/58	180 Cal. Days	8/1/58	Poor	20	75
S 248 (2) U-1 Blackfoot-Northerly	12.143	Zook Bros. $287,646.72	Gr., Agg. Surf. & Dr.	11/14/58	300 Cal. Days	12/1/58	Good	15	80
S 248 (2) U-2 Blackfoot-Northerly	-----	Robinson & Shepherd $42,884.07	19.0', 38.0', 50.0' & 100.0' T.T. Brs.	12/4/58	6/30/59	3/10/59	Poor	--	98
DS 366 (4) Sunburst-Sweetgrass Westerly Loop	6.569	Witty Const. & Western Utility Co. $119,245.72	Gr., Agg. Surf. & Dr.	8/18/58	180 Cal. Days	8/28/58	Fair	34	79
DISTRICT FOUR									
Division 410									
S 31 (4) Circle-Northwest	8.097	United Const. $178,469.68	Gr., Agg. Surf. & Dr.	4/22/59	150 Cal. Days	4/30/59	Good	24	45
S 32 (9) Glendive-Richey	10.037	Richardson Const. $155,420.03	Agg. Surf.,P.M.Bit. Surf. & S.C.	5/27/59	100 Cal. Days	6/8/59	Fair	24	11
I 94-6 (2) 216 Glendive-East	4.184	Carlson Lien Central Contracting $762,435.42	Gr., Agg. Surf., P.M. B.S., Dr. & 1-17.25' Conc.Jr.Sep.	4/22/59	270 Cal. Days	5/25/59	Good	29	17
U 121(3) & F 130(15)U-1 Terry-Glendive & Towne St. & Merrile Ave., Glendive	2.670	Schye & Sullivan $621,693.16	Gr., Agg. Surf.,P.M.S. S.C.O. & Dr.	9/24/58	200 Cal.	10/9/58	Fair	36	34
F 130 (15) U-2 Terry-Glendive	-----	Sterhan Const. $131,106.79	2-Conc.Brs.-7 Mile Creek; 2 Conc.Brs.-Dry Creek	4/24/58	11/30/58	5/2/58	--	--	97
S 264 (2) Van Norman-North	------	W. P. Roscoe Co. $94,951.51	410.5' S. & C. Br.	10/28/58	11/30/59	11/20/58	Good	9	60
S 270 (2) Lindsay-Bloomfield	0.232	Albert Lalonde $47,332.12	Gr. & Install Struc. Pl. Pi. Arches	6/4/59	9/30/59	Not Started			
DS 302 (14) Terry-Brockway	2.197	J.F.England Sons $142,771.28	Gr., Agg. Surf., R.M.S.,S.C.O. & Dr.	7/22/58	150 Cal. Days	9/8/58	Fair	18	75

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1959

Division 410 (Continued)									
DF 391 (9) U-1 Circle-Sidney	9.669	Roth Const. $572,121.96	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	11/24/58	300 Cal. Days	12/15/58	Good	34	52
DF 391 (9) U-2 Circle-Sidney	-----	Holm Const. $49,075.89	2-88.0' & 1-57.0' TT Brs.	10/29/58	6/30/59	12/15/58	Completed 6/17/59		
F 391 (12) Circle-Sidney	9.035	Albert Lalonde Co. $130,143.97	P.M.Bit.Surf. & apply State Fur. Cov. Mtl.	5/27/59	30 Cal. Days	6/22/59	Fair	17	--
Division 420									
F 84 (26) W.Point-No.Dak.Line	9.846	Norgaard & Hilling $496,894.26	Gr., Agg. Surf., P.M.Bit.Surf. & Dr.	5/12/59	220 Cal. Days	5/12/59	Poor	54	14
F 193(9) & F 273(10) Culbertson-Plentywood & Sidney-Culbertson	7.842	Norgaard & Hilling $430,359.17	Gr.,Agg. Surf., P.M.S., S.C.O. & Dr.	7/28/58	250 Cal. Days	8/14/58	Good	20	89
S 257 (3) Tampico-Glasgow	------	W.P.Roscoe Co. $298,813.75	400.0' & 120.0' S.& C. Brs. & 75.0' TT Br.	5/27/59	11/30/60	Not Started			
S 313 (4) Plentywood-Can.Line	15.633	Northwestern Engr. $172,265.42	P.M. Bit. Surf.	4/22/59	100 Cal. Days	6/4/59	Poor	16	32
DF 333 (19) Grass Range-Malta	14.943	Northwestern Engr. $392,756.05	Agg. Surf., P.M.S. & S.C.O.	6/25/58	150 Cal. Days	7/24/58	Shutdown 6/16/59		97
Division 430									
DS 187 (5) Armells Creek-Hays-Harlem	6.394	J.F.England Sons $194,196.56	Gr., Agg. Surf. & Dr.	11/6/58	180 Cal. Days	Not Started			
DS 261 (2) Big Spring-North	2.150	Francis Tindall $197,133.44	Gr., Agg. Surf., S.C.O. & Dr.	10/2/58	90 Cal. Days	4/13/59	Fair	--	43
DF 333 (21) Grass Range-Malta	12.936	Summit Const. Co. $447,646.42	Soil Cem.Stab. Base P.M.S. & S.C.O.	11/19/58	100 Cal. Days	6/10/59	--	16	20
F 333 (24) Grass Range-Malta	19.875	Nilson-Smith $762,810.19	Agg. Surf., P.M.S. & Seal Coat	5/27/59	200 Cal. Days	Not Started			
S 342 (7) Arrow Creek-Brooks	13.017	McLaughlin, Inc. $203,307.71	Agg. Surf., P.M.S., S.C.O. & Dr.	3/18/59	120 Cal. Days	4/14/59	Poor	27	30
SMP 403-001-01-42 So. of Roy	------	Oliver Schubert $24,956.00	Sectionhouse	5/27/59	9/30/59	6/18/59	Poor	2	1
DISTRICT FIVE									
Division 510									
I-ING 90-8 (6) 441 Billings Southside E. & W.	------	C. B. & S. $442,096.74	457.0' Conc. O.P. 133.0' & 3-153.0' Conc. Brs. 3-81.5 Conc. Br. Approaches & Dr.	5/8/58	6/30/59	5/14/58	Fair	21	87
IN 90-9 (5) 498 U-1 & IN 90-9 (7) 508 U-1 Crow Agency-Hardin	11.594	Stanley Arkwright $1,685,369.32	Gr., Agg. Surf., P.M.S. S.C.O. & Dr.	9/18/58	400 Cal. Days	9/24/58	Good	153	43
IN 90-9 (5) 498 U-2 & IN 90-9 (7) 508 U-2 Crow Agency-Hardin	------	C. B. & S. $347,819.25	2-118.0', 1-209.5', 2-133.0' Conc. O.Ps 164.5' & 153.0' Conc. Brs.	5/22/58	7/31/59	7/1/58	Good	25	84

MONTHLY CONSTRUCTION REPORT
Month Ending June 30, 1959

Division 510 (Continued)									
S 175 (1) Fishtail-SW	6.431	G. E. Marshall $136,685.31	Gr., Agg. Surf., P.M.S., S.C. & Dr.	6/17/59	200 Cal. Days	Not Started			
DS 176 (4) Molt-Billings	7.429	Long Const. Co. $90,079.24	P.M.S. & S.C.O.	6/25/58	70 Cal. Days	8/28/58	Completed 6/17/59		
S 192 (2) U-2 Adobe Road-Laurel	7.317	Bud King Const. $445,944.82	Gr., Agg. Surf., P.M.O. S.C.O., Dr., 1-19.0', 1-25.0', 1-29.0' TT Brs.	11/3/58	160 Cal. Days	11/10/58	Fair	26	76
F-FG 228 (14) Laurel-Billings	-----	W. R. Cahoon $1,042,703.83	1713.30' S.&C. O.P.	10/24/57	10/31/59	11/13/57	Good	43	71
S 236 (3) Custer-Musselshell	7.056	Holland Const. $133,121.90	Gr., Agg. Surf. & Dr.	11/18/58	150 Cal. Days	12/22/58	Fair	26	82
DF 258 (11) Wyo. Line-Bridger	5.773	Wickens Bros. $444,588.92	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	8/5/58	180 Cal. Days	9/16/58	--	--	97
S 260 (1) Lodge Grass-St. Xavier	11.412	Walling Const. $304,367.56	Gr., Agg. Surf., & Dr.	3/17/59	250 Cal. Days	4/8/59	Good	40	38
DS 274 (2) Red Lodge-West	3.368	Dillsworth Const. $339,750.93	Gr., Agg. Surf. & Dr.	11/19/58	120 Cal. Days	12/27/58	Good	12	73
DF 284 (9) Broadview-Lavina	0.657	C. B. Lauch $113,434.99	143.0' & 101.5' C.Brs. Agg. Surf. & B.S.T.	6/25/58	9/15/59	7/21/58	Good	11	77
DS 289 (7) & DS 346 (4) Red Lodge-Columbus	7.676	Wickens Bros. $193,979.98	Gr., Agg. Surf. & Dr.	11/22/58	160 Cal. Days	1/12/59	Fair	24	54
Division 520									
S 45 (8) Brandenberg-Garland-Miles City	5.668	United Const. Co. $126,455.52	Gr., Agg. Surf. & Dr.	9/12/58	150 Cal. Days	9/17/58	Fair	4	99
S 51 (4) Knobs-Webster-Baker	4.597	J. F. England Sons $67,520.15	Gr., Agg. Surf. & Dr.	11/5/58	120 Cal. Days	4/6/59	--	--	65
DS 54 (5) Wyo. Line-Broadus	9.121	Dean R. Rounds $166,873.20	Agg. Surf., P.M.S. & S.C.O.	7/23/58	130 Cal. Days	8/14/58	Completed 6/16/59		
S 196 (1) Albion Carter	10.968	Dean R. Rounds $112,969.01	Gr., Agg. Surf. & Dr.	12/4/58	150 Cal. Days	5/7/59	Good	17	39
DF 198 (4), F 334 (15) U-2 & DF 334 (16) Broadus-Olive & Crow Agency-Broadus	9.417 10.980	Carlson Lien Co. $565,293.68	Gr., Soil Cem. Stab., P.M.S., S.C.O. & Dr.	9/5/58	190 Cal. Days	10/7/58	Good	34	22
S 362 (5) Lame Deer-Colstrip	9.049	Wyoming Paving $153,459.59	Agg. Surf., P.M.S. & S.C.O.	3/18/59	120 Cal. Days	4/2/59	--	--	89
DF-DFG 384 (4) Forsyth-Northwest	1.244	Billings Blacktop Gibson Const. Co. $140,740.23	Gr., Agg. Surf., B.S.T. & Dr.	5/22/58	150 Cal. Days	6/13/58	Completed 6/6/59		

TRU

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1959

OCLC 22722994

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Pro-gress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110									
F 63 (7), F 192 (8), F 194 (4), F 197 (6) St. Ignatius-Pablo-Arlee-Ravalli	16.719	Kiely Const. Co. $605,418.22	Gr., Agg. Surf., P.M. Bit. Surf., Seal Coat, Dr. & Traffic Delineation	5/27/59	120 Cal. Days	6/17/59	Good	24	13
F 78 (7) Philipsburg-Maxville	9.702	Fred H. Slate $961,523.74	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	4/22/59	250 Cal. Days	5/27/59	Good	54	22
I 90-1 (4) 60 U-1 Tarkio-Missoula	4.991	Nilson-Smith $1,042,632.36	Gr., Agg. Surf., P.M. S., S.C. & Dr.	8/27/58	300 Cal. Days	9/3/58	Fair	30	75
I 90-1 (4) 60 U-2 Tarkio-Missoula	-----	Pew Const. Co. $135,668.29	2-128.0' Conc. O.P. 17.25' Conc. U.P.	8/27/58	6/30/59	9/25/58	Fair	2	99
I 90-1 (5) 46 Superior-East & West	-----	Riedesel Const. Schye & Sullivan $846,796.85	620.92' S. & C. Br. 800.92' S. & C. Br.	11/18/58	7/31/60	12/15/58	Good	24	15
I 90-1 (6) 43 U-2 Superior-East & West	-----	Mont. Engr. & Const. $144,402.72	153.0' Dual O.P. 168.0' Conc. Br.	7/22/59	7/31/60	Not Started			
I 90-3 (3) 157 U-1 Bearmouth-Deer Lodge	9.623	Bud King Const. McLaughlin, Inc. $2,456,634.90	Gr., Agg. Surf., P.M., S.C.O. & Dr.	8/27/58	400 Cal. Days	9/8/58	Good	126	61
I 90-3 (3) 157 U-2 Bearmouth-Deer Lodge	-----	Oster, Johnson & Pederson, Inc. $291,727.84	113.0' Conc. Struc. 153.0' Conc. Struc. 4-17.25' Conc. Struc.	8/27/58	7/31/59	10/27/58	Good	27	83
F-F 90 (4) FH Idaho Line-Plains	-----	Peter Kiewit Sons' $554,931.60	949.25' S. & C. Br.	11/12/58	7/31/60	11/28/58	Fair	10	27
S 127 (3) U-1 Philipsburg-West	6.383	G.E. Marshall $264,790.83	Gr., Agg. Surf. & Dr.	7/22/58	200 Cal. Days	8/4/58	Resumed 7/30/59		99
S 127 (3) U-2 Philipsburg-West	-----	Kirkpatrick Bros. $31,811.04	101.5' Conc. Br.	7/22/58	7/31/59	8/21/58	Completed 7/21/59		
S 216 (2) St. Regis-Paradise	3.391	Fred H. Slate $297,245.41	Gr., Agg. Surf., P.M.S., S.C. & Dr.	4/13/59	120 Cal. Days	4/14/59	Good	22	54
F-FG 249 (11) Garrison-Helena	2.613	C. B. & S. $450,982.35	Gr., Agg. Surf., B.S.T. & Dr.	10/6/58	200 Cal. Days	10/7/58	Good	16	96
S-SG 272 (1) Frenchtown Wye-Westerly	1.730	Union Const. Co. $197,789.64	Gr., Agg. Surf., B.S.T., Dr. & 18.0' S&C O.P.	6/25/58	230 Cal. Days	7/2/58	Completed 7/21/59		

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1959

Division 110 (Continued)								
U-UG 405 (3) U-2 Missoula Streets	0.832	Asphalt Const. $308,907.18	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	7/22/58	120 Cal. Days	8/4/58	Completed 7/24/59	
U 405 (5) Missoula Streets	-----	Pew Const. Co. $18,898.42	Furnish & Erect Signs	6/17/59	50 Cal. Days	7/21/59	Good	6	50
SMP 4599, Lake, Mineral, Missoula, Powell, Ravalli & Sanders Counties	-----	Wm.W.Strever $128,731.00	Cr. & Stockpile 164,500 Tons	10/22/58	9/30/59	4/8/59	Fair	14	51
Division 120								
S 38 (6) Noxon-Troy	5.854	Max J. Kuney Co. $283,685.06	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	10/20/58	130 Cal. Days	12/3/58	Fair	37	17
F 87(10)U-1 & DF 87(11) Plains-Elmo	9.893	Hilde Const. Co. $568,333.27	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	11/7/58	160 Cal. Days	11/11/58	Fair	38	54
DF 98 (9) Whitefish-Stryker	10.962	Curtis Const. $314,136.66	Agg. Surf., P.M.S. & S.C.O.	6/25/58	120 Cal. Days	7/11/58	Resumed 7/7/59		93
F 100 (8), F 270 (9) F 270 (10), Whitefish- C.Falls & Kalispell-Whitefish	14.635	Baltrusch Const. $668,851.08	Gr., Agg. Surf., P.M.S., S.C. & Dr.	5/5/59	220 Cal. Days	5/26/59	Fair	24	18
F 118 (7) Libby-Rexford	0.631	N.A.Nelson Const. $687,696.05	Gr., Surf., B.S.T., Dr. & 698.0' S.&C. Br.	12/19/57	12/31/59	1/7/58	Good	15	83
S 157 (2) Kalispell-Lupfer	10.392	Chas.Shannon Co. $124,412.69	P.M.Bit.Surf. & S.C.	5/27/59	90 Cal. Days	7/2/59	Fair	6	1
DS 178(4) & S 178(5) Moiese-Charlo-Ninepipe	7.759	Kiely Const. Co. $277,028.95	Gr.,Agg.Surf.,P.M.S., S.C.O.,Dr. & 75' T.T.Br.	9/24/58	160 Cal. Days	10/21/58	--	--	98
S 178 (6) Moiese-Charlo-Ninepipe	4.825	Kiely Const. Co. $71,542.99	P.M.Bit.Surf. & S.C.	5/27/59	70 Cal. Days	8/25/59	--	--	84
DS 204 (2) Echo Lake-East & West	8.465	Naranche & Konda $95,856.63	P.M.S. & S.C.O.	6/25/58	100 Cal. Days	7/15/58	Completed 7/2/59		
DISTRICT TWO - BUTTE								
Division 210								
DS 9 (8) Cardwell-Boulder	5.614	R.J.Sundling $88,221.60	Reshape, Agg. Surf., & B.S.T.	7/23/58	100 Cal. Days	8/25/58	Completed 7/13/59		
I 15-1 (7) 0 Monida-North	17.100	Mont.Engr.& Const. $36,959.44	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	Not Started			
I-ING 15-2 (8) 118 Dillon-Butte	4.245	Peter Kiewit $1,360,740.95	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr. 209.5' C. O.P. & 2-S&C. O.P.	5/22/59	330 Cal. Days - 1,421.5'	6/16/59	Good	19	6
F 43 (14) U-1 Wisdom-Divide	-----	W.R.Cahoon Co. $226,504.89	234.5' Conc.Br. 325.0' Steel Br.	7/22/59	8/31/60	Not Started			
I-ING 82-01 (6) U-1 Idaho Line-Dillon	4.997	F & S Contr. Co. $918,343.81	Gr.,Agg. Surf., B.S.T. & Dr.	3/27/58	300 Cal. Days	5/5/58	Good	25	98
I-ING 82-01 (6) U-2 Idaho Line-Dillon	-----	W.R.Cahoon $213,007.09	118.0' O.P. & 450.0' O.P.	3/27/58	10/31/58	4/15/58	Completed 7/2/59		

MONTHLY C[illegible]TRUCTION REPORT
Month Ending July 31, 1959

Division 210 (Continued)									
F 164 (10) & DF 164(12) Philipsburg-Anaconda	2.255	Kiely Const. $432,660.42	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	11/6/58	200 Cal. Days	11/26/58	Fair	15	81
DF 164 (11) Philipsburg-Anaconda	11.995	Kiely Const. $301,568.39	P.M.S. & S.C.O.	6/25/58	130 Cal. Days	8/7/58	Fair	12	92
S 167 (5) Cardwell-Southeast	4.540	Billings Const. $228,200.22	Gr., Agg. Surf., B.S.T. & Dr.	8/12/58	150 Cal. Days	8/13/58	Completed 7/9/59		
I-ING 255 (12) U-1 Idaho Line-Dillon	12.082	Peter Kiewit $1,172,599.41	Gr., Grav. Surf., B.S.T. & Dr.	10/11/57	400 Cal. Days	10/15/57	Good	9	99
I-ING 255 (12) U-2 Idaho Line-Dillon	-----	C.B.Lauch $148,617.38	280.5' S.&C. Br. 118.0' S.&C. Br.	10/11/57	7/31/59	5/16/58	Fair	5	98
DS 304 (4) Galen-Anaconda	2.840	Kiely Const. Co. $67,694.35	Agg. Surf., P.M.S. & S.C.O.	7/22/58	75 Cal. Days	9/24/58	Shutdown 10/18/58		98
DF 387 (6) Dillon-Twin Bridges	10.449	Kiely Const. Co. $138,700.54	Gr., Agg. Surf., P.M.S. & S.C.O.	8/27/58	100 Cal. Days	4/23/59	Fair	--	93
SMP 0499, Beaverhead, Broadwater, Deer Lodge, Gallatin & Madison Counties	-----	Union Const. Co. $52,425.00	Cr. & Stockpile 70,000 Tons	7/22/59	10/31/59	Not Started			
Division 220									
S 14 (8) Ringling-Martinsdale	11.859	Billings Blacktop Gibson Const. Co. $299,154.50	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	2/9/59	160 Cal. Days	7/16/59	Poor	15	4
DS 64 (2) & S 64 (3) Shawmut-Hedgesville	8.709	Wm.W.Strever $239,753.35	Gr.,Agg.Surf.,Dr. & 50.0' TT Br.	10/26/58	160 Cal. Days	11/18/58	Fair	3	82
I 90-7 (5) 339 Springdale-West	11.800	Starline Equip. $13,048.20	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	Not Started			
I 117 (10) U-1 Livingston-Big Timber	7.756	Albert Lalonde $805,256.93	Gr., Agg. Surf., P.M.S.,Dr. & 118.0' C. Br.	3/27/58	250 Cal. Days	4/4/58	Good	38	85
I 117 (10) U-2 Livingston-Big Timber	4.029	Albert Lalonde $1,537,336.57	Gr., Agg. Surf. & Dr.	4/24/58	300 Cal. Days	6/17/58	Good	66	57
F 217 (10) Gardiner-Livingston	9.700	Long Const. Co. $507,106.46	Gr., Agg. Surf. & Dr.	9/15/58	220 Cal. Days	10/7/58	Fair	29	89
SMP 3099 Gallatin, Meagher, Park	-----	Wm. W. Strever $81,735.00	Crush & Stockpile Gravel	6/17/59	9/30/59	Not Started			
DISTRICT THREE-GREAT FALLS									
Division 310									
S 2 (7) Helena-Flesher-Lincoln	7.262	Dillsworth Const. Maronick Const. $355,006.30	Gr., Agg. Surf., P.M.Bit.Surf. & Dr.	Subj. to R/W Clear.	180 Cal. Days	Not Started			
I-IG-ING 15-4 (4) 184U-1 GN & NP, Helena	-----	Sletten Const. $569,389.84	Dual Steel & Conc. Overpasses	6/19/59	11/30/60	7/20/59	--	--	--
I 15-5 (9) 275 U-1 Sun River-Great Falls	8.337	McLaughlin, Inc. Nilson-Smith S. Birch, Inc. $2,629,104.83	Gr., Agg. Surf., P.M.Bit.Surf. & Dr.	7/22/59	400 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1959

Division 310 (Continued)									
I 15-5 (9) 275 U-2 Sun River-Great Falls	-----	Mont. Bridge Co. $231,507.58	2 Interchanges & 2 Jr.Gr.Separations	7/22/59	7/31/60	Not Started			
I 15-5 (9) 275 U-3 Sun River-Great Falls	8.337	Fred Strandberg Co. $30,093.40	Fence	7/22/59	100 Cal. Days	Not Started			
I 15-5 (8) 250 Cascade-Ulm	12.500	Parker & Knez $18,810.92	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	6/9/59	Fair	--	16
DF 176 (6) Augusta-Sun River	5.720	Nilson-Smith $439,966.00	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	8/27/58	180 Cal. Days	9/10/58	Good	19	96
I 182 (6) Cascade-Ulm	12.461	Hilde Const. Co. $1,198,101.12	Gr., Grav. Surf., P.M.S., S.C.O. & Dr.	12/19/57	350 Cal. Days	3/31/58	Fair	19	97
S 193 (1) Valier-No. & West	7.397	Naranche & Konda $342,351.56	Gr., Agg. Surf., P.M.S. & Dr.	6/17/59	180 Cal. Days	7/16/59	--	--	0
S 223 (1) U-1 Fairfield-Power	6.003	O'Brien Const. $268,139.81	Gr., Agg. Surf., B.S.T. & Dr.	9/23/58	150 Cal. Days	10/7/58	Completed 7/16/59		
FG 224 (5) Great Falls Streets	0.195	Robertson & Cave Sletten Const.	Gr., Grav. Surf., C.Pave., R.M.O., S.C.O., Dr. & 75.33' St. Br.	9/26/57	8/31/59	10/14/57	Poor	--	99
S 228 (1) Wolf Creek-Augusta	17.789	Robertson & Cave $730,033.69	Gr., Agg. Surf., B.S.T. & Dr.	9/12/58	200 Cal. Days	9/16/58	Good	--	72
S 232 (2) East Helena-No.	-----	Fred Strandberg Co. $13,845.70	31.5' Conc. Br.	6/17/59	10/31/59	7/7/59	Fair	--	0
F 235 (26) U-1 Armington-Lewistown	5.283	S. Birch, Inc. & S. Birch Const. $740,564.06	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	10/10/58	220 Cal. Days	10/16/58	Fair	7	49
F 235 (26) U-2 Armington-Lewistown	-----	C.B.Lauch Const. $336,280.87	2-91.5', 4-101.5', 2-118.0' & 1-123.0'	10/15/58 Conc. Brs.	10/31/59	11/4/58	Good	21	65
F 238 (7) Wolf Creek-Augusta	10.454	Naranche & Konda $1,058,369.51	Gr., Agg. Surf., P.M.O., S.C.O. & Dr.	5/26/58	300 Cal. Days	6/9/58	Fair	--	98
US 246 (1) Unionville-Helena	0.674	Helena Sand & Grav. $206,006.92	Gr., Grav. Surf., P.M.O. & Dr.	10/24/57	150 Cal. Days	4/7/58	Shutdown 9/13/58		96
DS 251 (2) Helena-No. & East	6.342	Zook Bros. $147,394.66	Gr., Agg. Surf., B.S.T. & Dr.	7/22/58	150 Cal. Days	9/3/58	Completed 7/1/59		
F 267 (10) Ovando-Rogers Pass	16.540	S.Birch, Inc. & S.Birch Const. Co. $275,216.97	Agg. Surf. & P.M.S.	6/17/59	120 Cal. Days	6/25/59	Good	--	27
SMP 301-0020-01-42 Great Falls	-----	Palmer Const. Co. $189,158.00	Shop & Office Bldg.	6/17/59	12/31/59	6/25/59	--	--	--
Division 320									
I-IG-ING 15-8 (3) 351 Shelby-West Side	5.623	F & S Contr. Co. $1,793,114.67	Gr.,Agg.Surf., P.M.S., S.C.O. & Dr. 1-276.0' St. Inter. 1-360.0' S. & C. Inter.	2/9/59	300 Cal. Days	3/27/59	Good	50	36

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1959

Division 320 (Continued)

DF 62 (10) & DF 225 (4) Shelby-Chester & Main St.-Shelby	20.146	S. Birch, Inc. & S. Birch Const. $415,834.17	Gr., Agg. Surf., P.M.S. & S.C.O.	7/23/58	170 Cal. Days	9/17/58	Completed 6/25/59		
F-FG 95 (11) U-1 Gildford-Havre East	7.142	Baltrusch Const. $543,201.01	Gr., Agg. Surf., P.M.S. & Dr.	6/17/59	200 Cal. Days	Not Started			
FG 95 (11) U-2 Gildford-Havre-East	-----	Walter Mackin $127,384.55	1-311.5' S.&C. O.P.	11/19/58	11/30/59	1/27/59	Good	10	87
F 132 (7) Chester-Gildford	12.695	Holland Const. $835,350.13	Gr., Agg. Surf., P.M.S.,S.C. & Dr.	7/1/59	200 Cal. Days	7/6/59	Good	10	3
S 185 (1) Santa Rita-Del Bonita	3.909	O'Neil Const. $117,689.72	Gr., Agg. Surf. & Dr.	1/15/59	120 Cal. Days	5/20/59	Good	12	73
S 185 (2) Santa Rita-Del Bonita	32.113	Inland Asphalt $357,323.56	Agg. Surf., P.M.S. & S.C.O.	3/18/59	120 Cal. Days	4/10/59	Fair	--	55
S 187 (1) U-1 Armells Creek-Hays-Harlem	12.665	J.F.England Sons R.A.Millard $437,338.28	Gr., Agg. Surf., B.S.T. & Dr.	3/27/58	250 Cal. Days	4/30/58	Fair	--	93
S 187 (2) U-1 Armells Creek-Hays-Harlem	14.054	Roth Const. Co. $477,952.17	Gr., Grav. Surf., B.S.T. & Dr.	9/26/57	350 Cal. Days	4/2/58	Shutdown 10/10/58		94
S 187 (3) U-1 Armells Creek-Hays-Harlem	12.624	Baltrusch Const. $547,714.28	Gr., Grav. Surf., B.S.T. & Dr.	6/28/57	450 Cal. Days	7/30/57	Shutdown 10/7/58		92
S 187 (6) Armells Creek-Hays-Harlem	39.343	Asbell Bros. Wyoming Paving $440,549.16	P.M.Bit.Surf.	4/22/59	100 Cal. Days	5/30/59	Good	40	58
F 190 (3) Birch Creek-Browning	7.417	Zook Bros. $499,697.29	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr.	5/1/59	225 Cal. Days	6/11/59	Good	34	27
S 219 (3) Big Sandy-Rudyard	6.006	Richardson Const. $88,267.08	P.M.S. & S.C.O.	7/22/58	100 Cal. Days	8/21/58	Completed 7/14/59		
S 245 (1) Gildford-South	6.728	Baltrusch Const. $138,109.26	Gr., Agg. Surf., B.S.T. & Dr.	7/22/58	180 Cal.	8/1/58	Completed 7/22/59		
S 248 (2) U-1 Blackfoot-Northerly	12.143	Zook Bros. $287,646.72	Gr., Agg. Surf. & Dr.	11/14/58	300 Cal. Days	12/1/58	Good	15	98
S 248 (2) U-2 Blackfoot-Northerly	-----	Robinson & Shepherd $42,884.07	19.0', 38.0', 50.0' & 100.0' T.T. Brs.	12/4/58	6/30/59	3/10/59	Completed 6/25/59		
DS 366 (4) Sunburst-Sweetgrass Westerly Loop	6.569	Witty Const. & Western Utility Co. $119,245.72	Gr., Agg. Surf. & Dr.	8/18/58	180 Cal. Days	8/28/58	Completed 7/27/59		

DISTRICT FOUR - GLENDIVE

Division 410

S 31 (4) Circle-Northwest	8.097	United Const. $178,469.68	Gr., Agg. Surf.& Dr.	4/22/59	150 Cal. Days	4/30/59	Fair	15	78
S 32 (9) Glendive-Richey	10.037	Richardson Const. $155,420.03	Agg. Surf.,P.M.Bit. Surf. & S.C.	5/27/59	100 Cal. Days	6/8/59	Good	14	61

MONTHLY CONSTRUCTION REPORT
Month Ended July 31, 1959

Division 410 (Continued)									
I 94-6 (2) 216 Glendive-East	4.184	Carlson Lien Central Contr. Co. $762,435.42	Gr., Agg. Surf., P.M. B.S., Dr. & 1-17.25' Conc. Jr. Sep.	4/22/59	270 Cal. Days	5/25/59	Fair	41	26
S 95 (3) Carlyle W. & No.	7.010	United Const. Co. $195,552.93	Gr., Agg. Surf., Dr. & 100.0' T.T. Br.	7/29/59	200 Cal. Days	7/29/59	--	22	--
U 121(3) & F 130(15)U-1 Terry-Glendive & Towne St. & Merrile Ave., Glendive	2.670	Schye & Sullivan $621,693.16	Gr., Agg. Surf., P.M.S. S.C.O. & Dr.	9/24/58	200 Cal. Days	10/9/58	Fair	32	53
F 130 (15) U-2 Terry-Glendive	-----	Sterhan Const. $131,106.79	2-Conc.Brs.-7 Mile Creek; 2 Conc.Brs.-Dry Creek	4/24/58	11/30/58	5/2/58	--	--	97
S 258 (2) Rock Spring-Van Norman	-----	Central Contr. Co. $90,013.51	Gr., Dr. & 224.5' Conc. Br.	7/22/59	7/31/60	Not Started			
S 264 (2) Van Norman-North	-----	W.P.Roscoe Co. $94,951.51	410.5' S.&C. Br.	10/28/58	11/30/59	11/20/58	Good	10	89
S 270 (2) Lindsay-Bloomfield	0.232	Albert Lalonde Co. $47,332.12	Gr. & Install Struc. Pl. Pi. Arches	6/4/59	9/30/59	Not Started			
DS 302 (14) Terry-Brockway	2.197	J.F.England Sons $142,771.28	Gr., Agg. Surf., R.M.S., S.C.O. & Dr.	7/22/58	150 Cal. Days	9/8/58	Fair	10	97
DF 391 (9) U-1 Circle-Sidney	9.669	Roth Const. $572,121.96	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	11/24/58	300 Cal. Days	12/15/58	Good	14	64
F 391 (12) Circle-Sidney	9.035	Albert Lalonde Co. $130,143.97	P.M.Bit. Surf. & apply State Fur. Cov. Mtl.	5/27/59	80 Cal. Days	7/16/59	Good	29	4
Division 420									
F 84 (26) W.Point-No.Dak.Line	9.846	Norgaard & Hilling $496,894.26	Gr., Agg. Surf., P.M.Bit.Surf. & Dr.	5/12/59	220 Cal. Days	5/12/59	Fair	42	35
F 193 (9) & F 273 (10) Culbertson-Plentywood & Sidney-Culbertson	7.842	Norgaard & Hilling $430,359.17	Gr., Agg. Surf., P.M.S. S.C.O. & Dr.	7/28/58	250 Cal. Days	8/14/58	Good	--	96
S 257 (3) Tampico-Glasgow	-----	W.P.Roscoe Co. $298,813.75	400.0' & 120.0' S.&C. Brs. & 75.0' TT Br.	5/27/59	11/30/60	7/6/59	Fair	11	1
S 313 (4) Plentywood-Can.Line	15.633	Northwestern Engr. $172,265.42	P.M. Bit. Surf.	4/22/59	100 Cal. Days	6/4/59	Good	28	78
DF 333 (19) Grass Range-Malta	14.943	Northwestern Engr. $392,756.05	Agg.Surf., P.M.S. & S.C.O.	6/25/58	150 Cal. Days	7/24/58	Shutdown 6/16/59		97
Division 430									
DF 187 (5) Armells Creek-Hays-Harlem	6.394	J.F.England Sons $194,196.56	Gr., Agg. Surf. & Dr.	11/6/58	180 Cal. Days	Not Started			
S 187 (7) Armells Creek-Hays-Harlem	4.225	Wickens Bros. $359,248.06	Gr., Agg.Surf. & Dr.	7/22/59	130 Cal. Days	Not Started			
DS 261 (2) Big Spring-North	2.150	Francis Tindall $197,133.44	Gr., Agg.Surf., S.C.O. & Dr.	10/2/58	90 Cal. Days	4/13/59	Fair	--	71

MONTHLY CONSTRUCTION REPORT
Month Ended July 31, 1959

Division 430 (continued)									
DF 333 (21) Grass Range-Malta	12.936	Summit Const. $447,646.42	Soil Cem.Stab.Base P.M.S. & S.C.O.	11/19/58	100 Cal. Days	6/10/59	Good	--	62
DF 333 (24) Grass Range-Malta	19.875	Nilson-Smith $762,810.19	Agg.Surf.,P.M.S. & Seal Coat	5/27/59	200 Cal. Days	7/20/59	Fair	35	3
S 342 (7) Arrow Creek-Brooks	13.017	McLaughlin, Inc. $203,307.71	Agg. Surf.,P.M.S., S.C.O. & Dr.	3/18/59	120 Cal. Days	4/14/59	Good	16	90
SMP 403-001-01-42 So. of Roy	-----	Oliver Schubert $24,956.00	Sectionhouse	5/27/59	9/30/59	6/18/59	Good	5	40
DISTRICT FIVE - BILLINGS									
Division 510									
I-ING 90-8 (6) 441 Billings Southside E. & W.	-----	Cherf Bros. Inc. Sandkay Contr.Inc. $442,096.74	457.0' Conc. O.P. 133.0' & 3-153.0' Conc. Brs. 3-81.5 Conc. Br. Approaches & Dr.	5/8/58	6/30/59	5/14/58	Good	28	94
IN 90-9 (5) 498 U-1 & IN 90-9 (7) 508 U-1 Crow Agency-Hardin	11.594	Stanley Arkwright $1,685,369.32	Gr.,Agg.Surf.,P.M.S., S.C.O. & Dr.	9/18/58	400 Cal. Days	9/24/58	Good	181	59
IN 90-9 (5) 498 U-2 & IN 90-9 (7) 508 U-2 Crow Agency-Hardin	-----	Cherf Bros. Inc. Sandkay Contr.Inc. $347,819.25	2-118.0', 1-209.5', 2-133.0' Conc. O.Ps 164.5' & 153.0' Conc. Brs.	5/22/58	7/31/59	7/1/58	Good	18	94
S 175 (1) Fishtail-SW	6.431	G.E.Marshall $136,685.31	Gr.,Agg.Surf., P.M.S.,S.C. & Dr.	6/17/59	200 Cal. Days	7/27/59	--	--	0
S 192 (2) U-2 Adobe Road-Laurel	7.317	Bud King Const. $445,944.82	Gr.,Agg.Surf., P.M.O.,S.C.O.,Dr. 1-19.0', 1-25.0', 1-29.0' TT Brs.	11/3/58	160 Cal. Days	11/10/58	Fair	--	81
F-FG 228 (14) Laurel-Billings	-----	W.R.Cahoon $1,042,703.83	1713.30' S.&C. O.P.	10/24/57	10/31/59	11/13/57	Good	39	78
S 236 (3) Custer-Musselshell	7.056	Holland Const. Co. $133,121.90	Gr.,Agg.Surf. & Dr.	11/18/58	150 Cal. Days	12/22/58	Completed 7/17/59		
S 236 (6) U-1 Custer-Musselshell	-----	Central Contr. Co. $54,574.10	193.0' Conc. Br.	7/22/59	7/31/60	Not Started			
DF 258 (11) Wyo. Line-Bridger	5.773	Wickens Bros. $444,588.92	Gr.,Agg.Surf., P.M.S.,S.C.O. & Dr.	8/5/58	180 Cal. Days	9/16/58	Completed 7/23/59		
S 260 (1) Lodge Grass-St. Xavier	11.412	Walling Const. $304,367.56	Gr.,Agg.Surf. & Dr.	3/17/59	250 Cal. Days	4/8/59	Good	38	63
DS 274 (2) Red Lodge-West	3.368	Dillsworth Const. $339,750.93	Gr.,Agg.Surf. & Dr.	11/19/58	120 Cal. Days	12/27/58	Good	21	89
DF 284 (9) Broadview-Lavina	0.657	C.B.Lauch Co. $113,434.99	143.0' & 101.5' C. Brs.,Agg.Surf. & B.S.T.	6/25/58	9/15/59	7/21/58	Good	13	82
DS 289 (7) & DS 346 (4) Red Lodge-Columbus	7.676	Wickens Bros. $193,979.98	Gr.,Agg. Surf. & Dr.	11/22/58	160 Cal. Days	1/12/59	Fair	27	79

MONTHLY CONSTRUCTION REPORT
Month Ending July 31, 1959

Division 520									
S 45 (8)	5.668	United Const. Co.	Gr., Agg. Surf. & Dr.	9/12/58	150 Cal.	9/17/58	Completed		
Brandenberg-Garland-Miles City		$126,455.52			Days		7/11/59		
S 51 (4)	4.597	J.F. England Sons	Gr., Agg. Surf. & Dr.	11/5/58	120 Cal.	4/6/59	Good	13	84
Knobs-Webster-Baker		$67,520.15			Days				
S 196 (1)	10.968	Dean R. Rounds	Gr., Agg. Surf. & Dr.	12/4/58	150 Cal.	5/7/59	Fair	--	48
Albion-Carter		$112,969.01			Days				
DF 198 (4), F 334 (15)	9.417	Carlson Lien Co.	Gr., Soil Cem. Stab.,	9/5/58	190 Cal.	10/7/58	Fair	45	29
U-2 & DF 334 (16)	10.980	$565,293.68	P.M.S., S.C.O. & Dr.		Days				
Broadus-Olive & Crow									
Agency-Broadus									
S 362 (5)	9.049	Wyoming Paving	Agg. Surf., P.M.S.	3/18/59	120 Cal.	4/2/59	--	--	89
Lame Deer-Colstrip		$153,459.59	& S.C.O.		Days				

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1959

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110									
F 63 (7), F 192 (8), F 194 (4), F 197 (6) St. Ignatius-Pablo-Arlee-Ravalli	16.719	Kiely Const. Co. $605,418.22	Gr., Agg. Surf., P.M. Bit. Surf., Seal Coat, Dr. & Traffic Delineation	5/27/59	120 Cal. Days	6/17/59	Good	24	37
F 78 (7) Philipsburg-Maxville	9.702	Fred H. Slate $961,523.74	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	4/22/59	250 Cal. Days	5/27/59	Good	50	38
I 90-1 (4) 60 U-1 Tarkio-Missoula	4.991	Nilson-Smith $1,042,632.36	Gr., Agg. Surf., P.M. S., S. C. & Dr.	8/27/58	300 Cal. Days	9/3/58	Fair	34	85
I 90-1 (4) 60 U-2 Tarkio-Missoula	-----	Pew Const. Co. $135,668.29	2-128.0' Conc. O.P. 17.25' Conc. U.P.	8/27/58	6/30/59	9/25/58	Completed 8/6/59		
I 90-1 (5) 46 Superior-East & West	-----	Riedesel Const. Schye & Sullivan $846,796.85	620.92' S.& C. Br. 800.92' S.& C. Br.	11/18/58	7/31/60	12/15/58	Fair	23	19
I 90-1 (6) 43 U-2 Superior-East & West	-----	Mont. Engr. & Const. $144,402.72	153.0' Dual O.P. 168.0' Conc. Br.	7/22/59	7/31/60	Not Started			
I 90-3 (3) 157 U-1 Bearmouth-Deer Lodge	9.623	Bud King Const. McLaughlin, Inc.	Gr., Agg. Surf., P.M. S.C.O. & Dr.	8/27/58	400 Cal. Days	9/8/58	Good	75	64
I 90-3 (3) 157 U-2 Bearmouth-Deer Lodge	-----	Oster, Johnson & Pederson, Inc. $219,727.84	113.0' Conc. Struc. 153.0' Conc. Struc. 4-17.25' Conc. Struc.	8/27/58	7/31/59	10/27/58	Good	28	95
F-F 90 (4) FH Idaho Line-Plains	-----	Peter Kiewit Sons' $554,931.60	949.25' S.& C. Br.	11/12/58	7/31/60	11/28/58	Fair	10	34
S 127 (3) U-1 Philipsburg-West	6.383	G.E. Marshall $264,790.83	Gr., Agg. Surf. & Dr.	7/22/58	200 Cal. Days	8/4/58	Completed 8/7/59		
S 216 (2) St. Regis-Paradise	3.391	Fred H. Slate $297,245.41	Gr., Agg. Surf., P.M.S., S.C. & Dr.	4/13/59	120 Cal. Days	4/14/59	Good	27	72
F-FG 249 (11) Garrison-Helena	2.613	C. B. & S. $450,982.35	Gr., Agg. Surf., B.S.T. & Dr.	10/6/58	200 Cal. Days	10/7/58	Fair	3	99
U 405 (5) Missoula Streets	-----	Pew Const. Co. $18,898.42	Furnish & Erect Signs	6/17/59	50 Cal. Days	7/21/59	Shutdown 8/13/59	3	65
SMP 4599, Lake, Mineral, Missoula, Powell, Ravalli & Sanders Counties	-----	Wm.W.Strever $128,731.00	Cr. & Stockpile 164,500 Tons	10/22/58	9/30/59	4/8/59	Fair	16	64

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1959

Division 120									
S 38 (6) Noxon-Troy	5.854	Max J. Kuney Co. $283,685.06	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	10/20/58	130 Cal. Days	12/3/58	Fair	55	32
F 87(10)U-1 & DF 87(11) Plains-Elmo	9.893	Hilde Const. Co. $568,333.27	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	11/7/58	160 Cal. Days	11/11/58	Fair	26	63
DF 98 (9) Whitefish-Stryker	10.962	Curtis Const. $314,136.66	Agg. Surf., P.M.S. & S.C.O.	6/25/58	120 Cal. Days	7/11/58	Shutdown 7/24/59	--	93
F 100 (8), F 270 (9) F 270 (10), Whitefish-C.Falls & Whitefish-Kalispell	14.635	Baltrusch Const. $668,851.08	Gr., Agg. Surf., P.M.S., S.C. & Dr.	5/5/59	220 Cal. Days	5/26/59	Fair	36	33
F 118 (7) Libby-Rexford	0.631	N.A.Nelson Const. $687,696.05	Gr., Surf., B.S.T., Dr. & 698.0' S.&C. Br.	12/19/57	12/31/59	1/7/58	Good	10	89
S 157 (2) Kalispell-Lupfer	10.392	Chas.Shannon Co. $124,412.69	P.M.Bit.Surf. & S.C.	5/27/59	90 Cal. Days	7/2/59	Fair	15	23
DS 178(4) & S 178(5) Moiese-Charlo-Ninepipe	7.759	Kiely Const. Co. $277,028.95	Gr., Agg.Surf., P.M.S. S.C.O., Dr. & 75' T.T. Br.	9/24/58	160 Cal. Days	10/21/58	Good	15	98
S 178 (6) Moiese-Charlo-Ninepipe	4.825	Kiely Const. Co. $71,542.99	P.M.Bit.Surf. & S.C.	5/27/59	70 Cal. Days	8/25/59	Good	15	91
ARO 102-0028-32-05 Manicke-Kalispell	-----	Walter Mackin $7,805.74	Structures	8/26/59	11/30/59	Not Started			
DISTRICT TWO - BUTTE									
Division 210									
I 15-1 (7) 0 Monida-North	17.100	Mont.Engr.& Const. $36,959.44	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	7/27/59	--	6	55
I-ING 15-2 (8) 118 Dillon-Butte	4.245	Peter Kiewit $1,360,740.95	Gr., Agg.Surf., P.M. Bit. Surf., Dr. 209.5' C. O.P. & 2-S&C. O.P. - 1,421.5'	5/22/59	330 Cal. Days	6/16/59	Good	51	18
F 43 (14) U-1 Wisdom-Divide	-----	W.R.Cahoon Co. $226,504.89	234.5' Conc.Br. 325.0' Steel Br.	7/22/59	8/31/60	8/17/59	Good	5	1
I-ING 82-01 (6) U-1 Idaho Line-Dillon	4.997	F & S Contr. Co. $918,343.81	Gr., Agg. Surf., B.S.T. & Dr.	3/27/58	300 Cal. Days	5/5/58	Shutdown 8/4/59	18	99
F 164 (10) & DF 164 (12) Philipsburg-Anaconda	2.255	Kiely Const. $432,660.42	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	11/6/58	200 Cal. Days	11/26/58	Fair	18	90
DF 164 (11) Philipsburg-Anaconda	11.995	Kiely Const. $301,568.39	P.M.S. & S.C.O.	6/25/58	130 Cal. Days	8/7/58	Fair	--	97
I-ING 255 (12) U-1 Idaho Line-Dillon	12.082	Peter Kiewit $1,172,599.41	Gr., Grav. Surf., B.S.T. & Dr.	10/11/57	400 Cal. Days	10/15/57	Shutdown 8/10/59	--	99
I-ING 255 (12) U-2 Idaho Line-Dillon	-----	C.B.Lauch $148,617.38	280.5' S.&C. Br. 118.0' S.&C. Br.	10/11/57	7/31/59	5/16/58	Completed 7/31/59		
DS 304 (4) Galen-Anaconda	2.840	Kiely Const.Co. $67,694.35	Agg. Surf., P.M.S. & S.C.O.	7/22/58	75 Cal. Days	9/24/58	Completed 7/25/59		

MONTHLY C[illegible]STRUCTION REPORT
Month Ending August 31, 1959

Division 210 (Continued)									
DF 387 (6) Dillon-Twin Bridges	10.449	Kiely Const. $138,700.54	Gr., Agg. Surf., P.M.S. & S.C.O.	8/27/58	100 Cal. Days	4/23/59	Shutdown 8/18/59	--	93
SMP 9499, Beaverhead, Broadwater, Deer Lodge, Gallatin & Madison Counties	-----	Union Const. Co. $52,425.00	Cr. & Stockpile 70,000 Tons	7/22/59	10/31/59	8/14/59	--	5	7
Division 220									
S 14 (8) Ringling-Martinsdale	11.859	Billings Blacktop Gibson Const.Co. $299,154.50	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	2/9/59	160 Cal. Days	7/16/59	Poor	15	11
DS 64 (2) & S 64 (3) Shawmut-Hedgesville	8.709	Wm.W.Strever $239,753.35	Gr., Agg.Surf., Dr. & 50.0' TT Br.	10/26/58	160 Cal. Days	11/18/58	Good	3	99
I 90-7 (5) 339 Springdale-West	11.800	Starline Equip. $13,048.20	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	Not Started			
I 117 (10) U-1 Livingston-Big Timber	7.756	Albert Lalonde $805,256.93	Gr., Agg. Surf., P.M.S., Dr. & 118.0' C. Br.	3/27/58	250 Cal. Days	4/4/58	Good	--	97
I 117 (10) U-2 Livingston-Big Timber	4.029	Albert Lalonde $1,537,336.57	Gr., Agg.Surf.& Dr.	4/24/58	300 Cal. Days	6/17/58	Good	66	63
F 217 (10) Gardiner-Livingston	9.700	Long Const. Co. $507,106.46	Gr., Agg.Surf.& Dr.	9/15/58	220 Cal. Days	10/7/58	Fair	28	98
SMP 3099 Gallatin, Meagher, Park	-----	Wm.W.Strever $81,735.00	Crush & Stockpile Gravel	6/17/59	9/30/59	8/11/59		8	9
DISTRICT THREE - GREAT FALLS									
Division 310									
S 2 (7) Helena-Flesher-Lincoln	7.262	Dillsworth Const. Maronick Const. $355,006.30	Gr., Agg.Surf., P.M.Bit.Surf. & Dr.	8/11/59	180 Cal. Days	8/12/59	Fair	17	5
I-IG-ING 15-4(4) 184 U-1 GN & NP, Helena	---	Sletten Const. $569,389.84	Dual Steel & Conc. Overpasses	6/19/59	11/30/60	7/20/59	Good	--	6
I 15-5 (9) 275 U-1 Sun River-Great Falls	8.337	Interstate Contr. $2,629,104.83	Gr., Agg. Surf., P.M.Bit.Surf. & Dr.	7/22/59	400 Cal. Days	8/5/59	Good	56	5
I 15-5 (9) 275 U-2 Sun River-Great Falls	-----	Mont.Bridge Co. $231,507.58	2 Interchanges & 2 Jr.Gr.Separations	7/22/59	7/31/60	8/6/59	Fair	5	5
I 15-5 (9) 275 U-3 Sun River-Great Falls	8.337	Fred Strandberg $30,093.40	Fence	7/22/59	100 Cal. Days	Not Started			
I 15-5 (8) 250 Cascade-Ulm	12.500	Parker & Knez $18,810.92	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	6/9/59	Shutdown 8/21/59	3	47
DF 176 (6) Augusta-Sun River	5.720	Nilson-Smith $439,966.00	Gr., Agg.Surf., P.M.S., S.C.O. & Dr.	8/27/58	180 Cal. Days	9/10/58	Good	18	99
I 182 (6) Cascade-Ulm	12.461	Hilde Const. Co. $1,198,101.12	Gr., Grav.Surf., P.M.S., S.C.O. & Dr.	12/19/57	350 Cal. Days	3/31/58	--	--	99
S 193 (1) Valier-No. & West	7.397	Naranche & Konda $342,351.56	Gr., Agg. Surf., P.M.S. & Dr.	6/17/59	180 Cal. Days	7/16/59	Good	--	1

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1959

Division 310 (Continued)									
FG 224 (5) Great Falls Streets	0.195	Robertson & Cave Sletten Const. $647,730.79	Gr., Grav. Surf., C.Pave., R.M.O., S.C.O. Dr. & 75.33' St. Br.	9/26/57	8/31/59	10/14/57	Poor	3	100
S 228 (1) Wolf Creek-Augusta	17.789	Robertson & Cave $730,033.69	Gr., Agg. Surf. B.S.T. & Dr.	9/12/58	200 Cal. Days	9/16/58	Poor	--	75
S 232 (2) East Helena-No.	-----	Fred Strandberg $13,845.70	31.5' Conc. Br.	6/17/59	10/31/59	7/7/59	Fair	--	75
F 235 (26) U-1 Armington-Lewistown	5.283	S.Birch, Inc. & S.Birch Const. $740,564.06	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	10/10/58	220 Cal. Days	10/16/58	Good	14	58
F 235 (26) U-2 Armington-Lewistown	-----	C.B.Lauch Const. $336,280.87	2-91.5', 4-101.5', 2-118.0' & 1-123.0' Conc. Brs.	10/15/58	10/31/59	11/4/58	Fair	27	71
F 238 (7) Wolf Creek-Augusta	10.454	Naranche & Konda $1,058,369.51	Gr., Agg. Surf., P.M.O., S.C.O. & Dr.	5/26/58	300 Cal. Days	6/9/58	--	2	100
US 246 (1) Unionville-Helena	0.674	Helena Sand & Grav. $206,006.92	Gr., Grav. Surf., P.M.O. & Dr.	10/24/57	150 Cal. Days	4/7/58	Fair	10	98
F 267 (10) Ovando-Rogers Pass	16.540	S.Birch, Inc. & S.Birch Const.Co. $275,216.97	Agg. Surf. & P.M.S.	6/17/59	120 Cal. Days	6/25/59	Poor	38	72
SMP 301-0020-01-42 Great Falls	-----	Palmer Const.Co. $189,158.00	Shop & Office Bldg.	6/17/59	12/31/59	6/25/59	--	--	--
Division 320									
I-IG-ING 15-8 (3) 351 Shelby-West Side	5.623	F & S Contr. Co. $1,793,114.67	Gr., Agg. Surf., P.M.S., S.C.O. & Dr. 1-276.0' St. Inter. 1-360.0' S.&C. Inter.	2/9/59	300 Cal. Days	3/27/59	Good	56	42
F-FG 95 (11) U-1 Gildford-Havre-East	7.142	Baltrusch Const. $543,201.01	Gr., Agg. Surf., P.M.S. & Dr.	6/17/59	220 Cal. Days	Not Started			
FG-95 (11) U-2 Gildford-Havre-East	-----	Walter Mackin $127,384.55	1-311.5' S.&C. C.P.	11/19/58	11/30/59	1/27/59	Good	9	91
F 132 (7) Chester-Gildford	12.695	Holland Const. $835,350.13	Gr., Agg. Surf., P.M.S., S.C. & Dr.	7/1/59	200 Cal. Days	7/6/59	Good	25	9
S 185 (1) Santa Rita-Del Bonita	3.909	OBNeil Const. $117,689.72	Gr., Agg. Surf. & Dr.	1/15/59	120 Cal. Days	5/20/59	Fair	12	90
S 185 (2) Santa Rita-Del Bonita	32.113	Inland Asphalt $357,323.56	Agg. Surf., P.M.S. & S.C.O.	3/18/59	120 Cal. Days	4/10/59	Shutdown 8/8/59	--	65
S 187 (1) U-1 Armells Creek-Hays-Harlem	12.665	J.F.England Sons R.A.Millard $437,338.28	Gr., Agg. Surf., B.S.T. & Dr.	3/27/58	250 Cal. Days	4/30/58	Fair	--	93
S 187 (2) U-1 Armells Creek-Hays-Harlem	14.054	Roth Const. Co. $477,952.17	Gr., Grav. Surf., B.S.T. & Dr.	9/26/57	350 Cal. Days	4/2/58	Shutdown 10/10/58		94
S 187 (3) u-1 Armells Creek-Hays-Harlem	12.624	Baltrusch Const. $547,714.28	Gr., Grav. Surf., B.S.T. & Dr.	6/28/57	450 Cal. Days	7/30/57	Good	24	98

MONTHLY C STRUCTION REPORT
Month Ending August 31, 1959

Division 320 (Continued)									
S 187 (6) Armells Creek-Hays-Harlem	39.343	Asbell Bros. Wyoming Paving $440,549.16	P.M.Bit.Surf.	4/22/59	100 Cal. Days	5/30/59	Completed 8/24/59		
F 190 (3) Birch Creek-Browning	7.417	Zook Bros. $499,697.29	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	5/1/59	225 Cal. Days	6/11/59	Good	28	41
S 248 (2) U-1 Blackfoot-Northerly	12.143	Zook Bros. $287,646.72	Gr., Agg.Surf. &Dr.	11/14/58	300 Cal. Days	12/1/58	--	--	99
DISTRICT FOUR - GLENDIVE									
Division 410									
S 31 (4) Circle-Northwest	8.097	United Const. $178,469.68	Gr., Agg. Surf. & Dr.	4/22/59	150 Cal. Days	4/30/59	Poor	9	79
S 32 (9) Glendive-Richey	10.037	Richardson Const. $155,420.03	Agg.Surf., P.M. Bit.Surf. & S.C.	5/27/59	100 Cal. Days	6/8/59	--	--	75
I 94-6 (2) 216 Glendive-East	4.184	Carlson-Lien Central Contr.Co. $762,435.42	Gr., Agg. Surf., P.M.B.S., Dr. & 1-17.25' Sep.	4/22/59	270 Cal. Days	5/25/59	Poor	34	30
S 95 (3) Carlyle W. & No.	7.010	United Const. Co. $195,552.93	Gr., Agg.Surf., Dr. & 100.0' T.T. Br.	7/29/59	200 Cal. Days	7/29/59	Good	28	21
U 121(3) & F 130(15) U-1 Terry-Glendive & Towne St. & Merrile Ave., Glendive	2.670	Schye & Sullivan $621,693.16	Gr., Agg.Surf., P.M.S., S.C.O. & Dr.	9/24/58	200 Cal. Days	10/9/58	Fair	31	64
F 130 (15) U-2 Terry-Glendive	----	Sterhan Const. $131,106.79	2-Conc.Brs.-7 Mile Creek; 2 Conc.Brs.-Dry Creek	4/24/58	11/30/58	5/2/58	Completed 8/4/59		
S 258 (2) Rock Spring-Van Norman	----	Central Contr.Co. $90,013.51	Gr., Dr. & 224.5' Conc. Br.	7/22/59	7/31/60	Not Started			
S 264 (2) Van Norman-North	-----	W.P.Roscoe Co. $94,951.51	410.5' S.&C. Br.	10/28/58	11/30/59	11/20/58	Good	3	99
S 270 (2) Lindsay-Bloomfield	0.232	Albert Lalonde $47,332.12	Gr. & Install Struc.Pl.Pi.Arches	6/4/59	9/30/59	8/6/59	--	5	36
DS 302 (14) Terry-Brockway	2.197	J.F.England Sons $142,771.28	Gr., Agg. Surf., R.M.S., S.C.O. & Dr.	7/22/58	150 Cal. Days	9/8/58	Completed 8/1/59		
DF 391 (9) U-1 Circle-Sidney	9.669	Roth Const. $572,121.96	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	11/24/58	300 Cal. Days	12/15/58	Good	--	95
F 391 (12) Circle-Sidney	9.035	Albert Lalonde $130,143.97	P.M.Bit. Surf. & apply State Fur. Cov. Mtl.	5/27/59	80 Cal. Days	7/16/59	Good	15	93
Division 420									
F 84 (26) W.Point-No.Dak.Line	9.846	Norgaard & Hilling $496,894.26	Gr., Agg. Surf., P.M.Bit.Surf. & Dr.	5/12/59	220 Cal. Days	5/12/59	Good	67	59
F 193 (9) & F 273 (10) Culbertson-Plentywood Sidney-Culbertson	7.842	Norgaard & Hilling $430,359.17	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	7/28/58	250 Cal. Days	8/14/58	Completed 8/26/59		
S 257 (3) Tampico-Glasgow	-----	W.P.Roscoe Co. $298,813.75	400.0 & 120.0' S.&C. Bros. & 75.0' TT Brs.	5/27/59	11/30/60	7/6/59	Good	15	8

MONTHLY C[illegible]TRUCTION REPORT
Month Ending August 31, 1959

Division 420 (Continued)									
S 313 (4)	15.633	Northwestern Engr.	P.M.Bit.Surf.	4/22/59	100 Cal.	6/4/59	--	--	89
Plentywood-Can.Line		$172,265.42			Days				
DF 333 (19)	14.943	Northwestern Engr.	Agg. Surf.,	6/25/58	150 Cal.	7/24/58	Completed		
Grass Range-Malta		$392,756.05	P.M.S. & S.C.O.		Days		8/18/59		
Division 430									
DS 187 (5)	6.394	J.F.England Sons	Gr., Agg. Surf.	11/6/58	180 Cal.	8/10/59	Good	17	21
Armells Creek-Hays-Harlem		$194,196.56	& Dr.		Days				
S 187 (7)	4.225	Wickens Bros.	Gr., Agg. Surf.	7/22/59	130 Cal.	8/7/59	Fair	20	10
Armells Creek-Hays-Harlem		$359,248.06	& Dr.		Days				
DS 261 (2)	2.150	Francis Tindall	Gr., Agg. Surf.	10/2/58	90 Cal.	4/13/59	Poor	--	92
Big Spring-North		$197,133.44	S.C.O. & Dr.		Days				
DF 333 (21)	12.936	Summit Const.	Soil Cem.Stab.Base	11/19/58	100 Cal.	6/10/59	Good	--	97
Grass Range-Malta		$447,646.42	P.M.S. & S.C.O.		Days				
F 333 (24)	19.875	Nilson-Smith	Agg.Surf.,P.M.S.	5/27/59	200 Cal.	7/20/59	Good	70	15
Grass Range-Malta		$762,810.19	& Seal Coat		Days				
S 342 (7)	13.017	McLaughlin, Inc.	Agg. Surf.,P.M.S.,	3/18/59	120 Cal.	4/14/59	Completed		
Arrow Creek-Brooks		$203,307.71	S.C.O. & Dr.		Days		8/26/59		
SMP 403-001-01-42	-----	Oliver Schubert	Sectionhouse	5/27/59	9/30/59	6/18/59	Fair	4	78
So. of Roy		$24,956.00							
DISTRICT FIVE - BILLINGS									
Division 510									
I-ING 90-8 (6) 441	-----	Cherf Bros. Inc.	457.0' Conc. O.P.	5/8/58	6/30/59	5/14/58	Completed		
Billings Southside E. & W.		Sandkay Contr.Inc.	133.0' & 3-153.0' Conc. Brs.				8/21/59		
		$442,096.74	3-81.5 Conc. Br. Approaches & Dr.						
IN 90-9 (5) 498 U-1 &	11.594	Stanley Arkwright	Gr.,Agg.Surf.,P.M.,	9/18/58	400 Cal.	9/24/58	Good	147	72
IN 90-9 (7) 508 U-1		$1,685,369.32	S.C.O. & Dr.		Days				
Crow Agency-Hardin									
IN 90-9 (5) 498 U-2 &	-----	Cherf Bros., Inc.	2-118.0', 1-209.5',	5/22/58	7/31/59	7/1/58	Completed		
IN 90-9 (7) 508 U-2		Sandkay Contr.Inc.	2-133.0' Conc. O.Ps				8/21/59		
Crow Agency-Hardin		$347,819.25	164.5' & 153.0' Conc. Brs.						
S 175 (1)	6.431	G.E.Marshall	Gr.,Agg. Surf.,	6/17/59	200 Cal.	7/27/59	7/27/59	14	6
Fishtail-SW		$136,685.31	P.M.S.,S.C. & Dr.		Days				
S 192 (2) U-2	7.317	Bud King Const.	Gr.,Agg. Surf.,	11/3/58	160 Cal.	11/10/58	Good	30	95
Adobe Road-Laurel		$445,944.82	P.M.O.,S.C.O.,Dr.		Days				
			1-19.0', 1-25.0', 1-29.0' TT		Brs.				
F-FG 228 (14)	-----	W.R.Cahoon	1713.30' S. & C.	10/24/57	10/31/59	11/13/57	Good	43	85
Laurel-Billings		$1,042,703.83	O.P.						
S 236 (6) U-1	------	Central Contr. Co.	193.0' Conc. Br.	7/22/59	7/31/60	Not Started			
Custer-Musselshell		$54,574.10							
S 260 (1)	11.412	Walling Const.	Gr., Agg. Surf.	3/17/59	250 Cal.	4/8/59	Good	18	85
Lodge Grass-St. Xavier		$304,367.56	& Dr.		Days				

MONTHLY CONSTRUCTION REPORT
Month Ending August 31, 1959

Division 510 (Continued									
DS 274 (2)	3.368	Dillsworth Const.	Gr., Agg. Surf.	11/19/58	120 Cal.	12/27/58	Fair	11	97
Red Lodge-West		$339,750.93	& Dr.		Days				
DF 284 (9)	0.657	C.B.Lauch Co.	143.0' & 101.5' C.	6/25/58	9/15/59	7/21/58	Fair	2	96
Broadview-Lavina		$113,434.99	Brs.,Agg.Surf. & B.S.T.						
DS 289 (7) & DS 346 (4)	7.676	Wickens Bros.	Gr.,Agg.Surf. & Dr.	11/22/58	160 Cal.	1/12/59	Fair	18	97
Red Lodge-Columbus		$193,979.98			Days				
Division 520									
S 51 (4)	4.597	J.F.England Sons	Gr.,Agg.Surf. & Dr.	11/5/58	120 Cal.	4/6/59	Completed		
Knobs-Webster-Baker		$67,520.15			Days		8/8/59		
S 196 (1)	10.968	Dean R. Rounds	Gr.,Agg. Surf.	12/4/58	150 Cal.	5/7/59	Good	36	84
Albion-Carter		$112,969.01	& Dr.		Days				
DF 198 (4), F 334 (15)	9.417	Carlson Lien Co.	Cr., Soil Cem.Stab.	9/5/58	190 Cal.	10/7/58	Good	--	59
U-2 & DF 334 (16)	10.980	$565,293.68	P.M.S.,S.C.O. & Dr.		Days				
Broadus-Olive & Crow									
Agency-Broadus									
S 362 (5)	9.049	Wyoming Paving	Agg. Surf.,P.M.S.	3/18/59	120 Cal.	4/2/59	Completed		
Lame Deer-Colstrip		$153,459.59	& S.C.O.		Days		8/20/59		

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1959

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110									
F 63 (7), F 192 (8) F 194 (4), F 197 (6) St. Ignatius-Pablo-Arlee-Ravalli	16.719	Kiely Const. Co. $605,418.22	Gr., Agg. Surf., P.M. Bit. Surf., Seal Coat, Dr. & Traffic Delineation	5/27/59	120 Cal. Days	6/17/59	Fair	16	60
F 78 (7) Philipsburg-Maxville	9.702	Fred H. Slate $961,523.74	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	4/22/59	250 Cal. Days	5/27/59	Fair	52	56
I 90-1 (4) 60 U-1 Tarkio-Missoula	4.991	Nilson-Smith $1,042,632.36	Gr., Agg. Surf., P.M. S., S.C. & Dr.	8/27/58	300 Cal. Days	9/3/58	Shutdown 9/12/59	5	98
I 90-1 (5) 46 Superior-East & West	-----	Riedesel Const. Schye & Sullivan $846,796.85	620.92' S.&C. Br. 800.92' S.&C. Br.	11/18/58	7/31/60	12/15/58	Fair	28	22
I 90-1 (6) 43 U-2 Superior-East & West	-----	Mont. Engr. & Const. $144,402.72	153.0' Dual O.P. 168.0' Conc. Br.	7/22/59	7/31/60	9/14/59		4	0
I 90-3 (3) 157 U-1 Bearmouth-Deer Lodge	9.623	Bud King Const. McLaughlin, Inc.	Gr., Agg. Surf., P.M., S.C.O. & Dr.	8/27/58	400 Cal. Days	9/8/58	Fair	62	66
I 90-3 (3) 157 U-2 Bearmouth-Deer Lodge	-----	Oster, Johnson & Pederson, Inc. $219,727.84	113.0' Conc. Struc. 153.0' Conc. Struc. 4-17.25' Conc. Struc.	8/27/58	7/31/59	10/27/58	Fair	8	99
F-F 90 (4) FH Idaho Line-Plains	-----	Peter Kiewit Sons' $554,931.60	949.25' S.&C. Br.	11/12/58	7/31/60	11/28/58	Fair	14	46
S 216 (2) St. Regis-Paradise	3.391	Fred H. Slate $297,245.41	Gr., Agg. Surf., P.M.S., S.C. & Dr.	4/13/59	120 Cal. Days	4/14/59	Shutdown 9/10/59		95
F-FG 249 (11) Garrison-Helena	2.613	C. B. & S. $450,982.35	Gr., Agg. Surf., B.S.T. & Dr.	10/6/58	200 Cal. Days	10/7/58	Completed 9/11/59		
U 405 (5) Missoula Streets	-----	Pew Const. Co. $18,898.42	Furnish & Erect Signs	6/17/59	50 Cal. Days	7/21/59	Shutdown 8/13/59		65
SMP 4599, Lake, Mineral, Missoula, Powell, Ravalli & Sanders Counties	-----	Wm. W. Strever $128,731.00	Cr. & Stockpile 164,500 Tons	10/22/58	9/30/59	4/8/59	Poor	12	73
Division 120									
S 38 (6) Noxon-Troy	5.854	Max J. Kuney Co. $283,685.06	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	10/20/58	130 Cal. Days	12/3/58	Poor	20	53
F 87 (10)U-1 & DF 87(11) Plains-Elmo	9.893	Hilde Const. Co. $568,333.27	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	11/7/58	160 Cal. Days	11/11/58	Poor	--	93
DF 98 (9) Whitefish-Stryker	10.962	Curtis Const. $314,136.66	Agg. Surf., P.M.S. & S.C.O.	6/25/58	120 Cal. Days	7/11/58	Completed 9/4/59		

MONTHLY C STRUCTION REPORT
Month Ending September 30, 1959

Division 120 (Continued)									
F 100 (8), F 270 (9) F 270 (10), Whitefish-C.Falls & Whitefish-Kalispell	14.635	Baltrusch Const. $668,851.08	Gr., Agg. Surf., P.M.S., S.C. & Dr.	5/5/59	220 Cal. Days	5/26/59	Poor	30	41
F 118 (7) Libby-Rexford	0.631	N.A.Nelson Const. $687,696.05	Gr., Surf., B.S.T., Dr., & 698.0' S.&C. Br.	12/19/57	12/31/59	1/7/58	Fair	10	96
S 157 (2) Kalispell-Lupfer	10.392	Chas.Shannon Co. $124,412.69	P.M.Bit.Surf. & S.C.	5/27/59	90 Cal. Days	7/2/59	Fair	15	56
DS 178(4) & S 178(5) Moiese-Charlo-Ninepipe	7.759	Kiely Const. Co. $277,028.95	Gr.,Agg.Surf., P.M.S.,S.C.O.,Dr. & 75' TT Br.	9/24/58	160 Cal. Days	10/21/58	Completed 8/31/59		
S 178 (6) Moiese-Charlo-Ninepipe	4.825	Kiely Const. Co. $71,542.99	P.M.Bit.Surf. & S.C.	5/27/59	70 Cal. Days	6/25/59	Completed 8/26/59		
ARO 102-0028-32-05 Manicke-Kalispell	-----	Walter Mackin $7,805.74	Structures	8/31/59	11/30/59	Not Started			
DISTRICT TWO - BUTTE									
Division 210									
I 15-1 (7) 0 Monida-North	17.100	Mont.Engr. & Const. $36,959.44	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	7/27/59	Completed 9/22/59		
I-ING 15-2 (8) 118 Dillon-Butte	4.245	Peter Kiewit $1,360,740.95	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr. 209.5' C. O.P. & 2-S&C O.P. - 1,421.5'	5/22/59	330 Cal. Days	6/16/59	Fair	45	26
F 43 (14) U-1 Wisdom-Divide	-----	W.R.Cahoon Co. $226,504.89	234.5' Conc. Br. 325.0' Steel Br.	7/22/59	8/31/60	8/17/59	Fair	17	6
I-ING 82-01 (6) U-1 Idaho Line-Dillon	4.997	F & S Contr. Co. $918,343.81	Gr.,Agg.Surf., B.S.T. & Dr.	3/27/58	300 Cal. Days	5/5/58	Completed		
F 164(10) & DF 164(12) Philipsburg-Anaconda	2.255	Kiely Const. Co. $432,660.42	Gr.,Agg.Surf., P.M.S.,S.C.O. & Dr.	11/6/58	200 Cal. Days	11/26/58	Poor	10	99
DF 164 (11) Philipsburg-Anaconda	11.995	Kiely Const. Co. $301,568.39	P.M.S. & S.C.O.	6/25/58	130 Cal. Days	8/7/58	Completed 9/9/59		
I-ING 255 (12) U-1 Idaho Line-Dillon	12.082	Peter Kiewit $1,172,599.42	Gr.,Grave.Surf., B.S.T. & Dr.	10/11/57	400 Cal. Days	10/15/57	Shutdown 8/10/59		99
DF 387 (6) Dillon-Twin Bridges	10.449	Kiely Const. Co. $138,700.54	Gr.,Agg.Surf., P.M.S. & S.C.O.	8/27/58	100 Cal. Days	4/23/59	Completed 9/28/59		
SMP 9499, Beaverhead, Broadwater, Deer Lodge, Gallatin & Madison Counties	-----	Union Const. Co. $52,425.00	Cr. & Stockpile 70,000 Tons	7/22/59	10/31/59	8/14/59	Fair	7	43
Division 220									
S 14 (8) Ringling-Martinsdale	11.859	Billings Blacktop Gibson Const. Co. $299,154.50	Gr.,Agg. Surf., P.M.S.,S.C.O. & Dr.	2/9/59	160 Cal. Days	7/16/59	Poor	25	23
DS 64 (2) & S 64 (3) Shawmut-Hedgesville	8.709	Wm.W.Strever $239,753.35	Gr.,Agg.Surf.,Dr. & 50.0' TT Br.	10/26/58	160 Cal. Days	11/18/58	Completed 9/1/59		
I 90-7 (5) 339 Springdale-West	11.800	Starline Equip. $13,048.20	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	9/25/59	Good	6	1

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1959

Division 220 (Continued)

I 17 (10) U-1 Livingston-Big Timber	7.756	Albert Lalonde $805,256.93	Gr., Agg. Surf., P.M.S., Dr. & 118.0' C. Br.	3/27/58	250 Cal. Days	4/4/58	Good	--	97
I 117 (10) U-2 Livingston-Big Timber	4.029	Albert Lalonde $1,537,336.57	Gr., Agg. Surf. & Dr.	4/24/58	300 Cal. Days	6/17/58	Good	91	69
F 217 (10) Gardiner-Livingston	9.700	Long Const. Co. $507,106.46	Gr., Agg. Surf. & Dr.	9/15/58	220 Cal. Days	10/7/58	Completed 9/23/59		
SMP 3099 Gallatin, Meagher, Park	-----	Wm. W. Strever $81,735.00	Crush & Stockpile Gravel	6/17/59	9/30/59	8/11/59			56

DISTRICT THREE - GREAT FALLS

S 2 (7) Helena-Flesher-Lincoln	7.262	Dillsworth Const. Maronick Const.	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	8/11/59	180 Cal. Days	8/12/59	Good	28	27
I-IG-ING 15-4(4) 184 U-1 GN & NP, Helena	-----	Sletten Const. $569,389.84	Dual Steel & Conc. Overpasses	6/19/59	11/30/60	7/20/59	Fair	16	10
I 15-5 (8) 250 Cascade-Ulm	12.500	Parker & Knez $18,810.92	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	6/9/59	Shutdown 8/21/59		51
I 15-5 (9) 275 U-1 Sun River-Great Falls	8.337	Interstate Contr. $2,629,104.83	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	7/22/59	400 Cal. Days	8/5/59	Fair	82	12
I 15-5 (9) 275 U-2 Sun River-Great Falls	-----	Mont. Bridge Co. $231,507.58	2 Interchanges & 2 Jr. Gr. Separations	7/22/59	7/31/60	8/6/59	Fair	17	19
I 15-5 (9) 275 U-3 Sun River-Great Falls	8.337	Fred Strandberg $30,093.40	Fence	7/22/59	100 Cal. Days	Not Started			
DF 176 (6) Augusta-Sun River	5.720	Nilson-Smith $439,966.00	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	8/27/58	180 Cal. Days	9/10/58	Completed 8/24/59		
I 182 (6) Cascade-Ulm	12.461	Hilde Const. Co. $1,198,101.12	Gr., Grav. Surf., P.M.S., S.C.O. & Dr.	12/19/57	350 Cal. Days	3/31/58	--	--	99
S 193 (1) Valier-No. & West	7.397	Naranche & Konda $342,351.56	Gr., Agg. Surf., P.M.S. & Dr.	6/17/59	180 Cal. Days	7/16/59	Good	28	12
F 224 (5) Great Falls Streets	0.195	Robertson & Cave Sletten Const. $647,730.79	Gr., Grav. Surf., C. Pave., R.M.O., S.C.O., Dr. & 75.33' St. Br.	9/26/57	8/31/59	10/14/57	Completed 8/31/59		
S 228 (1) Wolf Creek-Augusta	17.789	Robertson & Cave $730,033.69	Gr., Agg. Surf., B.S.T. & Dr.	9/12/58	200 Cal. Days	9/16/58	Poor	--	83
S 232 (2) East Helena-No.	-----	Fred Strandberg $13,845.70	31.5' Conc. Br.	6/17/59	10/31/59	7/7/59	Poor	--	87
F 235 (26) U-1 Armington-Lewistown	5.283	S. Birch, Inc. & S. Birch Const. $740,564.06	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	10/10/58	220 Cal. Days	10/16/58	Poor	34	72
F 235 (26) U-2 Armington-Lewistown	-----	C.B. Lauch Const. $336,280.87	2-91-5', 4-101.5, 2-118.0' & 1-123.0' Conc. Brs.	10/15/58	10/31/59	11/4/58	Fair	15	92
F 238 (7) Wolf Creek-Augusta	10.454	Naranche & Konda $1,058,369.51	Gr., Agg. Surf., P.M.O., S.C.O. & Dr.	5/26/58	300 Cal. Days	6/9/58	Completed 8/25/59		
US 246 (1) Unionville-Helena	0.674	Helena Sand & Grav. $206,006.92	Gr., Grav. Surf., P.M.O. & Dr.	10/24/57	150 Cal. Days	4/7/58	Completed 8/31/59		

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1959

Division 310 (Continued)									
S 267 (10) Ovando-Rogers Pass	16.540	S.Birch, Inc. & S.Birch Const. Co. $275,216.97	Agg. Surf. & P.M.S.	6/17/59	120 Cal. Days	6/25/59	Shutdown 6 9/3/59		82
SMP 301-0020-01-42 Great Falls	-----	Palmer Const. Co. $189,158.00	Shop & Office Bldg.	6/17/59	12/31/59	6/25/59	--	--	--
Division 320									
I-IG-ING 15-8 (3) 351 Shelby-West Side	5.623	F & S Contr. Co. $1,793,114.67	Gr.,Agg.Surf.,P.M.S., S.C.O. & Dr. 1-276.0' St. Inter. 1-360.0' S.&C. Inter.	2/9/59	300 Cal. Days	3/27/59	Good	74	60
F-FG 95 (11) U-1 Gildford-Havre-East	7.142	Baltrusch Const. $543,201.01	Gr.,Agg.Surf.,P.M.S. & Dr.	6/17/59	220 Cal. Days	9/28/59	Fair	3	0
FG-95 (11) U-2 Gildford-Havre-East	-----	Walter Mackin $127,384.55	1-311.5' S.&C. O.P.	11/19/58	11/30/59	1/27/59	Poor	5	99
F 132 (7) Chester-Gildford	12.695	Holland Const. $835,350.13	Gr.,Agg.Surf.,P.M.S., S.C. & Dr.	7/1/59	200 Cal. Days	7/6/59	Good	40	25
S 185 (1) Santa Rita-Del Bonita	3.909	O'Neil Const. $117,689.72	Gr.,Agg.Surf. & Dr.	1/15/59	120 Cal. Days	5/20/59	Completed 9/4/59		
S 185 (2) Santa Rita-Del Bonita	32.113	Inland Asphalt $357,323.56	Agg.Surf.,P.M.S. & S.C.O.	3/18/59	120 Cal. Days	4/10/59			92
S 187 (1) U-1 Armells Creek-Hays-Harlem	12.665	J.F.England Sons R.A.Millard $437,338.28	Gr.,Agg.Surf.,B.S.T. & Dr.	3/27/58	250 Cal. Days	4/30/58			96
S 187 (2) U-1 Armells Creek-Hays-Harlem	14.054	Roth Const. Co. $477,952.17	Gr.,Grav.Surf.,B.S.T. & Dr.	9/26/57	350 Cal. Days	4/2/58			95
S 187 (3) U-1 Armells Creek-Hays-Harlem	12.624	Baltrusch Const. $547,714.28	Gr.,Grav.Surf.,B.S.T. & Dr.	6/28/57	450 Cal. Days	7/30/57	Completed 8/28/59		
F 190 (3) Birch Creek-Browning	7.417	Zook Bros. $499,697.29	Gr.,Agg.Surf., P.M.S.,S.C.O. & Dr.	5/1/59	225 Cal. Days	6/11/59	Good	28	58
S 248 (2) U-1 Blackfoot-Northerly	12.143	Zook Bros. $287,646.72	Gr.,Agg.Surf. & Dr.	11/14/58	300 Cal. Days	12/1/58	Completed 9/7/59		
DISTRICT FOUR-GLENDIVE									
Division 410									
S 31 (4) Circle-Northwest	8.097	United Const. $178,469.68	Gr., Agg.Surf. & Dr.	4/22/59	150 Cal. Days	4/30/59	Poor		80
S 32 (9) Glendive-Richey	10.037	Richardson Const. $155,420.03	Agg.Surf.,P.M. Bit.Surf. & S.E.	5/27/59	100 Cal. Days	6/8/59	Poor	18	78
I 94-6 (2) 216 Glendive-East	4.184	Carlson-Lien Central Contr.Co. $762,435.42	Gr.,Agg.Surf., P.M.B.S., Dr. & 1-17.25' Sep.	4/22/59	270 Cal. Days	5/25/59	Poor	44	39
S 95 (3) Carlyle W. & No.	7.010	United Const. $195,552.93	Gr.,Agg.Surf.,Dr. & 100.0' T.T.Br.	7/29/59	200 Cal. Days	7/29/59	Poor	17	45

MONTHLY C' STRUCTION REPORT
Month Ending September 30, 1959

Division 410 (Continued)									
U 121(3) & F 130(15)U-1 Terry-Glendive & Towne St. & Merrile Ave., Glendive	2.670	Schye & Sullivan $621,693.16	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	9/24/58	200 Cal. Days	10/9/58	Fair	25	90
S 258 (2) Rock Spring-Van Norman	-----	Central Contr. $90,013.51	Gr., Dr. & 224.5' Conc. Br.	7/22/59	7/31/60	Not Started			
S 264 (2) Van Norman-North	-----	W.P.Roscoe Co. $94,951.51	410.5' S.&C. Br.	10/28/58	11/30/59	11/20/58	Completed 9/15/59		
S 270 (2) Lindsay-Bloomfield	0.232	Albert Lalonde $47,332.12	Gr. & Install Struc.Pl.Pi.Arches	6/4/59	9/30/59	8/6/59	Fair	10	83
DF 391 (9) U-1 Circle-Sidney	9.669	Roth Const. $572,121.96	Gr., Agg.Surf., P.M.S., S.C.O. & Dr.	11/24/58	300 Cal. Days	12/15/58	Poor	4	99
F 391 (12) Circle-Sidney	9.035	Albert Lalonde $130,143.97	P.M.Bit.Surf. & apply State Fur. Cov. Mtl.	5/27/59	80 Cal. Days	7/16/59	Completed 9/3/59		
Division 420									
F 84 (24) Wolf Point-Poper	----	R.T.Armstrong $1,660.00	Fencing	9/9/59	20 Cal. Days	10/1/59			
F 84 (26) W.Point-No.Dak.Line	9.846	Norgaard & Hilling $496,894.26	Gr., Agg.Surf., P.M.Bit.Surf. & Dr.	5/12/59	220 Cal. Days	5/12/59	Poor	21	72
S 257 (3) Tampico-Glasgow	-----	W.P.Roscoe Co. $298,813.75	400.0 & 120.0' S.&C. Brs. & 75.0' TT Br.	5/27/59	11/30/60	7/6/59	Fair	18	14
S 313 (4) Plentywood-Can. Line	15.633	NorthwesternEngr. $172,265.42	P.M. Bit. Surf.	4/22/59	100 Cal. Days	6/4/59	Shutdown 8/8/59		89
Division 430									
DS 187 (5) Armells Creek-Hays-Harlem	6.394	J.F.England Sons $194,196.56	Gr., Agg.Surf. & Dr.	11/6/58	180 Cal. Days	8/10/59	Good	17	56
S 187 (7) Armells Creek-Hays-Harlem	4.225	Wickens Bros. $359,248.06	Gr., Agg. Surf. & Dr.	7/22/59	130 Cal. Days	8/7/59	Good	45	40
DS 261 (2) Big Spring-North	2.150	Francis Tindall $197,133.44	Gr., Agg.Surf., S.C.O. & Dr.	10/2/58	90 Cal. Days	4/13/59	Completed 9/20/59		
DF 333 (21) Grass Range-Malta	12.936	Summit Const. $447,646.42	Soil Cem.Stab.Base, P.M.S. & S.C.O.	11/19/58	100 Cal. Days	6/10/59	Completed 9/18/59		
F 333 (24) Grass Range-Malta	19.875	Nilson-Smith $762,810.19	Agg.Surf., P.M.S. & Seal Coat	5/27/59	200 Cal. Days	7/20/59	Fair	60	29
SMP 403-001-01-42 So. of Roy	-----	Oliver Schubert $24,956.00	Sectionhouse	5/27/59	9/30/59	6/18/59			
DISTRICT FIVE-BILLINGS									
Division 510									
IN 90-9 (5) 498 U-1 & IN 90-9 (7) 508 U-1 Crow Agency-Hardin	11.594	Stanley Arkwright $1,685,369.32	Gr., Agg.Surf., P.M., S.C.O. & Dr.	9/18/58	400 Cal. Days	9/24/58	Poor	49	88
S 175 (1) Fishtail-SW	6.431	G.E.Marshall $136,685.31	Gr., Agg.Surf., P.M.S., S.C. & Dr.	6/17/59	200 Cal. Days	7/27/59	Good	28	22

MONTHLY CONSTRUCTION REPORT
Month Ending September 30, 1959

Division 510 (Continued)									
S 192 (2) U-2 Adobe Road-Laurel	7.317	Bud King Const. $445,944.82	Gr., Agg. Surf., P.M.O., S.C.O., Dr. 1-19.0', 1-25.0', 1-29.0' TT Brs.	11/3/58	160 Cal. Days	11/10/58	Completed 9/16/59		
F-FG 228 (14) Laurel-Billings	-----	W.R.Cahoon $1,042,703.83	1713.30' S.&C. O.P.	10/24/57	10/31/59	11/13/57	Good	39	91
S 236 (6) U-1 Custer-Musselshell	-----	Central Contr. Co. $54,574.10	193.0' Conc. Br.	7/22/59	7/31/60	Not Started			
S 260 (1) Lodge Grass-St. Xavier	11.412	Walling Const. $304,367.56	Gr., Agg. Surf. & Dr.	3/17/59	250 Cal. Days	4/8/59	Good	15	93
DS 274 (2) Red Lodge-West	3.368	Dillsworth Const. $339,750.93	Gr., Agg. Surf. & Dr.	11/19/58	120 Cal. Days	12/27/58	Completed 9/4/59		
DF 284 (9) Broadview-Lavina	0.657	C.B.Lauch Co. $113,434.99	143.0' & 101.5' C. Brs., Agg. Surf. & B.S.T.	6/25/58	9/15/59	7/21/58	Completed 10/1/59		
DS 289 (7) & DS 346 (4) Red Lodge-Columbus	7.676	Wickens Bros. $193,979.98	Gr., Agg. Surf. & Dr.	11/22/58	160 Cal. Days	1/12/59	Completed 9/16/59		
Division 520									
S 196 (1) Albion-Carter	10.968	Dean R. Rounds $112,969.01	Gr., Agg. Surf. & Dr.	12/4/58	150 Cal. Days	5/7/59	Completed 9/14/59		
DF 198 (4), F 334 (15) U-2 & DF 334 (16) Broadus-Olive & Crow Agency-Broadus	9.416 10.980	Carlson Lien Co. $565,293.68	Gr., Soil Cem. Stab. P.M.S., S.C.O. & Dr.	9/5/58	190 Cal. Days	10/7/58	Poor	28	78

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1959

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
F 63 (7), F 192 (8), F 194 (4), F 197 (6) St. Ignatius-Pablo-Arlee-Ravalli	16.719	Kiely Const. Co. $605,418.22	Gr.,Agg. Surf.,P.M. Bit.Surf.,Seal Coat, Dr. & Traffic Delineation	5/27/59	120 Cal. Days	6/17/59	Fair	3	74
F 78 (7) Philipsburg-Maxville	9.702	Fred H. Slate $961,523.74	Gr.,Agg. Surf.,P.M. Bit Surf. & Dr.	4/22/59	250 Cal. Days	5/27/59	Poor	27	59
I 90-1 (4) 60 U-1 Tarkio-Missoula	4.991	Nilson-Smith $1,042,632.36	Gr.,Agg. Surf.,P.M. S.,S.C. & Dr.	8/27/58	300 Cal. Days	9/3/58	Shutdown 9/12/59	5	98
I 90-1 (5) 46 Superior-East & West	-----	Riedesel Const. Schye & Sullivan $846,796.85	620.92' S.&C. Br. 800.92' S.&C. Br.	11/18/58	7/31/60	12/15/58	Good	38	27
I 90-1 (6) 43 U-2 Superior-East & West	-----	Mont.Engr.& Const. $144,402.72	153.0' Dual O.P. 168.0' Conc. Br.	7/22/59	7/31/60	9/14/59	Fair	6	2
I 90-3 (3) 157 U-1 Bearmouth-Deer Lodge	9.623	Bud King Const. McLaughlin, Inc. $2,456,634.90	Gr.,Agg.Surf.,P.M. S.C.O. & Dr.	8/27/58	400 Cal. Days	9/8/58	Fair	55	68
I 90-3 (3) 157 U-2 Bearmouth-Deer Lodge	-----	Oster, Johnson & Pederson, Inc. $219,727.84	113.0' Conc. Struc. 153.0' Conc. Struc. 4-17.25' Conc. Struc.	8/27/58	7/31/59	10/27/58	Completed 10/10/59		
I 90-3 (5) 157 U-1 I 90-1 (7) 60 U-1 Tario-Missoula	4.991 9.623	Highway Protective Corp. $42,658.16	Signing & Delineation	10/28/59	50 Cal. Days	Not Started			
F-F 90 (4) FH Idaho Line-Plains	-----	Peter Kiewit Sons $554,931.60	949.25' S.& C. Br.	11/12/58	7/31/60	11/28/58	Good	12	80
S 216 (2) St. Regis-Paradise	3.391	Fred H. Slate $297,245.41	Gr.,Agg.Surf.,P.M.S., S.C. & Dr.	4/13/59	120 Cal. Days	4/14/59	Shutdown 9/10/59		95
U 405 (5) Missoula Streets	-----	Pew Const. Co. $18,898.42	Furnish & Erect Signs	6/17/59	50 Cal. Days	7/21/59	Shutdown 8/13/59		65
SMP 4599, Lake, Mineral, Missoula, Powell, Ravalli & Sanders Counties	-----	Wm.W.Strever $128,731.00	Cr. & Stockpile 164,500 Tons	10/22/58	9/30/59	4/8/59	Fair	8	84
Division 120 - Kalispell									
S 38 (6) Noxon-Troy	5.854	Max J. Kuney Co. $283,685.06	Gr., Agg. Surf.,P.M.S., S.C.O. & Dr.	10/20/58	130 Cal. Days	12/3/58	Shutdown 10/19/59		66

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1959

Division 120 - (Continued)									
U 58(23), U 257(14) U-1 & F 270(7) U-1, Manicke-Kalispell, Kalispell-West, Kalispell-Whitefish	2.241	United Paving, Inc. $363,855.17	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	10/28/59	150 Cal. Days	Not Started			
F 87(10) U-1 & DF 87(11) Plains-Elmo	9.893	Hilde Const. Co. $568,333.27	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	11/7/58	160 Cal. Days	11/18/58	Completed 10/20/59		
F 100(8), F 270(9), F 270(10), Whitefish-C. Falls & Whitefish-Kalispell	14.635	Baltrusch Const. $668,851.08	Gr., Agg. Surf., P.M.S., S.C. & Dr.	5/5/59	220 Cal. Days	5/26/59	Fair	50	54
F 118 (7) Libby-Rexford	0.631	N.A. Nelson Const. $687,696.05	Gr., Surf., B.S.T., Dr. & 698.0' S.&C. Br.	12/19/57	12/31/59	1/7/58	Fair	0	98
S 157 (2) Kalispell-Lupfer	10.392	Chas. Shannon Co. $124,412.69	P.M. Bit. Surf. & S.C.	5/27/59	90 Cal. Days	7/2/59	Fair	18	75
ARO 102-0028-32-05 Manicke-Kalispell	-----	Walter Mackin $7,805.74	Structures	8/31/59	11/30/59	10/12/59	Fair	5	16
DISTRICT TWO - BUTTE									
Division 210 - Butte									
I-ING 15-2 (8) 118 Dillon-Butte	4.245	Peter Kiewit $1,360,740.95	Gr., Agg. Surf., P.M. Bit. Surf., Dr. 209.5' C. O.P. & 2-S&C O.P. - 1,421.5'	5/22/59	330 Cal. Days	6/16/59	Good	69	24
F 43 (14) U-1 Wisdom-Divide	-----	W.R. Cahoon Co. $226,504.89	234.5' Conc. Br. 325.0' Steel Br.	7/22/59	8/31/60	8/17/59	Fair	20	15
I-ING 82-01 (6) U-1 Idaho Line-Dillon	4.997	F & S Contr. Co. $918,343.81	Gr., Agg. Surf., B.S.T. & Dr.	3/27/58	300 Cal. Days	5/5/58	Suspended 9/9/59		99
F 164 (10) & DF 164 (12) Philipsburg-Anaconda	2.255	Kiely Const. Co. $432,660.42	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	11/6/58	200 Cal. Days	11/26/58	Completed 10/3/59		
I-ING 255 (12) U-1 Idaho Line-Dillon	12.082	Peter Kiewit Sons $1,172,599.42	Gr., Grav. Surf., B.S.T. & Dr.	10/11/57	400 Cal. Days	10/15/57	Shutdown 8/10/59		99
SMP 0499, Beaverhead, Broadwater, Deer Lodge, Gallatin & Madison Counties	-----	Union Const. Co. $52,425.00	Cr. & Stockpile 70,000 Tons	7/22/59	10/31/59	8/14/59	Good	13	91
Division 220 - Bozeman									
S 14 (8) Ringling-Martinsdale	11.859	Billings Blacktop Gibson Const. Co. $299,154.50	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	2/9/59	160 Cal. Days	7/16/59	Fair	20	35
I 90-7 (5) 339 Springdale-West	11.800	Starline Equip. $13,048.20	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	9/25/59	--	--	--
I 117 (10) U-1 Livingston-Big Timber	7.756	Albert Lalonde $805,256.93	Gr., Agg. Surf., P.M.S., Dr. & 118.0' C. Br.	3/27/58	250 Cal. Days	4/4/58	--	--	99
I 117 (10) U-2 Livingston-Big Timber	4.029	Albert Lalonde $1,537,336.57	Gr., Agg. Surf. & Dr.	4/24/58	300 Cal. Days	6/17/58	Fair	81	71
SMP 3099 Gallatin, Meagher, Park	-----	Wm. W. Strever $81,735.00	Crush & Stockpile Gravel	6/17/59	9/30/59	8/11/59	Good	6	84

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1959

DISTRICT THREE - GREAT FALLS

Division 310 - Great Falls

S 2 (7) Helena-Flesher-Lincoln	7.262	Dillsworth Const. Maronick Const. $355,006.30	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	8/11/59	180 Cal. Days	8/12/59	Good	29	51
I-IG-ING 15-4 (4) 184U1 GN & NP, Helena	-----	Sletten Const. $569,389.84	Dual Steel & Conc. Overpasses	6/19/59	11/30/60	7/20/59	Fair	13	13
I 15-5 (8) 250 Cascade-Ulm	12.500	Parker & Knez $18,810.92	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	6/9/59	Shutdown 8/21/59		51
I 15-5 (9) 275 U-1 Sun River-Great Falls	8.337	Interstate Contr. $2,629,104.83	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	7/22/59	400 Cal. Days	8/5/59	Fair	87	23
I 15-5 (9) 275 U-2 Sun River-Great Falls	-----	Mont. Bridge Co. $231,507.58	2 Interchanges & 2 Jr. Gr. Separations	7/22/59	7/31/60	8/6/59	Fair	24	35
I 15-5 (9) 275 U-3 Sun River-Great Falls	8.337	Fred Strandberg $30,093.40	Fence	7/22/59	100 Cal. Days	Not Started			
I 182 (6) Cascade-Ulm	12.461	Hilde Const. Co. $1,198,101.12	Gr., Grav. Surf., P.M.S., S.C.O. & Dr.	12/19/57	350 Cal. Days	3/31/58	--	--	99
S 193 (1) Valier-No. & West	7.397	Naranche & Konda $342,351.56	Gr., Agg. Surf., P.M.S. & Dr.	6/17/59	180 Cal. Days	7/16/59	Fair	58	29
S 228 (1) Wolf Creek-August	17.789	Robertson & Cave $730,033.69	Gr., Agg. Surf., B.S.T. & Dr.	9/12/58	200 Cal. Days	9/16/58	Shutdown 10/14/59		86
S 232 (2) East Helena-No.	-----	Fred Strandberg $13,845.70	31.5' Conc. Br.	6/17/59	10/31/59	7/7/59	--	--	87
F 235 (26) U-1 Armington-Lewistown	5.283	S. Birch, Inc. & S. Birch Const. $740,564.06	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	10/10/58	220 Cal. Days	10/16/58	Fair	30	81
F 235 (26) U-2 Armington-Lewistown	-----	C.B. Lauch Const. $336,280.87	2-91.5', 4-101.5, 2-118.0' & 1-123.0' Conc. Brs.	10/15/58	10/31/59	11/4/58	Good	12	99
F 267 (10) Ovando-Rogers Pass	16.540	S. Birch, Inc. & S. Birch Const. Co. $275,216.97	Agg. Surf. & P.M.S.	6/17/59	120 Cal. Days	6/25/59	Shutdown 9/3/59		82
SMP 301-0020-01-42 Great Falls	-----	Palmer Const. Co. $189,158.00	Shop & Office Bldg.	6/17/59	12/31/59	6/25/59	Good	25	--

Division 320 - Havre

I-IG-ING 15-8 (3) 351 Shelby-West Side	5.623	F & S Contr. Co. $1,793,114.67	Gr., Agg. Surf., P.M.S., S.C.O. & Dr. 1-276.0' St. Inter. 1-360.0' S.&C. Inter.	2/9/59	300 Cal. Days	3/27/59	Fair	--	--
I-IG 15-8 (6) 379 U-1 & S 366 (5), Sunburst-No.	4.783	Baltrusch Const. $730,829.24	Gr., Agg. Surf., P.M. Bit. Surf., Dr. & 1-313.0' O.P. & 1-168.0' Inter.	10/28/59	240 Cal. Days	Not Started			
I-IG 15-8 (6) 379 U-2 Sunburst-No.	4.235	Fred Strandberg $38,746.00	Fencing & Cattleguards	10/28/59	100 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1959

Division 320 (Continued)									
F-FG 95 (11) U-1 Gildford-Havre-East	7.142	Baltrusch Const. $543,201.01	Gr.,Agg.Surf.,P.M.S. & Dr.	6/17/59	220 Cal. Days	9/28/59	Fair	12	6
FG 95 (11) U-2 Gildford-Havre-East	-----	Walter Mackin $127,384.55	1-311.5' S.&C. O.P.	11/19/58	11/30/59	1/27/59	Completed 10/5/59		
F 132 (7) Chester-Gildford	12.695	Holland Const. $835,350.13	Gr.,Agg.Surf.,P.M.S., S.C. & Dr.	7/1/59	200 Cal. Days	7/6/59	Fair	42	36
S 185 (2) Santa Rita-Del Bonita	32.113	Inland Asphalt $357,323.56	Agg.Surf.,P.M.S. & S.C.O.	3/18/59	120 Cal. Days	4/10/59	Shutdown 9/21/59		92
S 187 (1) U-1 Armells Creek-Hays-Harlem	12.665	J.F.England Sons R.A.Millard $437,338.28	Gr.,Agg.Surf.,B.S.T. & Dr.	3/27/58	250 Cal. Days	4/30/58	Shutdown 7/21/59		96
S 187 (2) U-1 Armells Creek-Hays-Harlem	14.054	Roth Const. Co. $477,952.17	Gr.,Grav.Surf.,B.S.T. & Dr.	9/26/57	350 Cal. Days	4/2/58	Shutdown 10/5/59		97
F 190 (3) Birch Creek-Browning	7.417	Zook Bros. $499,697.29	Gr.,Agg.Surf.,P.M.S., S.C.O. & Dr.	5/1/59	225 Cal. Days	6/11/59	Shutdown 10/21/59		76
S 219 (4) Big Sandy-Rudyard	7.994	Gibson Const. Co. $253,960.78	Gr.,Agg.Surf.,P.M. Bit. Surf. & Dr.	10/28/59	140 Cal. Days	Not Started			
DISTRICT FOUR-GLENDIVE									
Division 410-Glendive									
S 31 (4) Circle-Northwest	8.097	United Const. $178,469.68	Gr.,Agg.Surf. & Dr.	4/22/59	150 Cal. Days	4/30/59	Fair	17	91
S 32 (9) Glendive-Richey	10.037	Richardson Const. $155,420.03	Agg.Surf.,P.M. Bit. Surf. & S.C.	5/27/59	100 Cal. Days	6/8/59	Shutdown 10/18/59		88
I 94-6 (2) 216 Glendive-East	4.184	Carlson-Lien Central Contr. Co. $762,435.42	Gr.,Agg.Surf.,P.M. Bit.Surf.,Dr. & 1-17.25' Sep.	4/22/59	270 Cal. Days	5/25/59	Fair	34	45
S 95 (3) Carlyle W. & No.	7.010	United Const. $195,552.93	Gr., Agg.Surf.,Dr. & 100.0' T.T. Br.	7/29/59	200 Cal. Days	7/29/59	Good	23	75
U 121(3) & F 130(15)U-1 Terry-Glendive & Towne St. & Merrile Ave., Glendive	2.670	Schye & Sullivan $621,693.16	Gr., Agg. Surf.,P.M.S., S.C.O. & Dr.	9/24/58	200 Cal. Days	10/9/58	Fair	7	96
S 258 (2) Rock Spring-Van Norman	-----	Central Contr. $90,013.51	Gr.,Dr. & 224.5' Conc. Br.	7/22/59	7/31/60	10/22/59	Fair	8	0
S 270 (2) Lindsay-Bloomfield	0.232	Albert Lalonde $47,332.12	Gr. & Install Struc.Pl.Pi.Arches	6/4/59	9/30/59	8/6/59	Fair	4	95
DF 391 (9) U-1 Circle-Sidney	9.669	Roth Const. $572,121.96	Gr.,Agg.Surf., P.M.S.,S.C.O. & Dr.	11/24/58	300 Cal. Days	12/15/58	Completed 10/3/59		
Division 420 - Wolf Point									
F 84 (24) Wolf Point-Poplar	-----	R.T.Armstrong $1,660.00	Fencing	9/9/59	20 Cal. Days	10/1/59	Completed 10/6/59		
F 84 (26) W.Point-No.Dak.Line	9.846	Norgaard & Hilling $496,894.26	Gr.,Agg.Surf.,P.M. Bit.Surf. & Dr.	5/12/59	220 Cal. Days	5/12/59	Shutdown 10/18/59		76
S 257 (3) Tampico-Glasgow	-----	W.P.Roscoe Co. $298,813.75	400.0 & 120.0' S.&C.Brs. & 75.0' TT Br.	5/27/59	11/30/60	7/6/59	Fair	14	21

MONTHLY CONSTRUCTION REPORT
Month Ending October 31, 1959

Division 420 (Continued)									
S 313 (4) Plentywood-Can. Line	15.633	Northwestern Engr. $172,265.42	P.M. Bit. Surf.	4/22/59	100 Cal. Days	6/4/59	Shutdown 8/8/59		89
Division 430 - Lewistown									
DS 187 (5) Armells Creek-Hays-Harlem	6.394	J.F. England Sons $194,196.56	Gr., Agg. Surf. & Dr.	11/6/58	180 Cal. Days	8/10/59	Good	17	75
S 187 (7) Armells Creek-Hays-Harlem	4.225	Wickens Bros. $359,248.06	Gr., Agg. Surf. & Dr.	7/22/59	130 Cal. Days	8/7/59	Good	45	66
F 333 (24) Grass Range-Malta	19.875	Nilson-Smith $762,810.19	Agg. Surf., P.M.S. & Seal Coat	5/27/59	200 Cal. Days	7/20/59	Fair	55	60
SMP 403-001-01-42 So. of Roy	-----	Oliver Schubert $24,956.00	Sectionhouse	5/27/59	9/30/59	6/18/59	Completed		
DISTRICT FIVE - BILLINGS - Division 510									
I 90-8 (8) 438 U-1 Mossmain-Billings	6.423	Long Const. Co. $1,556,610.26	Gr., Agg. Surf., P.M. Bit. Surf., Dr. 153.0' O.P. & Frontage Road	Subj. to R/W Clear.	300 Cal. Days				
I 90-8 (8) 438 U-2 Mossmain-Billings	6.423	McRae's S.O.S. $33,140.22	Fencing	Subj. to R/W Clear.	100 Cal. Days				
IN 90-9 (5) 498 U-1 & IN 90-9 (7) 508 U-1 Crow Agency-Hardin	11.594	Stanley Arkwright $1,685,369.32	Gr., Agg. Surf., P.M., S.C.O. & Dr.	9/18/58	400 Cal. Days	9/24/58	Fair	25	90
I 90-9 (10) 498 U-1 Wyo. Line-Hardin	18.151	Natl. Adv. Co. $52,847.63	Signing & Delineation	10/28/59	50 Cal. Days	Not Started			
S 175 (1) Fishtail-SW	6.431	G.E. Marshall $136,685.31	Gr., Agg. Surf., P.M.S., S.C. & Dr.	6/17/59	200 Cal. Days	7/27/59	Fair	30	38
F-FG 228 (14) Laurel-Billings	-----	W.R. Cahoon $1,042,703.83	1713.30' S.&C. O.P.	10/24/57	10/31/59	11/13/57	Fair	23	94
F 228 (18) Laurel-Billings	0.258	Gibson Const. Co. $35,964.08	Gr., Agg. Surf., B.S.T. of apps. to new highway O.P.	10/28/59	60 Cal. Days	Not Started			
S 236 (6) U-1 Custer-Musselshell	-----	Central Contr. Co. $54,574.10	193.0' Conc. Br.	7/22/59	7/31/60	Not Started			
S 260 (1) Lodge Grass-St. Xavier	11.412	Walling Const. $304,367.56	Gr., Agg. Surf. & Dr.	3/17/59	250 Cal. Days	4/8/59	Completed 10/27/59		
SMP 5699, Big Horn, Golden Valley, Musselshell, Rosebud, Treasure, Yellowstone	----	Billings Const. $116,772.50	Cr. & Stockpile from 10 crusher setups	10/28/59	6/30/60	Not Started			
Division 520 - Miles City									
DF 198 (4), F 334 (15) U-2 & DF 334 (16) Broadus-Olive & Crow Agency-Broadus	9.416 10.980	Carlson Lien Co. $565,293.68	Gr., Soil Cem. Stab., P.M.S., S.C.O. & Dr.	9/5/58	190 Cal. Days	10/7/58	Shutdown 10/19/59		85

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1959

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
F 63 (7), F 192 (8), F 194 (4), F 197 (6) St. Ignatius-Pablo-Arlee-Ravalli	16.719	Kiely Const. Co. $605,418.22	Gr., Agg. Surf., P.M. Bit. Surf., Seal Coat, Dr. & Traffic Delineation	5/27/59	120 Cal. Days	6/17/59	Fair	2	80
F 78 (7) Philipsburg-Maxville	9.702	Fred H. Slate $961,523.74	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	4/22/59	250 Cal. Days	5/27/59	Poor	26	63
I 90-1 (4) 60 U-1 Tarkio-Missoula	4.991	Nilson-Smith $1,042,632.36	Gr., Agg. Surf., P.M.S., S.C. & Dr.	8/27/58	300 Cal. Days	9/3/58	Shutdown 9/12/59	5	98
I 90-1 (5) 46 Superior-East & West	----	Riedesel Const. Schye & Sullivan $846,796.85	620.92' S.&C. Br. 800.92' S.&C. Br.	11/18/58	7/31/60	12/15/58	Good	32	47
I 90-1 (6) 43 U-2 Superior-East & West	-----	Mont.Engr.& Const. $144,402.72	153.0' Dual O.P. 168.0' Conc. Br.	7/22/59	7/31/60	9/14/59	Fair	6	5
I 90-3 (3) 157 U-1 Bearmouth-Deer Lodge	9.623	Bud King Const. McLaughlin, Inc. $2,456,634.90	Gr., Agg. Surf., P.M., S.C.O. & Dr.	8/27/58	400 Cal. Days	9/8/58	Suspended 11/11/59		70
I 90-3 (5) 157 U-1 I 90-1 (7) 60 U-1 Tarkio-Missoula	4.991 9.623	Highway Protection Corp. $42,658.16	Signing and Delineation	10/28/59	50 Cal. Days	Not Started			
F-F 90 (4) FH Idaho Line-Plains	-----	Peter Kiewit $554,931.60	949.25' S.&C. Br.	11/12/58	7/31/60	11/28/58	Shutdown 10/29/59		80
S 216 (2) St. Regis-Paradise	3.391	Fred H. Slate $297,245.41	Gr., Agg. Surf., P.M.S., S.C. & Dr.	4/13/59	120 Cal. Days	4/14/59	Shutdown 9/10/59		95
U 405 (5) Missoula Streets	-----	Pew Const. Co. $18,898.42	Furnish & Erect Signs	6/17/59	50 Cal. Days	7/21/59	Shutdown 11/29/59		96
SMP 4599, Lake, Mineral, Missoula, Powell, Ravalli & Sanders Counties	-----	Wm.W.Strever $128,731.00	Cr. & Stockpile 164,500 Tons	10/22/58	9/30/59	4/8/59	Fair	8	91
Division 120 - Kalispell									
S 38 (6) Noxon-Troy	5.854	Max J. Kuney Co. $283,685.06	Gr., Agg. Surf., S.C.O. & Dr.	10/20/58	130 Cal. Days	12/3/58	Shutdown 10/19/59		66
U 58(23), U 257(14) U-1 & F 270(7) U-1, Manicke-Kalispell, Kalispell-West, Kalispell-Whitefish	2.241	United Paving $363,855.17	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	10/28/59	150 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1959

Division 120 - (Continued)									
F 100(8), F 270(9), F 270(10, Whitefish-C.Falls & Whitefish-Kalispell	14.635	Baltrusch Const. $668,851.08	Gr., Agg. Surf. P.M.S.,S.C. & Dr.	5/5/59	220 Cal. Days	5/26/59	Fair	--	56
F 118 (7) Libby-Rexford	0.631	N.A.Nelson Const. $687,696.05	Gr., Surf.,B.S.T. Dr. & 698.0' S.&C. Br.	12/19/57	12/31/59	1/7/58	Poor	0	98
S 157 (2) Kalispell-Lupfer	10.392	Chas.Shannon Co. $124,412.69	P.M.Bit. Surf. & S.C.	5/27/59	90 Cal. Days	7/2/59	Suspended 10/6/59		75
ARO 102-0028-32-05 Manicke-Kalispell	-----	Walter Mackin $7,805.74	Structures	8/31/59	11/30/59	10/12/59	Good	--	98
DISTRICT TWO - BUTTE									
Division 210 - Butte									
I-ING 15-2 (8) 118 Dillon-Butte	4.245	Peter Kiewit $1,360,740.95	Gr., Agg. Surf., P.M.Bit.Surf.,Dr. 209.5' C. O.P. & 2-S&C O.P. - 1,421.5'	5/22/59	330 Cal. Days	6/16/59	Good	17	27
F 43 (14) U-1 Wisdom-Divide	----	W.R.Cahoon Co. $226,504.89	234.5' Conc. Br. 325.0' Steel Br.	7/22/59	8/31/60	8/17/59	Fair	17	24
I-ING 82-01 (6) U-1 Idaho Line-Dillon	4.997	F & S Contr. Co. $918,343.81	Gr., Agg. Surf., B.S.T. & Dr.	3/27/58	300 Cal. Days	5/5/58	Suspended 9/9/59		99
I-ING 255 (12) U-1 Idaho Line-Dillon	12.082	Peter Kiewit $1,172,599.42	Gr., Grav. Surf., B.S.T. & Dr.	10/11/57	400 Cal. Days	10/15/57	Shutdown 8/10/59		99
SMP 0499, Beaverhead, Broadwater, Deer Lodge, Gallatin & Madison Counties	-----	Union Const. Co. $52,425.00	Cr. & Stockpile 70,000 Tons	7/22/59	10/31/59	8/14/59	Completed 10/30/59		
Division 220 - Bozeman									
S 14 (8) Ringling-Martinsdale	11.859	Billings Blacktop Gibson Const. Co. $299,154.50	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr.	2/9/59	160 Cal. Days	7/16/59	Shutdown 11/9/59		43
I 90-7 (4) 330 Livingston E. & W.	----	W.R.Cahoon Co. $642,857.48	Dual 730.42' S.&C. Structures	11/18/59	9/30/61	Not Started			
I 90-7 (5) 339 Springdale-West	11.800	Starline Equip. $13,048.20	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	9/25/59	Suspended 10/5/59		
I 117 (10) U-1 Livingston-Big Timber	7.756	Albert Lalonde $805,256.93	Gr., Agg. Surf., P.M.S.,Dr. & 118.0' C. Br.	3/27/58	250 Cal. Days	4/4/58	Suspended 9/4/59		99
I 117 (10) U-2 Livingston-Big Timber	4.029	Albert Lalonde $1,537,336.57	Gr., Agg. Surf. & Dr.	4/24/58	300 Cal. Days	6/17/58	Fair	--	74
SMP 3099 Gallatin, Meagher & Park Counties	-----	Wm. W. Strever $81,735.00	Cr. & Stockpile Gravel	6/17/59	9/30/59	8/11/59	Completed 11/25/59		

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1959

DISTRICT THREE - GREAT FALLS

Division 310 - Great Falls

S 2 (7) Helena-Flesher-Lincoln	7.262	Dillsworth Const. Maronick Const. $355,006.30	Gr., Agg. Surf., P.M.Bit. Surf. & Dr.	8/11/59	180 Cal. Days	8/12/59	Shutdown 11/25/59		62
I-IG-ING 15-4 (4) 184 U-1 GN & NP, Helena	-----	Sletten Const. $569,389.84	Dual Steel & Conc. Overpasses	6/19/59	11/30/60	7/20/59	Good	15	22
I 15-5 (8) 250 Cascade-Ulm	12.500	Parker & Knez $18,810.92	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	6/9/59	Shutdown 8/21/59		51
I 15-5 (9) 275 U-1 Sun River-Great Falls	8.337	Interstate Contr. $2,629,104.83	Gr., Agg. Surf., P.M.Bit.Surf. & Dr.	7/22/59	400 Cal. Days	8/5/59	Fair	45	24
I 15-5 (9) 275 U-2 Sun River-Great Falls	-----	Mont. Bridge Co. $231,507.58	2 Interchanges & 2 Jr.Gr.Separations	7/22/59	7/31/60	8/6/59	Fair	5	35
I 15-5 (9) 275 U-3 Sun River-Great Falls	8.337	Fred Strandberg $30,093.40	Fence	7/22/59	100 Cal. Days	Not Started			
I 182 (6) Cascade-Ulm	12.461	Hilde Const. Co. $1,198,101.2	Gr., Grav. Surf., P.M.S.,S.C.O. & Dr.	12/19/57	350 Cal. Days	3/31/58	--	--	99
S 193 (1) Valier-No. & West	7.397	Naranche & Konda $342,351.56	Gr., Agg. Surf., P.M.S. & Dr.	6/17/59	180 Cal. Days	7/16/59	Fair	--	38
S 228 (1) Wolf Creek-Augusta	17.789	Robertson & Cave $730,033.69	Gr., Agg. Surf., B.S.T. & Dr.	9/12/58	200 Cal. Days	9/16/58	Shutdown 10/14/59		86
S 232 (2) East Helena-No.	-----	Fred Strandberg $13,845.70	31.5' Conc. Br.	6/17/59	10/31/59	7/7/59	--	--	87
F 235 (26) U-1 Armington-Lewistown	5.283	S.Birch, Inc. & S.Birch Const. $740,564.06	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr.	10/10/58	220 Cal. Days	10/16/58	Fair	10	84
F 235 (26) U-2 Armington-Lewistown	-----	C.B.Lauch Const. $336,280.87	2-91.5', 4-101.5', 2-118.0' & 1-123.0' Conc. Brs.	10/15/58	10/31/59	11/4/58	Completed 10/30/59		
F 267 (10) Ovando-Rogers Pass	16.540	S. Birch, Inc. & S. Birch Const. Co. $275,216.97	Agg. Surf. & P.M.S.	6/17/59	120 Cal. Days	6/25/59	Shutdown 9/3/59		82
SMP 301-0020-01-42 Great Falls	----	Palmer Const. Co. $189,158.00	Shop & Office Bldg.	6/17/59	12/31/59	6/25/59	Good	25	75

Division 320 - Havre

I-IG-ING 15-8 (3) 351 Shelby-West Side	5.623	F & S Contr. Co. $1,793,114.67	Gr., Agg.Surf., P.M.S.,S.C.O. & Dr. 1-276.0' St. Inter. 1-360.0' S.&C. Inter.	2/9/59	300 Cal. Days	3/27/59	Fair	33	59
I-IG 15-8 (6) 379 U-1 & S 366 (5), Sunburst-No.	4.783	Baltrusch Const. $730,829.24	Gr., Agg.Surf., P.M. Bit.Surf., Dr. & 1-313.0' O.P. & 1-168.0' Inter.	10/28/59	240 Cal. Days	Not Started			
I-IG 15-8 (6) 379 U-2 Sunburst-No.	4.235	Fred Strandberg $38,746.00	Fencing &	10/28/59	100 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1959

Division 320 - (Continued)									
F-FG 95 (11) U-1 Gildford-Havre-East	7.142	Baltrusch Const. $543,201.01	Gr., Agg. Surf., P.M.S. & Dr.	6/17/59	220 Cal. Days	9/28/59	Fair	--	18
F 132 (7) Chester-Gildford	12.695	Holland Const. $835,350.13	Gr., Agg. Surf., P.M.S.,S.C. & Dr.	7/1/59	200 Cal. Days	7/6/59	Fair	34	38
S 185 (2) Santa Rita-Del Bonita	32.113	Inland Asphalt $357,323.56	Agg. Surf., P.M.S., & S.C.O.	3/18/59	120 Cal. Days	4/10/59	Shutdown 9/21/59		92
S 187 (1) U-1 Armells Creek-Hays-Harlem	12.665	J.F.England Sons R.A.Millard $437,338.28	Gr., Agg. Surf., B.S.T. & Dr.	3/27/58	250 Cal. Days	4/30/58	Shutdown 7/21/59		96
S 187 (2) U-1 Armells Creek-Hays-Harlem	14.054	Roth Const. Co. $477,952.17	Gr., Grav. Surf., B.S.T. & Dr.	9/26/57	350 Cal. Days	4/2/58	Shutdown 10/5/59		97
F 190 (3) Birch Creek-Browning	7.417	Zook Bros. $499,697.29	Gr., Agg. Surf., P.M.S., S.C.O. & Dr.	5/1/59	225 Cal. Days	6/11/59	Shutdown 10/21/59		76
S 219 (4) Big Sandy-Rudyard	7.994	Gibson Const. Co. $253,960.78	Gr., Agg. Surf., P.M.Bit.Surf. & Dr.	10/28/59	140 Cal. Days	Not Started			
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
S 31 (4) Circle-Northwest	8.097	United Const. $178,469.68	Gr., Agg. Surf. & Dr.	4/22/59	150 Cal. Days	4/30/59	Completed 11/21/59		
S 32 (9) Glendive-Richey	10.037	Richardson Const. $155,420.03	Agg. Surf., P.M. Bit. Surf. & S.C.	5/27/59	100 Cal. Days	6/8/59	Shutdown 10/18/59		88
I 94-6 (2) 216 Glendive-East	4.184	Carlson-Lien Central Contr. Co. $762,435.42	Gr., Agg. Surf., P.M.Bit.Surf.,Dr. & 1-17.25' Sep.	4/22/59	270 Cal. Days	5/25/59	Shutdown 11/9/59		47
S 95 (3) Carlyle W. & No.	7.010	United Const. Co. $195,552.93	Gr., Agg. Surf., Dr. & 100.0' T.T. Br.	7/29/59	200 Cal. Days	7/29/59	Fair	6	83
U 121 (3) & F 130(15)U-1 Terry-Glendive & Towne St. & Merrile Ave., Glendive	2.670	Schye & Sullivan $621,693.16	Gr., Agg. Surf., P.M.S.,S.C.O. & Dr.	9/24/58	200 Cal. Days	10/9/58	Fair	2	97
S 258 (2) Rock Spring-Van Norman	-----	Central Contr. $90,013.51	Gr., Dr. & 224.5' Conc. Br.	7/22/59	7/31/60	10/22/59	Fair	10	5
S 270 (2) Lindsay-Bloomfield	0.232	Albert Lalonde $47,332.12	Gr. & Install Struc.Pl.Pi.Arches	6/4/59	9/30/59	8/6/59	Completed 10/31/59		
Division 420 - Wolf Point									
F 84 (26) W.Point-No.Dak.Line	9.846	Norgaard & Hilling $496,894.26	Gr., Agg. Surf., P.M.Bit.Surf. & Dr.	5/12/59	220 Cal. Days	5/12/59	Shutdown 10/18/59		76
S 257 (3) Tampico-Glasgow	-----	W.P.Roscoe Co. $298,813.75	400.0' & 120.0' S.&C. Brs. & 75.0' T.T.Br.	5/27/59	11/30/60	7/6/59	Fair	--	24
S 313 (4) Plentywood-Can. Line	15.633	Northwestern Engr. $172,265.42	P.M. Bit. Surf.	4/22/59	100 Cal. Days	6/4/59	Shutdown 8/8/59		89

MONTHLY CONSTRUCTION REPORT
Month Ending November 30, 1959

Division 430 - Lewistown									
DS 187 (5) Armells Creek-Hays-Harlem	6.394	J.F.England Sons $194,196.56	Gr., Agg. Surf. & Dr.	11/6/58	180 Cal. Days	8/10/59	Fair	42	86
S 187 (7) Armells Creek-Hays-Harlem	4.225	Wickens Bros. $359,248.06	Gr., Agg. Surf. & Dr.	7/22/59	130 Cal. Days	8/7/59	Fair	22	80
F 333 (24) Grass Range-Malta	19.875	Nilson-Smith $762,810.19	Agg. Surf., P.M.S. & Seal Coat	5/27/59	200 Cal. Days	7/20/59	Shutdown 11/7/59		46
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
I 90-8 (8) 438 U-1 Mossmain-Billings	6.423	Long Const. Co. $1,556,610.26	Gr., Agg. Surf., P.M.Bit.Surf., Dr. 153.0' O.P. & Frontage Road	11/17/59	300 Cal. Days		--	10	--
I 90-8 (8) 438 U-2 Mossmain-Billings	6.423	McRae's S.O.S. $33,140.22	Fencing	11/17/59	100 Cal. Days	Not Started			
IN 90-9 (5) 498 U-1 & IN 90-9 (7) 508 U-1 Crow Agency-Hardin	11.594	Stanley Arkwright $1,685,369.32	Gr.,Agg.Surf., P.M., S.C.O. & Dr.	9/18/58	400 Cal. Days	9/24/58	Fair	25	91
I 90-9 (10) 498 U-1 Wyo. Line-Hardin	18.151	National Adv. Co. $52,847.63	Signing & Delineation	10/28/59	50 Cal. Days	Not Started			
S 136 (1) Wyo. Line-Belfry	10.504	Dillsworth Const. Maronick Const. $413,599.25	Gr., Agg. Surf. & Dr.	11/24/59	200 Cal. Days	Not Started			
S 175 (1) Fishtail-SW	6.431	G.E.Marshall $136,685.31	Gr., Agg. Surf., P.M.S., S.C. & Dr.	6/17/59	200 Cal. Days	7/27/59	Fair	17	48
F-FG 228 (14) Laurel-Billings	-----	W.R.Cahoon Co. $1,042,703.83	1713.30' S.&C. O.P.	10/24/57	10/31/59	11/13/57	Fair	21	95
F 228 (18) Laurel-Billings	0.258	Gibson Const. Co. $35,964.08	Gr., Agg. Surf., B.S.T. of apps. to new highway O.P.	10/28/59	60 Cal. Days	Not Started			
S 236 (6) U-1 Custer-Musselshell	-----	Central Contr. Co. $54,574.10	193.0' Conc. Br.	7/22/59	7/31/60	Not Started			
SMP 5699, Big Horn, G.Valley, Musselshell, Rosebud, Treasure, Yellowstone	-----	Billings Const. Co. $116,772.50	Cr. & Stockpile from 10 crusher setups	10/28/59	6/30/60	Not Started			
Division 520 - Miles City									
DF 198 (4), F 334 (15) U-2 & DF 334 (16) Broadus-Olive & Crow Agency-Broadus	9.416 10.980	Carlson Lien Co. $565,293.68	Gr., Soil Cem. Stab., P.M.S., S.C.O. & Dr.	9/5/58	190 Cal. Days	10/7/58	Shutdown 10/19/59		85

STATE HIGHWAY COMMISSION
CONSTRUCTION DEPARTMENT

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1959

OCLC 22722994 WF

Project and Location	Mileage	Contractor and Bid Price	Type	Contract Awarded	Date of Completion	Work Began	Progress	Men Emp.	% Comp.
DISTRICT ONE - MISSOULA									
Division 110 - Missoula									
F 63 (7), F 192 (8), F 194 (4), F 197 (6) St. Ignatius-Pablo-Arlee-Ravalli	16.719	Kiely Const. Co. $605,418.22	Gr., Agg. Surf., P.M. Bit. Surf., Seal Coat, Dr. & Traffic Delineation	5/27/59	120 Cal. Days	6/17/59	Shutdown 10/13/59		80
F 78 (7) Philipsburg-Maxville	9.702	Fred H. Slate $961,523.74	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	4/22/59	250 Cal. Days	5/27/59	Shutdown 12/23/59		71
I 90-1 (4) 60 U-1 Tarkio-Missoula	4.991	Nilson-Smith $1,042,632.36	Gr., Agg. Surf., P.M.S., S.C. & Dr.	8/27/58	300 Cal. Days	9/3/58	Shutdown 9/12/59		98
I 90-1 (5) 46 Superior-East & West	-----	Riedesel Const. Schye & Sullivan $846,796.85	620.92' S.&C. Br. 800.92' S.&C. Br.	11/18/58	7/31/60	12/15/58	Fair	26	54
I 90-1 (6) 43 U-2 Superior-East & West	-----	Mont.Engr. & Const. $144,402.72	153.0' Dual O.P. 168.0' Conc. Br.	7/22/59	7/31/60	9/14/59	Good	6	7
I 90-3 (3) 157 U-1 Bearmouth-Deer Lodge	9.623	Bud King Const. McLaughlin, Inc. $2,456,634.90	Gr., Agg. Surf., P.M., S.C.O. & Dr.	8/27/58	400 Cal. Days	9/8/58	Shutdown 11/12/59		70
I 90-3 (5) 157 U-1 I 90-1 (7) 60 U-1 Tarkio-Missoula	4.991 9.623	Highway Protective Corp. $42,658.16	Signing and Delineation	10/28/59	50 Cal. Days	Not Started			
F-F 90 (4) FH Idaho Line-Plains	-----	Peter Kiewit $554,931.60	949.25' S.&C. Br.	11/12/58	7/31/60	11/28/58	Shutdown 10/29/59		80
S 216 (2) St. Regis-Paradise	3.391	Fred H. Slate $297,245.41	Gr., Agg. Surf., P.M.S., S.C. & Dr.	4/13/59	120 Cal. Days	4/14/59	Shutdown 9/10/59		95
U 405 (5) Missoula Streets	-----	Pew Const. Co. $18,898.42	Furnish & Erect Signs	6/17/59	50 Cal. Days	7/21/59	Completed 12/1/59		
SMP 4599, Lake, Mineral, Missoula, Powell, Ravalli & Sanders Counties	-----	Wm. W. Strever $128,731.00	Cr. & Stockpile 164,500 Tons	10/22/58	9/30/59	4/8/59	Completed 12/10/59		
Division 120 - Kalispell									
S 38 (6) Noxon-Troy	5.854	Max J. Kuney Co. $283,685.06	Gr., Agg. Surf. S.C.O. & Dr.	10/20/58	130 Cal. Days	12/3/58	Shutdown 10/19/59		66
U 58 (23), U 257 (14)U1 & F 270 (7) U-1, Manicke-Kalispell, Kalispell-West, Kalispell-Whitefish	2.241	United Paving $363,855.17	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	10/28/59	150 Cal. Days	12/14/59	Shutdown 12/17/59		--

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1959

Division 120 - (Continued)									
F 100 (8), F 270 (9) & F 270 (10), Whitefish-C.Falls & Whitefish-Kalispell	14.635	Baltrusch Const. $668,851.08	Gr., Agg. Surf., P.M.S. S.C. & Dr.	5/5/59	220 Cal. Days	5/26/59	Shutdown 11/10/59	--	56
F 118 (7) Libby-Rexford	0.631	N.A.Nelson Const. $687,696.05	Gr., Surf., B.S.T., Dr. & 698.0' S.&C. Br.	12/19/57	12/31/59	1/7/58	Completed 12/7/59		
S 157 (2) Kalispell-Lupfer	10.392	Chas.Shannon Co. $124,412.69	P.M. Bit. Surf. & S.C.	5/27/59	90 Cal. Days	7/2/59	Shutdown 10/6/59		75
ARO 102-0028-32-05 Manicke-Kalispell	-----	Walter Mackin $7,805.74	Structures	8/31/59	11/30/59	10/12/59	Completed 11/30/59		
DISTRICT TWO - BUTTE									
Division 210 - Butte									
I-ING 15-2 (8) 118 Dillon-Butte	4.245	Peter Kiewit $1,360,740.95	Gr., Agg. Surf., P.M. Bit. Surf., Dr. 209.5' C. O.P. & 2-S&C O.P. - 1,421.5'	5/22/59	330 Cal. Days	6/16/59	Shutdown 11/11/59		35
F 43 (14) U-1 Wisdom-Divide	-----	W.R.Cahoon Co. $226,504.89	234.5' Conc. Br. 325.0' Steel Br.	7/22/59	8/31/60	8/17/59	Shutdown 12/23/59		28
I-ING 82-01 (6) U-1 Idaho Line-Dillon	4.997	F & S Contr. Co. $918,343.81	Gr., Agg. Surf.,B.S.T. & Dr.	3/27/58	300 Cal. Days	5/5/58	Shutdown 9/9/59		99
I-ING 255 (12) U-1 Idaho Line-Dillon	12.082	Peter Kiewit $1,172,599.42	Gr., Grav. Surf., B.S.T. & Dr.	10/11/57	400 Cal. Days	10/15/57	Completed 11/30/59		
Division 220 - Bozeman									
S 14 (8) Ringling-Martinsdale	11.859	Billings Blacktop Gibson Const. Co. $299,154.50	Gr., Agg. Surf.,P.M.S., S.C.O. & Dr.	2/9/59	160 Cal. Days	7/16/59	Shutdown 11/9/59		45
I 90-7 (4) 330 Livingston E. & W.	-----	W.R.Cahoon Co. $642,857.48	Dual 730.42' S.& C. Structures	11/18/59	9/30/61	12/16/59	Poor	8	2
I 90-7 (5) 339 Springdale-West	11.800	Starline Equip. $13,048.20	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	9/25/59	Shutdown 10/17/59		30
I 117 (10) U-1 Livingston-Big Timber	7.756	Albert Lalonde $805,256.93	Gr., Agg. Surf.,P.M.S., Dr. & 118.0' C. Br.	3/27/58	250 Cal. Days	4/4/58	Completed 12/17/59		
I 117 (10) U-2 Livingston-Big Timber	4.029	Albert Lalonde $1,537,336.57	Gr., Agg. Surf. & Dr.	4/24/58	300 Cal. Days	6/17/58	Shutdown 12/18/59		78
DISTRICT THREE - GREAT FALLS									
Division 310 - Great Falls									
S 2 (7) Helena-Flesher-Lincoln	7.262	Dillsworth Const. Maronick Const. $355,006.30	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	8/11/59	180 Cal. Days	8/12/59	Shutdown 11/25/59	7	62
I-IG-ING 15-4 (4) 184U1 GN & NP, Helena	-----	Sletten Const. $569,389.84	Dual Steel & Conc. Overpasses	6/19/59	11/30/60	7/20/59	Good	15	33
I 15-5 (8) 250 Cascade-Ulm	12.500	Parker & Knez $18,810.92	Furnish & Place Signs & Delineators	8/27/58	45 Cal. Days	6/9/59	Shutdown 8/21/59		51

Division 310 - (Continued)									
I 15-5 (9) 275 U-1 Sun River-Great Falls	8.337	Interstate Contr. $2,629,104.83	Gr., Agg. Surf., P.M. Bit. Surf. & Dr.	7/22/59	400 Cal. Days	8/5/59	Shutdown 12/18/59		27
I 15-5 (9) 275 U-2 Sun River-Great Falls	-----	Mont. Bridge Co. $231,507.58	2 Interchanges & 2 Jr.Gr.Separations	7/22/59	7/31/60	8/6/59	Shutdown		46
I 15-5 (9) 275 U-3 Sun River-Great Falls	8.337	Fred Strandberg $30,093.40	Fence	7/22/59	100 Cal. Days	Not Started			
I 182 (6) Cascade-Ulm	12.461	Hilde Const. Co. $1,198,101.20	Gr., Grav. Surf., P.M.S.,S.C.O. & Dr.	12/19/57	350 Cal. Days	3/31/58	Completed 11/30/59		
S 193 (1) Valier-No. & West	7.397	Naranche & Konda $342,351.56	Gr., Agg. Surf.,P.M.S. & Dr.	6/17/59	180 Cal. Days	7/16/59	Shutdown 11/9/59		38
S 228 (1) Wolf Creek-Augusta	17.789	Robertson & Cave $730,033.69	Gr., Agg. Surf.,B.S.T. & Dr.	9/12/58	200 Cal. Days	9/16/58	Shutdown 10/14/59		86
S 232 (2) East Helena-No.	-----	Fred Strandberg $13,845.70	31.5' Conc. Br.	6/17/59	10/31/59	7/7/59	Completed 12/11/59		
F 235 (26) U-1 Armington-Lewistown	5.283	S.Birch, Inc. & S.Birch Const. $740,564.06	Gr., Agg. Surf.,P.M.S., S.C.O. & Dr.	10/10/58	220 Cal. Days	10/16/58	Shutdown 11/3/59		86
F 267 (10) Ovando-Rogers Pass	16.540	S.Birch, Inc. & S.Birch Const. $275,216.97	Agg. Surf. & P.M.S.	6/17/59	120 Cal. Days	6/25/59	Shutdown 9/3/59		82
SMP 301-0020-01-42 Great Falls	-----	Palmer Const. Co. $189,158.00	Shop & Office Bldg.	6/17/59	12/31/59	6/25/59	Good	25	75
Division 320 - Havre									
I-IG-ING 15-8 (3) 351 Shelby-West Side	5.623	F & S Contr. Co. $1,793,114.67	Gr., Agg.Surf.,P.M.S., S.C.O. & Dr. 1-276.0' St. Inter. 1-360.0' S.&C. Inter.	2/9/59	300 Cal. Days	3/27/59	Shutdown 11/10/59		62
I-IG 15-8 (6) 379 U-1 & S 366 (5), Sunburst-No.	4.783	Baltrusch Const. $730,829.24	Gr., Agg. Surf., P.M. Bit. Surf., Dr. & 1-313.0' O.P. & 1-168.0' Inter.	10/28/59	240 Cal. Days	Not Started			
I-IG 15-8 (6) 379 U-2 Sunburst-No.	4.235	Fred Strandberg $38,746.00	Fencing & Cattleguards	10/28/59	100 Cal. Days	Not Started			
F-FG 95 (11) U-1 Gildford-Havre-East	7.142	Baltrusch Const. $543,201.01	Gr., Agg.Surf.,P.M.S. & Dr.	6/17/59	220 Cal. Days	9/28/59	Shutdown 11/2/59		19
F 132 (7) Chester-Gildford	12.695	Holland Const. $835,350.13	Gr., Agg.Surf.,P.M.S. S.C. & Dr.	7/1/59	200 Cal. Days	7/6/59	Shutdown 12/22/59		55
S 185 (2) Santa Rita-Del Bonita	32.113	Inland Asphalt $357,323.56	Agg. Surf., P.M.S. & S.C.O.	3/18/59	120 Cal. Days	4/10/59	Shutdown 9/21/59		92
S 187 (1) U-1 Armells Creek-Hays-Harlem	12.665	J.F.England Sons R.A.Millard $437,338.28	Gr., Agg. Surf., B.S.T. & Dr.	3/27/58	250 Cal. Days	4/30/58	Shutdown 7/21/59		96

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1959

Division 320 - (Continued)									
S 187 (2) U-1 Armells Creek-Hays-Harlem	14.054	Roth Const. Co. $477,952.17	Gr., Grav. Surf., B.S.T. & Dr.	9/26/57	350 Cal. Days	4/2/58	Shutdown 10/5/59		97
F 190 (3) Birch Creek-Browning	7.417	Zook Bros. $499,697.29	Gr., Agg. Surf.,P.M.S., S.C.O. & Dr.	5/1/59	225 Cal. Days	6/11/59	Shutdown 10/21/59		76
S 219 (4) Big Sandy-Rudyard	7.994	Gibson Const. $253,960.78	Gr., Agg. Surf.,P.M. Bit. Surf. & Dr.	10/28/59	140 Cal. Days	Not Started			
DISTRICT FOUR - GLENDIVE									
Division 410 - Glendive									
S 32 (9) Glendive-Richey	10.037	Richardson Const. $155,420.03	Agg. Surf.,P.M. Bit. Surf. & S. C.	5/27/59	100 Cal. Days	6/8/59	Shutdown 10/18/59		88
I 94-6 (2) 216 Glendive-East	4.184	Carlson-Lien Central Cont. $762,435.42	Gr., Agg. Surf., P.M. Bit. Surf., Dr. & 17.25' Sep.	4/22/59	270 Cal. Days	5/25/59	Shutdown 11/9/59		49
S 95 (3) Carlyle W. & No.	7.010	United Const. $195,552.93	Gr., Agg. Surf., Dr. & 100.0' T.T. Br.	7/29/59	200 Cal. Days	7/29/59	Fair	3	86
U 121 (3) & F 130(15)U-1 Terry-Glendive & Towne St. & Merrile Ave., Glendive	2.670	Schye & Sullivan $621,693.16	Gr., Agg. Surf.,P.M.S., S.C.O. & Dr.	9/24/58	200 Cal. Days	10/9/58	Shutdown		98
S 258 (2) Rock Spring-Van Norman	-----	Central Contr. $90,013.51	Gr., Dr. & 224.5' Conc. Br.	7/22/59	7/31/60	10/22/59	Poor	12	20
Division 420 - Wolf Point									
F 84 (26) W.Point-No.Dak. Line	9.846	Norgaard & Hilling $496,894.26	Gr.,Agg. Surf., P.M. Bit. Surf. & Dr.	5/12/59	220 Cal. Days	5/12/59	Shutdown 10/18/59		78
S 257 (3) Tampico-Glasgow	-----	W.P.Roscoe Co. $298,813.75	400.0' & 120.0' S.&C. Brs. & 75.0' T.T. Br.	5/27/59	11/30/60	7/6/59	Fair	14	29
S 313 (4) Plentywood-Can. Line	15.633	NW Engr. Co. $172,265.42	P.M. Bit. Surf.	4/22/59	100 Cal. Days	6/4/59	Shutdown 8/8/59		89
Division 430 - Lewistown									
DS 187 (5) Armells Creek-Hays-Harlem	6.394	J.F.England Sons $194,196.56	Gr., Agg. Surf. & Dr.	11/6/58	180 Cal. Days	8/10/59	Fair	12	86
S 187 (7) Armells Creek-Hays-Harlem	4.225	Wickens Bros. $359,248.06	Gr., Agg. Surf. & Dr.	7/22/59	130 Cal. Days	8/7/59	Shutdown 12/1/59		82
F 333 (24) Grass Range-Malts	19.875	Nilson-Smith $762,810.19	Agg. Surf., P.M.S. & S.C.	5/27/59	200 Cal. Days	7/20/59	Shutdown 11/7/59		46
DISTRICT FIVE - BILLINGS									
Division 510 - Billings									
I 90-8 (8) 438 U-1 Mossmain-Billings	6.423	Long Const. Co. $1,556,610.26	Gr., Agg. Surf., P.M. Bit. Surf., Dr. 153.0' O.P. & Frontage Roads	11/17/59	300 Cal. Days	11/23/59	Fair	25	3
I 90-8 (8) 438 U-2 Mossmain-Billings	6.423	McRae's S.O.S. $33,140.22	Fencing	11/17/59	100 Cal. Days	Not Started			

MONTHLY CONSTRUCTION REPORT
Month Ending December 31, 1959

Division 510 -(Continued)									
IN 90-9 (5) 498 U-1 & IN 90-9 (7) 508 U-1 Crow Agency-Hardin	11.594	Stanley Arkwright $1,685,369.32	Gr., Agg. Surf., P.M., S.C.O. & Dr.	9/18/58	400 Cal. Days	9/24/58	Fair	5	94
I 90-9 (10) 498 U-1 Wyo. Line-Hardin	18.151	National Adv. Co. $52,847.63	Signing & Delineation	10/28/59	50 Cal. Days	Not Started			
S 136 (1) Wyo. Line-Belfry	10.504	Dillsworth Const. Maronick Const. $413,599.25	Gr., Agg. Surf. & Dr.	11/24/59	200 Cal. Days	12/2/59	Good	25	17
S 175 (1) Fishtail-SW	6.431	G.E.Marshall $136,685.31	Gr., Agg. Surf.,P.M.S., S.C. & Dr.	6/17/59	200 Cal. Days	7/27/59	Fair	14	58
F-FG 228 (14) Laurel-Billings	-----	W.R.Cahoon Co. $1,042,703.83	1713.30' S.&C. O.P.	10/24/57	10/31/59	11/13/57	Fair	3	97
F 228 (18) Laurel-Billings	0.258	Gibson Const. $35,964.08	Gr., Agg. Surf.,B.S.T. of apps. to new highway O.P.	10/28/59	60 Cal. Days	12/18/59	Good	11	16
S 236 (6) U-1 Custer-Musselshell	-----	Central Contr. $54,574.10	193.0' Conc. Br.	7/22/59	7/31/60	12/8/59	Good	9	3
SMP 5699, Big Horn, G. Valley, Musselshell, Rosebud, Treasure, Yellowstone	-----	Billings Const. $116,772.50	Cr. & Stockpile from 10 crusher setups	10/28/59	6/30/60	Not Started			
Division 520 - Miles City									
DF 198 (4), F 334 (15) U-2 & DF 334 (16) Broadus-Olive & Crow Agency-Broadus	9.416 10.980	Carlson Lien Co. $565,293.68	Gr., Soil Cem. Stab., P.M.S., S.C.O. & Dr.	9/5/58	190 Cal. Days	10/7/58	Shutdown 10/19/59		85